

COVER SHEET

ISSUE DATE:

10-13-2021 SHEET NUMBER:

01

STANDARD NOTES FOR EL PASO COUNTY, CO GRADING AND EROSION CONTROL PLANS

- STORMWATER DISCHARGES FROM CONSTRUCTION SITES SHALL NOT CAUSE OR THREATEN TO CAUSE POLLUTION, CONTAMINATION, OR DEGRADATION OF STATE WATERS. ALL WORK AND EARTH DISTURBANCE SHALL BE DONE IN A MANNER THAT MINIMIZES POLLUTION OF ANY ON-SITE OR OFF- SITE WATERS, INCLUDING WETLANDS.
- 2. NOTWITHSTANDING ANYTHING DEPICTED IN THESE PLANS IN WORDS OR GRAPHIC REPRESENTATION, ALL DESIGN AND CONSTRUCTION RELATED TO ROADS, STORM DRAINAGE AND EROSION CONTROL SHALL CONFORM TO THE STANDARDS AND REQUIREMENTS OF THE MOST RECENT VERSION OF THE RELEVANT ADOPTED EL PASO COUNTY STANDARDS, INCLUDING THE LAND DEVELOPMENT CODE, THE ENGINEERING CRITERIA MANUAL, THE DRAINAGE CRITERIA MANUAL, AND THE DRAINAGE CRITERIA MANUAL, AND THE DRAINAGE CRITERIA MANUAL VOLUME 2. ANY DEVIATIONS TO REGULATIONS AND STANDARDS MUST BE REQUESTED, AND APPROVED, IN WRITING.
- 3. A SEPARATE STORMWATER MANAGEMENT PLAN (SMWP) FOR THIS PROJECT SHALL BE COMPLETED AND AN EROSION AND STORMWATER QUALITY CONTROL PERMIT (ESQCP) ISSUED PRIOR TO COMMENCING CONSTRUCTION. DURING CONSTRUCTION THE SWMP IS THE RESPONSIBILITY OF THE DESIGNATED QUALIFIED STORMWATER MANAGER OR CERTIFIED EROSION CONTROL INSPECTOR AND SHALL BE LOCATED ON SITE AT ALL TIMES DURING CONSTRUCTION AND SHALL BE KEPT UP TO DATE WITH WORK PROGRESS AND CHANGES IN THE FIELD.
- 4. ONCE THE ESQCP IS APPROVED AND A "NOTICE TO PROCEED" HAS BEEN ISSUED, THE CONTRACTOR MAY INSTALL THE INITIAL STAGE EROSION AND SEDIMENT CONTROL MEASURES AS INDICATED ON THE APPROVED GEC. A PRECONSTRUCTION MEETING BETWEEN THE CONTRACTOR, ENGINEER, AND EL PASO COUNTY WILL BE HELD PRIOR TO ANY CONSTRUCTION. IT IS THE RESPONSIBILITY OF THE APPLICANT TO COORDINATE THE MEETING TIME AND PLACE WITH COUNTY STAFF.
- CONTROL MEASURES MUST BE INSTALLED PRIOR TO COMMENCEMENT OF ACTIVITIES THAT MAY CONTRIBUTE POLLUTANTS TO STORMWATER. TEMPORARY SEDIMENT AND EROSION CONTROL MEASURES FOR ALL SLOPES, CHANNELS, DITCHES, OR ANY DISTURBED LAND AREA SHALL BE COMPLETED IMMEDIATELY UPON COMPLETION OF THE DISTURBANCE.
- 6. ALL TEMPORARY SEDIMENT AND EROSION CONTROL MEASURES SHALL BE MAINTAINED AND REMAIN IN EFFECTIVE OPERATING CONDITION UNTIL PERMANENT SOIL EROSION CONTROL MEASURES ARE IMPLEMENTED AND FINAL STABILIZATION IS ESTABLISHED. ALL PERSONS ENGAGED IN LAND DISTURBANCE ACTIVITIES SHALL ASSESS THE ADEQUACY OF CONTROL MEASURES AT THE SITE AND IDENTIFY IF CHANGES TO THOSE CONTROL MEASURES IS NEEDED TO ENSURE THE CONTINUED EFFECTIVE PERFORMANCE OF THE CONTROL MEASURES. ALL CHANGES TO TEMPORARY SEDIMENT AND EROSION CONTROL MEASURES MUST BE INCORPORATED INTO THE STORMWATER MANAGEMENT PLAN PRIOR TO IMPLEMENTATION.
- 7. TEMPORARY STABILIZATION SHALL BE IMPLEMENTED ON DISTURBED AREAS AND STOCKPILES WHERE GROUND DISTURBING CONSTRUCTION ACTIVITY HAS PERMANENTLY CEASED OR TEMPORARILY CEASED FOR LONGER THAN 14 DAYS. AN AREA THAT IS GOING TO REMAIN IN AN INTERIM STATE FOR MORE THAN 60 DAYS SHALL ALSO BE STABILIZED.
- 8. FINAL STABILIZATION MUST BE IMPLEMENTED AT ALL APPLICABLE CONSTRUCTION SITES. FINAL STABILIZATION IS ACHIEVED WHEN ALL GROUND DISTURBING ACTIVITIES ARE COMPLETE AND ALL DISTURBED AREAS EITHER HAVE A UNIFORM VEGETATIVE COVER WITH INDIVIDUAL PLAN DENSITY OF 70 PERCENT OF PRE-DISTURBANCE LEVELS ESTABLISHED OR EQUIVALENT PERMANENT ALTERNATIVE STABILIZATION METHOD IS IMPLEMENTED. ALL TEMPORARY SEDIMENT AND EROSION CONTROL MEASURES SHALL BE REMOVED UPON FINAL STABILIZATION AND BEFORE PERMIT CLOSURE.
- ALL PERMANENT STORMWATER MANAGEMENT FACILITIES SHALL BE INSTALLED AS DEFINED IN THE APPROVED PLANS. ANY PROPOSED CHANGES THAT EFFECT THE HYDROLOGY OR HYDRAULICS OF A PERMANENT STORMWATER MANAGEMENT STRUCTURES MUST BE APPROVED BY THE ECM ADMINISTRATOR PRIOR TO IMPLEMENTATION.
- 10. ANY EARTH DISTURBANCE SHALL BE CONDUCTED IN SUCH A MANNER SO AS TO EFFECTIVELY MINIMIZE ACCELERATED SOIL EROSION AND RESULTING SEDIMENTATION. ALL DISTURBANCES SHALL BE DESIGNED, CONSTRUCTED, AND COMPLETED SO THAT THE EXPOSED AREA OF ANY DISTURBED LAND SHALL BE LIMITED TO THE SHORTEST PRACTICAL PERIOD OF TIME. PRE-EXISTING VEGETATION SHALL BE PROTECTED AND MAINTAINED WITHIN 50 HORIZONTAL FEET OF A WATERS OF THE STATE, UNLESS INFEASIBLE.
- 11. COMPACTION OF SOIL MUST BE PREVENTED IN AREAS DESIGNATED FOR INFILTRATION CONTROL MEASURES OR WHERE FINAL STABIL/ZATION WILL BE ACHIEVED BY VEGETATIVE COVER. AREAS DESIGNATED FOR INFILTRATION CONTROL SHALL ALSO BE PROTECTED FROM SEDIMENTATION DURING CONSTRUCTION UNTIL FINAL STABIL/ZATION IS ACHIEVED.
- 12. ANY TEMPORARY OR PERMANENT FACILITY DESIGNED AND CONSTRUCTED FOR THE CONVEYANCE OF STORMWATER AROUND, THROUGH, OR FROM THE EARTH DISTURBANCE AREA SHALL BE A STABILIZED CONVEYANCE DESIGNED TO MINIMIZE EROSION AND THE DISCHARGE OF SEDIMENT OFF SITE.
- 13. CONCRETE WASH WATER SHALL BE CONTAINED AND DISPOSED OF IN ACCORDANCE WITH THE SWMP. NO WASH WATER SHALL BE DISCHARGED TO OR ALLOWED TO RUNOFF TO STATE WATERS, INCLUDING ANY SURFACE OR SUBSURFACE STORM DRAINAGE SYSTEM OR FACILITIES. CONCRETE WASHOUT SHALL NOT BE LOCATED IN AN AREA WHERE SHALLOW GROUNDWATER MAY BE PRESENT, OR WITHIN 50 FEET OF A SURFACE WATER BODY.
- 14. DEWATERING OPERATIONS: UNCONTAMINATED GROUND WATER MAY BE DISCHARGED ON SITE, BUT MAY NOT LEAVE THE SITE IN THE FORM OF SURFACE RUNOFF.
- 15. EROSION CONTROL BLANKETING IS TO BE USED ON SLOPES STEEPER THAN 3:1.
- 16. BUILDING, CONSTRUCTION, EXCAVATION, OR OTHER WASTE MATERIALS SHALL NOT BE TEMPORARILY PLACED OR STORED IN THE STREET, ALLEY, OR OTHER PUBLIC WAY, UNLESS IN ACCORDANCE WITH AN APPROVED TRAFFIC CONTROL PLAN. BMP'S MAY BE REQUIRED BY EL PASO COUNTY ENGINEERING IF DEEMED NECESSARY, BASED ON SPECIFIC CONDITIONS AND CIRCUMSTANCES.
- 17. VEHICLE TRACKING OF SOILS AND CONSTRUCTION DEBRIS OFF-SITE SHALL BE MINIMIZED. MATERIALS TRACKED OFFSITE SHALL BE CLEANED UP AND PROPERLY DISPOSED OF IMMEDIATELY.
- 8. CONTRACTOR SHALL BE RESPONSIBLE FOR THE REMOVAL OF ALL WASTES FROM THE CONSTRUCTION SITE FOR DISPOSAL IN ACCORDANCE WITH LOCAL AND STATE REGULATORY REQUIREMENTS. NO CONSTRUCTION DEBRIS, TREE SLASH, BUILDING MATERIAL WASTES OR UNUSED BUILDING MATERIALS SHALL BE BURIED, DUMPED, OR DISCHARGED AT THE SITE.
- 19. THE OWNER, SITE DEVELOPER, CONTRACTOR, AND/OR THEIR AUTHORIZED AGENTS SHALL BE RESPONSIBLE FOR THE REMOVAL OF ALL CONSTRUCTION DEBRIS, DIRT, TRASH, ROCK, SEDIMENT, AND SAND THAT MAY ACCUMULATE IN THE STORM SEWER OR OTHER DRAINAGE CONVEYANCE SYSTEM AND STORMWATER APPURTENANCES AS A RESULT OF SITE DEVELOPMENT.
- 20. THE QUANTITY OF MATERIALS STORED ON THE PROJECT SITE SHALL BE LIMITED, AS MUCH AS PRACTICAL, TO THAT QUANTITY REQUIRED TO PERFORM THE WORK IN AN ORDERLY SEQUENCE. ALL MATERIALS STORED ON-SITE SHALL BE STORED IN A NEAT, ORDERLY MANNER, IN THEIR ORIGINAL CONTAINERS, WITH ORIGINAL MANUFACTURERS LABELS.
- 21. NO CHEMICALS ARE TO BE USED BY THE CONTRACTOR, WHICH HAVE THE POTENTIAL TO BE RELEASED IN STORMWATER UNLESS PERMISSION FOR THE USE OF A SPECIFIC CHEMICAL IS GRANTED IN WRITING BY THE ECM ADMINISTRATOR. IN GRANTING THE USE OF SUCH CHEMICALS, SPECIAL CONDITIONS AND MONITORING MAY BE REQUIRED.
- 22. BULK STORAGE OF PETROLEUM PRODUCTS OR OTHER LIQUID CHEMICALS IN EXCESS OF 55 GALLONS SHALL HAVE ADEQUATE SECONDARY CONTAINMENT PROTECTION TO CONTAIN ALL SPILLS AND PREVENT ANY SPILLED MATERIAL FROM ENTERING STATE WATERS, INCLUDING ANY SURFACE OR SUBSURFACE STORM DRAINAGE SYSTEM OR FACILITIES.
- 23. NO PERSON SHALL CAUSE THE IMPEDIMENT OF STORMWATER FLOW IN THE FLOW LINE OF THE CURB AND GUTTER OR IN THE DITCH FLOW LINE.
- 24. INDIVIDUALS SHALL COMPLY WITH THE "COLORADO WATER QUALITY CONTROL ACT" (TITLE 25, ARTICLE 8, CRS), AND THE "CLEAN WATER ACT" (33 USC 1344), IN ADDITION TO THE REQUIREMENTS INCLUDED IN THE DCM VOLUME II AND THE ECM APPENDIX I. ALL APPROPRIATE PERMITS MUST BE OBTAINED BY THE CONTRACTOR PRIOR TO CONSTRUCTION (NPDES, FLOODPLAIN, 404, FUGITIVE DUST, ETC.). IN THE EVENT OF CONFLICTS BETWEEN THESE REQUIREMENTS AND LAWS, RULES, OR REGULATIONS OF OTHER FEDERAL, STATE, OR COUNTY AGENCIES, THE MORE RESTRICTUE LAWS, RULES, OR REGULATIONS SHALL APPLY.
- 25. ALL CONSTRUCTION TRAFFIC MUST ENTER/EXIT THE SITE AT APPROVED CONSTRUCTION ACCESS POINTS. 26. PRIOR TO ACTUAL CONSTRUCTION THE PERMITEE SHALL VERIFY THE LOCATION OF EXISTING UTILITIES.
- 20. PRIOR TO ACTUAL CONSTRUCTION THE PERMITE SHALL VERIFY THE LOCATION OF EXISTING UTILITIES 27. A WATER SOURCE SHALL BE AVAILABLE ON SITE DURING EARTHWORK OPERATIONS AND UTILIZED AS
- REQUIRED TO MINIMIZE DUST FROM EARTHWORK EQUIPMENT AND WIND. 28. THE SOILS REPORT FOR THIS SITE HAS BEEN PREPARED BY THE NATURAL RESOURCES CONSERVATION

SERVICE (NRCS) WEBSOIL SURVEY TOOL, 8/19/2021, AND SHALL BE CONSIDERED A PART OF THESE PLANS.

29. AT LEAST TEN (10) DAYS PRIOR TO THE ANTICIPATED START OF CONSTRUCTION, FOR PROJECTS THAT WILL DISTURB 1 ACRE OR MORE, THE OWNER OR OPERATOR OF CONSTRUCTION ACTIVITY SHALL SUBMIT A PERMIT APPLICATION FOR STORMWATER DISCHARGE TO THE COLORADD DEPARTMENT OF PUBLIC HEALTH AND ENVIRONMENT, WATER QUALITY DIVISION. THE APPLICATION CONTAINS CERTIFICATION OF COMPLETION OF A STORMWATER MANAGEMENT PLAN (SWMP), OF WHICH THIS GRADING AND EROSION CONTROL PLAN MAY BE A PART. FOR INFORMATION OR APPLICATION MATERIALS CONTACT: COLORADD DEPARTMENT OF PUBLIC HEALTH AND ENVIRONMENT +

WATER QUALITY CONTROL DIVISION WOCD - PERMITS 4300 CHERRY CREEK DRIVE SOUTH DENVER, CO 80246-1530 ATTN: PERMITS UNIT

QUANTITY TAKE-OFF	SHEET	
ITEM	QTY	UNIT
VTC	16	EA
PERMANENT SEEDING	31.2	AC
SILT FENCE	3041	LF

Revise these notes to match those shown in the GEC Checklist.



Checklist Items H and M. If "limits of disturbance" and "construction boundary" are the same, change to "limits of construction/disturbance" or otherwise show as separate line types for each on the legend and figure

Please provide a callout for the detail of the road cross-section that shows elevation of line in reference to the road surface elevation. Please note per ECM 4.3.6.4 bullet point 1, at no point shall gas lines be less than 3 feet for main lines and no less than 2.5 feet for service lines

STATE HWY94

Discuss use of mulch/straw per Section 2.3.3 of SWMP.

SILT FENCE - 152LF 40.0' R.O.W.

02 VEHICLE TRACKING

17

COSION CONTROL NOTES CRITICAL - WINDROW TOPSOIL ALONG EDGES OF THE CONSTRUCTION AREA BOUNDARY AS PIPELINE CONSTRUCTION PROGRESSES. ENSURE WINDROW IS COMPACTED AND 18" HIGH MINIMUM ALONG ALL DOWNSLOPE EDGES / POINTS OF STORMWATER DISCHARGE. PRESERVE PRE-EXISTING VEGETATION ON EITHER SIDE OF THE CONSTRUCTION BOUNDARY. VEHICLE TRACKING CONTROLS SHALL BE USED AT ALL VEHICLE AND EQUIPMENT EXIT POINTS TO PREVENT SEDIMENT EXITING THE LIMITS OF CONSTRUCTION (LOC) OF THE PROJECT SITE. ACCESS SHALL BE PROVIDED ONLY AT LOCATIONS APPROVED BY THE ENGINEER. THE SWMP ADMINISTRATOR SHALL RECORD VEHICLE TRACKING CONTROL PAD LOCATIONS ON THE SWMP SITE MAP. A PRE-FACBRICATED TRACKING FAD MAY BE USED, IF APPROVED BY THE ENGINEER. EROSION CONTROL BLANKETING IS TO BE USED ON SLOPES GREATER THAT 3H:1V; ION CONTROL NOTES

ENERAL NOTES

04 17

SILT FENCE - 251LE

ICLE TRACKI

02

DATES.

DATES. <u>TOPOGRAPHIC DATA</u> 1. DATA SOURCE: U.S. GEOLOGICAL SURVEY, 2013, USGS 13 ARC-SECOND N39W105 1 X 1 DEGREE: U.S. GEOLOGICAL SURVEY. 2. HORIZONTAL DATUM: NORTH AMERICAN DATUM OF 1983 (NAD 83), 3. VERTICAL DATUM: NORTH AMERICAN VERTICAL DATUM OF 1988 (NAVD 88), 4. NO PHYSICAL VERTICAL SURVEY OF THE RIGHT OF WAY WAS CONDUCTED OR PROVIDED PRIOR TO GENERATION OF THIS GRADING EROSION CONTROL PLAN. CONTOURS, ELEVATIONS, AND RIGHT OF WAY LINES, ARE BASED ON THE BEST PUBLICLY AVAILABLE DATA AND HAVE NOT DEEN CETTIEIED RY & DEPOESSIONAL LAND SURVEYOR


BEEN CERTIFIED BY A PROFESSIONAL LAND SURVEYOR


CALE IN FEET



ALL DISTURBED AREAS MUST BE RESEEDED WITH AN APPROVED PERMANENT SEED MIX. RECOMMENDED SEED MIXTURES ARE INCLUDED IN SHEET 16. TEMPORARY CONTROL MEASURES WILL BE INSTALLED AS EMERGENCY MEASURES WHEN NEEDED AND MAY NOT BE PRESENTED ON THESE PLANS IF INSTALLED BETWEEN INSPECTION









CRITICAL - WINDROW TOPSOIL ALONG EDGES OF THE CONSTRUCTION AREA BOUNDARY AS


























 ROSION CONTROL NOTES

 CRITICAL - WINDROW TOPSOIL ALONG EDGES OF THE CONSTRUCTION AREA BOUNDARY AS

 PIPELINE CONSTRUCTION PROGRESSES. ENSURE WINDROW IS COMPACTED AND 18" HIGH

 MINIMUM ALONG ALL DOWNSLOPE EDGES / POINTS OF STORMWATER DISCHARGE.

 PRESERVE PRE-EXISTING VEGETATION ON EITHER SIDE OF THE CONSTRUCTION BOUNDARY.

 VEHICLE TRACKING CONTROLS SHALL BE USED AT ALL VEHICLE AND EQUIPMENT EXIT POINTS

 TO PREVENT SEDIMECNT EXISTING THE LIMITS OF CONSTRUCTION (LOC) OF THE PROJECT SITE.

 ACCESS SHALL BE PROVIDED ONLY AT LOCATIONS APPROVED BY THE ENGINEER. THE SWMP

 ADMINISTRATOR SHALL RECORD VEHICLE TRACKING CONTROL PAD LOCATIONS ON THE SWMP

 ADMINISTRATOR SHALL RECORD VEHICLE TRACKING PAD LOCATIONS ON THE SWMP

 ADMINISTRATOR SHALL RECORD VEHICLE TRACKING PAD LOCATIONS ON THE SWMP

 ADMINISTRATOR SHALL RECORD VEHICLE TRACKING PAD LOCATIONS ON THE SWMP

 ADMINISTRATOR SHALL RECORD VEHICLE TRACKING PAD LOCATIONS ON THE SWMP

 ADMINISTRATOR SHALL RECORD VEHICLE TRACKING PAD LOCATIONS ON THE SWMP

 ADMINISTRATOR SHALL RECORD VEHICLE TRACKING PAD LOCATIONS ON THE SWMP

 ADMINISTRATOR SHALL RECORD VEHICLE TRACKING PAD LOCATIONS ON THE SWMP

 ADMINISTRATOR SHALL RECORD VEHICLE TRACKING STOR SEED, IF APPROVED BY THE ENGINEER.


 EROSION CONTROL BLANKETING IS TO BE USED ON SLOPES GREATER THAT 3H:1'V;

ALL DISTUBBED AREAS MUST BE RESEEDED WITH AN APPROVED PERMANENT SEED MIX. RECOMMENDED SEED MIXTURES ARE INCLUDED IN SHEET 16. TEMPORARY CONTROL MEASURES WILL BE INSTALLED AS EMERGENCY MEASURES WHEN NEEDED AND MAY NOT BE PRESENTED ON THESE PLANS IF INSTALLED BETWEEN INSPECTION DATES.

DATES. TOPOGRAPHIC DATA 1. DATA SOURCE: U.S. GEOLOGICAL SURVEY, 2013, USGS 13 ARC-SECOND N39W105 1 X 1 DEGREE: U.S. GEOLOGICAL SURVEY. 2. HORIZONTAL DATUM: NORTH AMERICAN DATUM OF 1983 (NAD 83). 3. VERTICAL DATUM: NORTH AMERICAN VERTICAL DATUM OF 1988 (NAVD 88). 4. NO PHYSICAL VERTICAL SURVEY OF THE RIGHT OF WAY WAS CONDUCTED OR PROVIDED PRIOR TO GENERATION OF THIS GRADING EROSION CONTROL PLAN. CONTOURS, ELEVATIONS, AND RIGHT OF WAY LINES, ARE BASED ON THE BEST PUBLICLY AVAILABLE DATA AND HAVE NOT DEEN/CETTIEITE NY & DEPOESSIONAL I AND SURVEYOR















































Common Name	Scientific Name	Growth Season / Form	% of Mix	Pounds PLS		
				Irrigated broadcast Irrigated hydroseeded	Non-irrigated broadcast Non-irrigated hydroseeded Irrigated drilled	Non-irrigated drilled
Bluestem,	Andronogon			80 seeds/sq ft	40 seeds/sq ft	20 seeds/sq ft
big	Andropogon gerardii	Warm, sod	20	4.4	2.2	1.1
Grama, blue	Bouteloua gracilis	Warm, bunch	10	0.5	0.25	0.13
Green needlegrass ²	Nassella viridula	Cool, bunch	10	2	1	0.5
Wheatgrass, western ²	Pascopyrum smithii	Cool, sod	20	6.4	3.2	1.6
Grama, sideoats	Bouteloua curtipendula	Warm, bunch	10	2	1	0.5
Switchgrass ²	Panicum virgatum	Warm, bunch/sod	10	0.8	0.4	0.2
Prairie sandreed	Calimovilfa Iongifolia	Warm, sod	10	1.2	0.6	0.3
Yellow indiangrass ²	Sorghastrum nutans	Warm, sod	10	2	1	0.5
		Seed rate (I	bs PLS/acre)	19.3	9.7	4.8
-foot on-center is	lities located near or recommended for si o well in the bottom	tes with wetland I		onditions occur. Pla	anting of potted nurse	ry stock wetland pl

