


**STORMWATER MANAGEMENT PLAN (SWMP)
for
DeYOUNG SUBDIVISION**

Prepared for:

Randall DeYoung
2790 N. Academy Blvd., Suite #150
Colorado Springs, CO 80917

May 28, 2020

Prepared by:



**19 E. Willamette Ave.
Colorado Springs, CO 80903
(719)-477-9429
www.jpsengr.com**

**JPS Project No. 031901
PCD Project No. MS-20-001**

Qualified Stormwater Manager:

Contractor: Hammers Constructors, Inc.
1411 Woolsey Heights
Colorado Springs, CO 80915
Attn: Jason Latham (719)-570-1599
JLatham@hammersconstruction.com

**DeYOUNG SUBDIVISION
STORMWATER MANAGEMENT PLAN (SWMP)
TABLE OF CONTENTS**


	<u>PAGE</u>
I. QUALIFIED STORMATER MANAGER.....	1
II. SPILL PREVENTION AND RESPONSE PLAN.....	2
III. MATERIALS HANDLING	3
IV. POTENTIAL SOURCES OF POLLUTION	4
V. IMPLEMENTATION OF CONTROL MEASURES	5
VI. SITE DESCRIPTION	7
VII. SITE MAP.....	7
VIII. FINAL STABILIZATION AND LONG-TERM STORMWATER MANAGEMENT	8
IX. INSPECTION REPORTS	8

FIGURES

Sh. C1.1	Site Grading & Erosion Control (GEC) Plan
Sh. C2.1	Civil Notes & Details
Sh. C2.2	Erosion Control Notes & Details

General SWMP Notes:

1. There are no existing streams, wetlands, or other surface waters within 50 feet of the construction limits.
2. There are no dedicated asphalt / concrete batch plants proposed.



**DeYOUNG SUBDIVISION
BENT GRASS MEADOWS DRIVE, FALCON, CO
STORMWATER MANAGEMENT PLAN (SWMP)**

May 2020

I. QUALIFIED STORMWATER MANAGER

A. Qualified Stormwater Manager

Contractor: Hammers Constructors, Inc.
1411 Woolsey Heights
Colorado Springs, CO 80915
Attn: Jason Latham (719)-570-1599
JLatham@hammersconstruction.com

B. Applicant / Contact Information

Owner/Developer: Randall DeYoung
2790 N. Academy Blvd., Suite #150
Colorado Springs, CO 80917

Engineer: JPS Engineering, Inc.
19 E. Willamette Avenue
Colorado Springs, CO 80903
Attn: John P. Schwab, P.E. (719)-477-9429
john@jpsengr.com

II. SPILL PREVENTION AND RESPONSE PLAN

A. Spill Prevention and Response Procedures:

- The primary objective in responding to a spill is to quickly contain the material(s) and prevent or minimize their migration into storm water runoff and conveyance systems. If the release has impacted on-site storm water, it is critical to contain the released materials on site and prevent their release into receiving waters.
- Spill Response Procedures:
 - Notify site superintendent immediately when a spill, or the threat of a spill, is observed. The superintendent shall assess the situation and determine the appropriate response.
 - If spills represent an imminent threat of escaping on-site facilities and entering the receiving waters, site personnel shall respond immediately to contain the release and notify the superintendent after the situation has stabilized.
 - The site superintendent, or his designee, shall be responsible for completing a spill reporting form and for reporting the spill to the appropriate agency.
 - Spill response equipment shall be inspected and maintained as necessary to replace any materials used in spill response activities.
- Spill kits shall be on-hand at all fueling sites. Spill kit location(s) shall be reported to the SWMP Administrator.
- Absorbent materials shall be on-hand at all fueling areas for use in containing inadvertent spills. Containers shall be on-hand at all fueling sites for disposal of used absorbents.
- Recommended components of spill kits include the following:
 - Oil absorbent pads (one bale)
 - Oil absorbent booms (40 feet)
 - 55-gallon drums (2)
 - 9-mil plastic bags (10)
 - Personal protective equipment including gloves and goggles

B. Notification Procedures:

- In the event of an accident or spill, the SWMP Administrator shall be notified as a minimum.
- Depending on the nature of the spill material involved, the Colorado Department of Public Health and Environment (24-hour spill reporting line: 877-518-5608), downstream water users, or other agencies may also need to be notified.
- Any spill of oil which 1) violates water quality standards, 2) produces a “sheen” on a surface water, or 3) causes a sludge or emulsion, or any hazardous substance release, or hazardous waste release which exceeds the reportable quantity, must be reported immediately by telephone to the National Response Center Hotline at (800)-424-8802.

III. MATERIALS HANDLING

A. General Materials Handling Practices:

- Potential pollutants shall be stored and used in a manner consistent with the manufacturer's instructions in a secure location. To the extent practical, material storage areas should not be located near storm drain inlets and should be equipped with covers, roofs, or secondary containment as required to prevent storm water from contacting stored materials. Chemicals that are not compatible shall be stored and segregated areas so that spilled materials cannot combine and react.
- Disposal of materials shall be in accordance with the manufacturer's instructions and applicable local, state, and federal regulations.
- Materials no longer required for construction shall be removed from the site as soon as possible.

B. Adequate garbage, construction waste, and sanitary waste handling and disposal facilities shall be provided as necessary to keep the site clear of obstruction and BMPs clear and functional.

C. Specific Materials Handling Practices:

- All pollutants, including waste materials and demolition debris, that occur on-site during construction shall be handled in a way that does not contaminate storm water.
- All chemicals including liquid products, petroleum products, water treatment chemicals, and wastes stored on site shall be covered and contained and protected from vandalism.
- Maintenance and repair of all equipment and vehicles involving oil changes, hydraulic system drain down, de-greasing operations, fuel tank drain down and removal, and other activities which may result in the accidental release of contaminants, shall be conducted under cover during wet weather and on an impervious surface to prevent release of contaminants onto the ground. Materials spilled during maintenance operations shall be cleaned up immediately and properly disposed of.
- Wheel wash water shall be settled and discharged on site by infiltration. Wheel wash water shall not be discharged to the storm water system.
- Application of agricultural chemicals, including fertilizers and pesticides, shall be conducted in a manner and at application rates that will not result in loss of chemical to storm water runoff. Follow manufacturer's recommendations for application rates and procedures.
- pH-modifying sources shall be managed to prevent contamination of runoff and storm water collected on site. The most common sources of pH-modifying materials are bulk cement, cement kiln dust (CKD), fly ash, new concrete washing and curing waters, waste streams generated from concrete grinding and sawing, exposed aggregate processes, and concrete pumping and mixer washout waters.

- D. Equipment maintenance and fueling: Contractor shall implement appropriate spill prevention and response procedures
- E. Concrete Wash Water: Unless confined in a pre-defined, bermed containment area, the cleaning of concrete truck delivery chutes is prohibited at the job site. The discharge of water containing waste cement to the storm drainage system is prohibited.

IV. POTENTIAL SOURCES OF POLLUTION

Potential pollutant sources will be addressed as follows:

POTENTIAL POLLUTION SOURCES

Potential Pollution Sources	Possible Site Contributions of Pollutants to Stormwater Discharges
All disturbed and stored soils	Stockpiles of fill from site excavations, topsoil stockpiles.
Vehicle tracking of sediments	See GEC Plans for vehicle entrance and exits. Vehicle tracking control pads will be installed and maintained at all construction access points.
Management of contaminated soils	No contaminated soils are expected to be encountered.
Loading and unloading operations	Loading and unloading of construction materials
Outdoor storage activities (building material, fertilizers, chemicals, etc.)	Stockpiles and equipment storage areas (no fertilizers, petroleum or chemical products will be stored on-site).
Vehicle and equipment maintenance and fueling	Fueling will occur on-site using mobile equipment (will not be stored on-site). Equipment maintenance will occur off-site.
Significant dust or particulate-generating processes	Vehicle tracking, soil removed from excavation, stockpiles.
Routine maintenance activities involving fertilizers, pesticides, detergents, fuels, solvents, oils, etc.	All equipment maintenance will occur off-site. No fertilizers, pesticides, detergents, and/or solvents will be used or stored on-site.
On-site waste management practices (waste piles, liquid wastes, dumpsters, etc.)	All waste will be removed from site as soon as possible, and disposed of at a permitted off-site disposal site
Concrete truck/equipment washing, including the concrete truck chute and associated fixtures and equipment	Properly contained concrete washout areas may be designated and maintained within the site, based on construction phasing.
Dedicated asphalt and concrete batch plants	No dedicated asphalt or concrete batch plants are planned on-site.

Non-industrial waste sources such as worker trash and portable toilets	Worker trash will be removed from the site as soon as possible. Portable toilets will be utilized and maintained as required based on construction phasing.
Other areas or procedures where potential spills can occur	Petroleum releases from equipment are possible.

V. IMPLEMENTATION OF CONTROL MEASURES

Narrative Description of Appropriate Stormwater Controls and Measures

Construction Phasing

Phase 1 – Mobilization, Clearing & Grubbing Operations

Clearing and grubbing will be completed prior to initial overlot grading activities for this site. Perimeter control measures will be installed prior to the start of construction operations. These perimeter controls will include silt fencing and a vehicle tracking control pad.

Phase 2 – Earthwork, Road Grading, and Utility Installation

Major earthwork activities will include overlot grading, foundation over-excavation, backfill, and compaction, utility construction, and rough and final grading for site improvements.

Phase 3 – Building Construction and Final Grading Activities

This phase will include final grading of building sites and landscape areas. Appropriate temporary BMP's will be maintained until vegetation is re-established throughout the site.

Phase 4 – Stabilization

All disturbed areas within the project will be revegetated. The specific revegetation requirements will include the following:

- Landscape plantings – per approved landscape plans
- Native seeding – all other disturbed areas

Phase 5 – Removal of Temporary Control Measures

Temporary sediment control measures shall remain in place until vegetation has been adequately established to prevent erosion from storm runoff. Once adequate vegetation has been established, the temporary erosion control measures will be removed and disposed of off-site.

BMP's for Stormwater Pollution Prevention (See GEC Plans):

<u>Phase</u>	<u>BMP</u>
Clearing and Grubbing necessary for perimeter controls	VTC's
Initiation of perimeter controls	Silt Fence
Remaining clearing and grubbing	
Site Grading	IP / SCL
Extended detention basin (sediment pond during construction)	EDB / SB
Stabilization	SM
Removal of erosion control measures	

Proposed Sequence of Major Activities / Timing Schedule

The anticipated start and completion time period of the construction activities is from July 2020 through May 2021. The estimated schedule for erosion control activities is as follows:

<u>Major Activity</u>	<u>Start Date</u>	<u>Control Measures</u>
• Install Initial BMP's:	July 2020	Initial Control Measures
• Site Grading:	July 2020	Interim Control Measures
• Seeding & Mulching:	May 2021	Interim Control Measures
• Final Stabilization:	September 2022	Final Control Measures

Erosion and Sediment Controls:

- 1) Structural Practices / Control Measures (all structural Control Measures shall conform to ECM / DCM standards and details; see details on Sh. C2.2):
 - Silt fence at toe of slope along downstream limits of disturbed areas
 - Sediment control logs (SCL) along drainage swales
 - Inlet protection (IP) at storm inlets
 - Sediment Basin (SB)
 - Extended Detention Basin (EDB)
- 2) Non-Structural Practices:
 - Preserve existing vegetation beyond limits of work
 - Temporary seeding of areas to remain disturbed for significant periods of time
 - Permanent seeding/mulching (SM) upon completion of rough grading

Other Controls:

- Contractor shall dispose of all waste materials at a permitted off-site disposal site.
- Vehicle tracking pads will be installed at all access points to limit off-site soil tracking.
- Street Sweeping: Contractor shall perform street sweeping following storm events and as required to keep adjoining public streets clean.

VI. SITE DESCRIPTION

- A. Nature of Construction Activity
 - Mr. Randall DeYoung (Owner) is planning to construct a new “Mancave” storage complex on a vacant 17.2-acre property (El Paso County Assessor’s Parcel No. 53010-00-016) located on the east side of Bent Grass Meadows Drive, north of Woodmen Road, in the Falcon area of El Paso County, Colorado. The site is zoned Industrial (I-2), and the proposed storage facility is a permitted use in this zone. The property is currently an unplatted tract described as a portion of the Southwest Quarter of Section 1, Township 13S, Range 65W of the 6th P.M., El Paso County, Colorado. The project will include platting the property as DeYoung Subdivision.
- B. Proposed sequence of major activities:
 - Mobilization / implementation of BMP’s
 - Clearing and grubbing
 - Rough grading
 - Final grading of building sites and parking areas
- C. Total site area = 17.2-acres; Projected disturbed area = 13-acres (approx.)
- D. Soil erosion potential and potential impacts upon discharge:
 - According to the Soil Survey of El Paso County prepared by the Soil Conservation Service (SCS), on-site soils are comprised primarily of Columbine gravelly sandy loam soils, with a small area in the southeast corner of the site comprised of Blakeland-Fluvaquentic Haplaquolls. These well-drained soils are classified as hydrologic soils group “A” (low to moderate erosion hazard)
 - Potential impacts upon discharge would include sedimentation closing and/or adversely affecting downstream waterways and habitat.
- E. Existing vegetation on site:
 - Native meadow grasses and trees (approx. 70% coverage, based on site inspection)
- F. Allowable non-stormwater components of discharge: none anticipated
- G. Receiving water: Surface drainage from this site will flow southeasterly to the Falcon Basin West Tributary Channel which flows in a southerly direction along the east side of the property. This channel ultimately flows to Black Squirrel Creek (ultimate receiving water).
- H. Stream Crossings: There are no stream crossings located within the construction site boundary.

VII. SITE MAP

- SWMP Maps are provided on attached GEC Plan – Sheet C1.1
- Qualified Stormwater Manager shall update SWMP Maps as required based on field conditions throughout the project.
- Contractor shall update and annotate the SWMP Maps to show the location of the construction trailer, stabilized staging area, CWA, and other items as these locations are determined on site.

VIII. FINAL STABILIZATION AND LONG-TERM STORMWATER MANAGEMENT

- A. Permanent seeding will be provided to achieve long-term stabilization of the site.
- B. Seed Mix: "Foothills Mix" or approved equal:
- C. Seeding Application Rate: Drill seed 0.25" to 0.5" into the soil. In small areas not accessible to a drill, hand broadcast at double the rate and rake 0.25" to 0.5" into the soil. Apply seed at the following rates:
 - Dryland: 20-25 lbs/acre
 - Irrigated: 40 lbs/acre
- D. Soil Stabilization Practices:
 - Mulching Application: Apply 1-1/2 tons of certified weed free hay per acre mechanically crimped into the soil in combination with an organic mulch tackifier. On slopes and ditches requiring a blanket, the blanket shall be placed in lieu of mulch and mulch tackifier.
- E. Soil Conditioning and Fertilizer Requirements:
 - Soil conditioner, organic amendment shall be applied to all seeded areas at 3 CY / 1000 SF.
 - Fertilizer shall consist of 90% fungal biomass (mycelium) and 10% potassium-magnesia with a grade of 6-1-3 or approved equal. Fertilizer shall be applied as recommended by seed supplier.
- F. Final stabilization is reached when all soil-disturbing activities at the site have been completed, and uniform vegetative cover has been established with an individual plant density of at least 70 percent of pre-disturbance levels, or equivalent permanent, physical erosion reduction methods have been employed.
- G. Structural Control Measures:
 - Re-Seeding and Landscaping for site stabilization
 - Permanent Stormwater Detention Basin A
- H. Non-Structural Control Measures:
 - Proper Housekeeping Procedures
 - Proper Spill Containment Procedures

IX. INSPECTION REPORTS

- A. Qualified Stormwater Manager: Designated Inspector shall be a Qualified Stormwater Manager per CDPHE criteria.
- B. Inspection Frequency:
 - Contractor shall inspect BMPs bi-weekly as a minimum, and immediately (within 24 hours) after any precipitation or snowmelt event that causes surface erosion (i.e. that results in stormwater running across the ground), to ensure that BMPs are maintained in effective operating condition.

C. Inspection Procedures:

Site Inspection / Observation Items:

- Construction site perimeter and discharge points (including discharges into a storm sewer system)
- All disturbed areas
- Areas used for material / waste storage that are exposed to precipitation
- Other areas having a significant potential for stormwater pollution, such as demolition areas or concrete washout locations, or locations where vehicles enter or leave the site
- Erosion and sediment control measures identified in the SWMP
- Any other structural BMPs that may require maintenance, such as secondary containment around fuel tanks, or the condition of spill response kits.

D. Inspection Requirements:

- Determine if there is any evidence of, or potential for, pollutants entering the drainage system.
- Review BMPs to determine if they still meet design and operational criteria in the SWMP, and if they continue to adequately control pollutants at the site.
- Upgrade and/or revise any BMPs not operating in accordance with the SWMP and update the SWMP to reflect any revisions.

BMP Maintenance / Replacement and Failed BMPs:

- Contractor shall remove sediment that has been collected by perimeter controls, such as silt fence and inlet protection, on a regular basis to prevent failure of BMPs, and remove potential of sediment from being discharged from the site in the event of BMP failure.
- Removed sediment must be moved to an appropriate location where it will not become an additional pollutant source, and should never be placed in ditches or streams.
- Contractor shall update Erosion Control Plans / SWMP Maps and SWMP Plan as required with any new BMPs added during the construction period.
- Contractor shall address BMPs that have failed or have the potential to fail without maintenance or modifications, as soon as possible, immediately in most cases, to prevent discharge of pollutants.

E. Inspection Reports:


- Contractor shall maintain records of all inspection reports, including signed inspection logs, at the project site. SWMP records shall be located in the project trailer.
- Inspection logs shall be signed by the Qualified Stormwater Manager.
- Permittee shall document inspection results and maintain a record of the results for a period of 3 years following expiration or inactivation of permit coverage.

- Site inspection records shall include the following:
 - Inspection date
 - Name and title of personnel making the inspection, along with Inspector's signature
 - Location of discharges of sediment or other pollutants from the site
 - Location(s) of BMPs that need to be maintained
 - Location(s) of BMPs that failed to operate as designed or proved inadequate for a particular location
 - Location(s) where additional BMPs are needed that were not in place at the time of inspection
 - Deviations from the minimum inspection schedule
 - Notations regarding updates and revisions to SWMP Maps based on field conditions

EROSION CONTROL LEGEND: LEGEND:

- (VTC) VEHICLE TRACKING CONTROL PAD
(SF) SILT FENCE
(SM) SEED & MULCH
(CWA) CONCRETE WASHOUT AREA (TO BE COMPLETELY CONTAINED & REMOVED UPON COMPLETION OF PROJECT)
(IP) INLET PROTECTION
(RR) RIPRAP APRON
(SSA) STABILIZED STAGING AREA
(EDB) EXTENDED DETENTION BASIN
(TSB) TEMPORARY SEDIMENT BASIN

- PROPOSED PROPERTY LINE
EXISTING CONTOURS
PROPOSED CONTOURS
EXISTING SPOT ELEVATIONS
PROPOSED SPOT ELEVATIONS
PROPOSED GRADES
ROOF DRAIN DOWNSPOUTS; INSTALL TRANSITION COUPLINGS & CONNECT TO SITE STORM SEWER W/ 6" PVC SD LATERALS @ 1.0% MIN. SLOPE (COORDINATE W/ ARCH / MEP PLANS)



ESTIMATED EARTHWORK QUANTITY:
UNCLASSIFIED EXCAVATION (TOTAL CUT) = 10,183 CY
* EMBANKMENT FILL = 41,469 CY
NET (FILL) = 31,286 CY
* (ASSUMES 15% COMPACTION FACTOR)

NOTE: THIS ESTIMATE IS PROVIDED FOR INFORMATION ONLY, REPRESENTING THE CALCULATED BULK EARTHWORK VOLUME TO FINISHED GRADE, EXCLUDING ANY ADJUSTMENT FOR PAVEMENT DEPTHS, ETC. CONTRACTOR SHALL MAKE HIS OWN DETERMINATION OF EARTHWORK QUANTITIES AS BASIS FOR BID PRICING AND NOTIFY ENGINEER OF ANY DISCREPANCIES.


KEYED NOTES:

- 1 TOPSOIL STRIPPING / STOCKPILE AREA
- 2 6" CONCRETE PAVEMENT (PER GEOTECHNICAL REPORT)
- 3 PREPARE & COMPACT BUILDING FOUNDATION, SLABS, & PAVEMENT PER PROJECT GEOTECHNICAL REPORT
- 4 CONTRACTOR MAY WASTE EXCESS CUT OR BORROW SUITABLE FILL MATERIAL FROM THIS AREA; MAINTAIN POSITIVE DRAINAGE & MATCH INTO EXISTING GRADES W/ 3:1 MAX. SLOPES

NOTE: SECONDARY DITCH TO BE DIVERTED EAST INTO CHANNEL PER GEC PLANS FOR BENT GRASS RESIDENTIAL FILING NO. 2

APPROX. 100-YR FLOOD ELEVATION (TYP)

DeYOUNG SUBDIVISION



19 E. Willamette Ave.
Colorado Springs, CO 80903
PH: 719-477-9429
FAX: 719-471-0766
www.jpsengr.com



CALL UTILITY NOTIFICATION
CENTER OF COLORADO
1-800-922-1987
CALL 2-BUSINESS DAYS IN ADVANCE
BEFORE YOU DIG, GRADE, OR EXCAVATE
FOR THE MEMBER UTILITIES

NO.	BY	DATE
	JPS	4/22/20
REVISION		
	EPC SUBMITTAL	

PHASE 1 - SITE GRADING & EROSION CONTROL PLAN

HORZ. SCALE: 1"=40'
VERT. SCALE: N/A
SURVEYED: RIDGELINE
CREATED: 10/11/19
PROJECT NO: 031901
SHEET: C1.1







DRAWN: BJJ
DESIGNED: JPS
CHECKED: JPS
LAST MODIFIED: 4/22/20
MODIFIED BY: BJJ

BULLER JAMES W
3555 HILL CIR
COLORADO SPRINGS, CO, 80904
PARCEL NO: 53010-00-023
ZONE: PUD
USE: AC. GRAZING LAND

BENCHMARKS:

BM#1
FIMS MONUMENT BLT169
ELEV.=6884.81' (NGVD1929)

BM#2
FLANGE BOLT ON HYDRANT "MUELLER BOLT", LOCATED ON THE EAST SIDE OF BENT GRASS MEADOWS DRIVE 1900 FEET NORTH OF WOODMEN FRONTAGE ROAD
ELEV.=6938.84' (NGVD1929)



C:\Users\Owner\Dropbox\jsprojects\031901.hammers-mancave\dwg\civil\C2.1.dwg Apr 19, 2020 - 1:19pm

C2.1

DeYOUNG SUBDIVISION

PCD PROJECT NO. MS-20-001

C2.1

REVISÉD 7/02/19

- COLORADO DEPARTMENT OF PUBLIC HEALTH AND ENVIRONMENT
WATER QUALITY CONTROL DIVISION
WQCD - PERMITS
4300 CHERRY CREEK DRIVE SOUTH
DENVER, CO 80246-1530
ATTN: PERMITS UNIT






Diagram illustrating the structure of a straw bale. The diagram shows a cross-section of a bale with a central core of wooden or metal stakes. The stakes are labeled "WOODEN OR METAL STAKES 2 PER BALE, MIN". The straw bale is labeled "STRAW BALE - TIGHTLY ABUTTED TO ADJACENT BALES". The height of the bale is labeled "H", and the width is labeled "W". An arrow indicates the "FLOW" direction.



SEEDING MIX:

<u>GRASS</u>	<u>VARIETY</u>	<u>AMOUNT IN TONS</u> <u>LBS. PER ACRE</u>
CRESTED WHEAT GRASS	EPHRAIM OR HYCREST	4.0 LBS.
PERENIAL RYE	LINN	2.0 LBS.
WESTERN WHEATGRASS	SARTON	3.0 LBS.
SMOOTH BROME GRASS	LINCOLN OR MANCHAR	5.0 LBS.
SIDEOATS GRAMA	EPHRAIM	2.5 LBS.
	TOTAL:	16.5 LBS.

MULCHING APPLICATION: CONFORM TO CDOT
SPEC-SECTION 213.



INSTALLATION REQUIREMENTS	MAINTENANCE REQUIREMENTS
<p>RAW BALES USED AS CHECK DAMS ARE TO THE REQUIREMENTS STATED IN FIGURE SBB-2.</p>	<p>1. REGULAR INSPECTIONS ARE TO BE MADE OF ALL CHECK DAMS, ESPECIALLY AFTER STORM EVENTS.</p>
<p>THE "H" DIMENSION SHALL BE SELECTED TO PROVIDE FLOW CONVEYANCE FOR 2-YEAR FLOW OR THEREAFTER.</p>	<p>2. REPLACE STONE AS NECESSARY TO MAINTAIN THE CORRECT HEIGHT OF THE DAM.</p>

EROSION CONTROL NOTES:
AT LEAST TEN DAYS PRIOR TO THE ANTICIPATED START

OF CONSTRUCTION, FOR PROJECTS THAT WILL DISTURB
ACRE OR MORE. THE OWNER OR OPERATOR OF THE
CONSTRUCTION ACTIVITY SHALL SUBMIT A PERMIT
APPLICATION FOR STORMWATER DISCHARGE TO THE
COLORADO DEPARTMENT OF PUBLIC HEALTH AND
ENVIRONMENT, WATER QUALITY CONTROL DIVISION. THE
APPLICATION CONTAINING CERTIFICATION OF COMPLETION
OF THE STORMWATER MANAGEMENT PLAN (SWMP) OF
WHICH THIS GRADING AND EROSION CONTROL PLAN MAY
BE A PART. FOR INFORMATION OR APPLICATION
MATERIALS CONTACT:



<u>INSTALLATION REQUIREMENTS</u>	<u>MAINTENANCE REQUIREMENTS</u>
----------------------------------	---------------------------------

1. INLET PROTECTION SHALL BE INSTALLED IMMEDIATELY TO THE CONCRETE BLOCKS.
 2. CONCRETE BLOCKS ARE TO BE Laid AROUND THE PERIMETER OF EACH GRAVEL BAG AND TO BE SET ONE ANOTHER WITH THE OPEN ENDS OF THE BLOCKS TO BE STAGGERED.
 3. GRAVEL BAGS ARE TO BE PLACED AROUND THE CONCRETE BLOCKS CLOSELY ABUTTING ONE ANOTHER SO THERE IS NO GAP BETWEEN THEM.
 4. GRAVEL BAGS ARE TO CONTAIN WASHING SAND OR GRAVEL APPROXIMATELY 3/4 INCH IN DIAMETER.
 5. BAGS ARE TO BE USED TO A MINIMUM OF 12 INCH MINIMUM WITH GRAVEL, ONLY OR GEOTEXTILE.
- AN ALTERNATE TO #1 GRAVEL FILTER OVER A WIRE SCREEN MAY BE USED IN PLACE OF GRAVEL BAGS. THE GRAVEL BAGS ARE TO EXTEND ABOVE THE TOP OF THE CONCRETE BLOCKS AND THE GRAVEL PLACES OVER THE WIRE SCREEN TO THE TOP OF THE CONCRETE BLOCKS.

The diagram illustrates a concrete washout area (CWA) with a 3:1 slope. A signpost is located at the top left, and a sign is placed on the slope. The area is labeled 'CWA' in a circle. Dimensions include a 10' width and a 5' height. A note indicates 'CONCRETE WASHOUT SIGN'.



INSTALL BMP'S	JUNE, 202
GRADING START	JUNE, 202
GRADING COMPLETION	MAY, 202
SEEDING & MULCHING	MAY, 202
STABILIZATION	MAY, 202

	FREQUENCY
PERIODIC SITE INSPECTIONS	BI-WEEKLY
RE-VEGETATION OF EXPOSED SOILS	WITHIN 21 DAYS OF GRADING
SEDIMENT REMOVAL FROM BMP'S	MONTHLY
REMOVAL OF BMP'S	AFTER STABILIZATION ACHIEVED

¹ AND AFTER ANY PRECIPITATION OR SNOW MELT EVENT THAT CAUSES SURFACE EROSION.

2 ACCUMULATED SEDIMENT AND DEBRIS SHALL BE REMOVED WHEN THE SEDIMENT LEVEL REACHES ONE HALF THE HEIGHT OF THE BMP OR AT ANY TIME THAT SEDIMENT OR DEBRIS ADVERSELY IMPACTS THE FUNCTION OF THE BMP.

EROSION CONTROL NOTES & DETAILS

HORZ. SCALE:	NTS	DRAWN:	BJS
VERT. SCALE:	N/A	DESIGNED:	JPS
SURVEYED:	RIDGELINE	CHECKED:	JPS
CREATED:	4/15/20	LAST MODIFIED:	4/20/20
PROJECT NO:	031901	MODIFIED BY:	BJS

PCD PROJECT NO. MS-20-001

19 E. Willamette Ave.
Colorado Springs, CO
80903

PH: 719-477-9429
FAX: 719-471-0766
www.jpsengr.com



CALL UTILITY NOTIFICATION
CENTER OF COLORADO
1-800-922-1987
CALL 2-BUSINESS DAYS IN ADVANCE
BEFORE YOU DIG, GRADE, OR EXCAVATE
FOR THE MARKING OF UNDERGROUND
MEMBER UTILITIES.

No.	REVISION	BY	DATE
A	EPC SUBMITTAL	JPS	4/20/20