COUNTY OF EL PASO, STATE OF COLORADO

GRADING AND EROSION CONTROL PLAN

48 HOURS BEFORE YOU DIG.

CALL UTILITY LOCATORS

UTILITY NOTIFICATION OF COLORADO IT'S THE LAW

THE LOCATIONS OF EXISTING UNDERGROUND UTILITIES ARE

SHOWN IN AN APPROXIMATE WAY ONLY. THE CONTRACTOR

SHALL DETERMINE THE EXACT LOCATION OF ALL EXISTING

PRESERVE ANY AND ALL UNDERGROUND UTILITIES.

UTILITIES BEFORE COMMENCING WORK. THE CONTRACTOR SHAL

BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGES WHICH MIGHT BE CAUSED BY HIS FAILURE TO EXACTLY LOCATE AND NO. REVISION

GENERAL CONSTRUCTION NOTES:

- . IT SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR TO VERIFY THE EXISTENCE AND LOCATION OF ALL UNDERGROUND UTILITIES ALONG THE ROUTE OF THE WORK. THE OMISSION FROM OR THE INCLUSION OF UTILITY LOCATIONS ON THE PLANS IS NOT TO BE CONSIDERED AS THE NONEXISTENCE OF OR A DEFINITE LOCATION OF EXISTING UNDERGROUND UTILITIES.
- THE CONTRACTOR WILL TAKE THE NECESSARY PRECAUTIONS TO PROTECT EXISTING UTILITIES FROM DAMAGE DUE TO THIS OPERATION. ANY DAMAGE TO THE UTILITIES WILL BE REPAIRED AT THE CONTRACTOR'S EXPENSE, AND ANY SERVICE DISRUPTION WILL BE SETTLED BY THE CONTRACTOR.
- 3. ADDITIONAL EROSION CONTROL STRUCTURES MAY BE REQUIRED AT THE TIME OF CONSTRUCTION.
- 4. ALL BACKFILL, SUB-BASE AND/OR BASE COURSE (CLASS 6) MATERIAL SHALL BE COMPACTED TO THE SOILS ENGINEER'S RECOMMENDATIONS, AND APPROVED BY EL PASO COUNTY DEVELOPMENT SERVICES ENGINEERING DIVISION.
- 5. TYPE L RIP-RAP WITH MIRAFI FW 700 OR EQUAL IS REQUIRED UNDER ALL RIP-RAP PADS.
- 6. ALL MATERIALS AND INSTALLATION PROCEDURES SHALL BE IN COMPLIANCE WITH ANY AND ALL APPLICABLE EL PASO COUNTY STANDARDS.

EL PASO COUNTY GRADING AND EROSION CONTROL NOTES:

- CONSTRUCTION MAY NOT COMMENCE UNTIL A CONSTRUCTION PERMIT IS OBTAINED FROM "PLANNING AND COMMUNITY DEVELOPMENT" AND A PRECONSTRUCTION CONFERENCE IS HELD WITH "PLANNING AND COMMUNITY DEVELOPMENT" INSPECTIONS.
- STORMWATER DISCHARGES FROM CONSTRUCTION SITES SHALL NOT CAUSE OR THREATEN TO CAUSE POLLUTION, CONTAMINATION, OR DEGRADATION OF STATE WATERS. ALL WORK AND EARTH DISTURBANCE SHALL BE DONE IN A MANNER THAT MINIMIZES POLLUTION OF ANY ON-SITE OR OFF SITE
- NOTWITHSTANDING ANYTHING DEPICTED IN THESE PLANS IN WORDS OR GRAPHIC REPRESENTATION, ALL DESIGN AND CONSTRUCTION RELATED TO ROADS, STORM DRAINAGE AND EROSION CONTROL SHALL CONFORM TO THE STANDARDS AND REQUIREMENTS OF THE MOST RECENT VERSION OF THE RELEVANT ADOPTED EL PASO COUNTY STANDARDS, INCLUDING THE LAND DEVELOPMENT CODE, THE ENGINEERING CRITERIA MANUAL, THE DRAINAGE CRITERIA MANUAL, AND THE DRAINAGE CRITERIA MANUAL VOLUME 2. ANY DEVIATIONS TO REGULATIONS AND STANDARDS MUST BE REQUESTED, AND
- 4. A SEPARATE STORMWATER MANAGEMENT PLAN (SWMP) FOR THIS PROJECT SHALL BE COMPLETED AND AN EROSION AND STORMWATER QUALITY CONTROL PERMIT (ESQCP) ISSUED PRIOR TO COMMENCING CONSTRUCTION. DURING CONSTRUCTION THE SWMP IS THE RESPONSIBILITY OF THE DESIGNATED STORMWATER MANAGER, SHALL BE LOCATED ON SITE AT ALL TIMES AND SHALL BE KEPT UP TO DATE WITH WORK PROGRESS AND
- ONCE THE ESQCP HAS BEEN ISSUED, THE CONTRACTOR MAY INSTALL THE INITIAL STAGE EROSION AND SEDIMENT CONTROL BMPS AS INDICATED ON THE GEC. A PRECONSTRUCTION MEETING BETWEEN THE CONTRACTOR, ENGINEER, AND EL PASO COUNTY WILL BE HELD PRIOR TO ANY CONSTRUCTION. IT IS THE RESPONSIBILITY OF THE APPLICANT TO COORDINATE THE MEETING TIME AND PLACE WITH COUNTY "PLANNING AND COMMUNITY DEVELOPMENT
- 6. SOIL EROSION CONTROL MEASURES FOR ALL SLOPES, CHANNELS, DITCHES, OR ANY DISTURBED LAND AREA SHALL BE COMPLETED WITHIN 21 CALENDAR DAYS AFTER FINAL GRADING, OR FINAL EARTH DISTURBANCE, HAS BEEN COMPLETED. DISTURBED AREAS AND STOCKPILES WHICH ARE NOT AT FINAL GRADE BUT WILL REMAIN DORMANT FOR LONGER THAN 30 DAYS SHALL ALSO BE MULCHED WITHIN 21 DAYS AFTER INTERIM GRADING. AN AREA THAT IS GOING TO REMAIN IN AN INTERIM STATE FOR MORE THAN 60 DAYS SHALL ALSO BE SEEDED. ALL TEMPORARY SOIL EROSION CONTROL MEASURES AND BMPS SHALL BE MAINTAINED UNTIL PERMANENT SOIL EROSION CONTROL MEASURES ARE IMPLEMENTED AND ESTABLISHED.
- TEMPORARY SOIL EROSION CONTROL FACILITIES SHALL BE REMOVED AND EARTH DISTURBANCE AREAS GRADED AND STABILIZED WITH PERMANENT SOIL EROSION CONTROL MEASURES PURSUANT TO STANDARDS AND SPECIFICATION PRESCRIBED IN THE DCM VOLUME II AND THE ENGINEERING CRITERIA
- 8. ALL PERSONS ENGAGED IN EARTH DISTURBANCE SHALL IMPLEMENT AND MAINTAIN ACCEPTABLE SOIL EROSION AND SEDIMENT CONTROL MEASURES INCLUDING BMPS IN CONFORMANCE WITH THE EROSION CONTROL TECHNICAL STANDARDS OF THE DRAINAGE CRITERIA MANUAL (DCM) VOLUME II AND IN
- 9. ALL TEMPORARY EROSION CONTROL FACILITIES INCLUDING BMPS AND ALL PERMANENT FACILITIES INTENDED TO CONTROL EROSION OF ANY EARTH DISTURBANCE OPERATIONS, SHALL BE INSTALLED AS DEFINED IN THE APPROVED PLANS, THE SWMP AND THE DCM VOLUME II AND MAINTAINED THROUGHOUT THE DURATION OF THE EARTH DISTURBANCE OPERATION.
- 10. ANY EARTH DISTURBANCE SHALL BE CONDUCTED IN SUCH A MANNER SO AS TO EFFECTIVELY REDUCE ACCELERATED SOIL EROSION AND RESULTING SEDIMENTATION. ALL DISTURBANCES SHALL BE DESIGNED, CONSTRUCTED, AND COMPLETED SO THAT THE EXPOSED AREA OF ANY DISTURBED LAND SHALL BE LIMITED TO THE SHORTEST PRACTICAL PERIOD OF TIME.
- 11. ANY TEMPORARY OR PERMANENT FACILITY DESIGNED AND CONSTRUCTED FOR THE CONVEYANCE OF STORMWATER AROUND, THROUGH, OR FROM THE EARTH DISTURBANCE AREA SHALL BE DESIGNED TO LIMIT THE DISCHARGE TO A NON-EROSIVE VELOCITY.
- BE CONTAINED AND DISPOSED OF IN ACCORDANCE WITH THE SWMP. NO WASH WATER SHALL BE DISCHARGED TO OR ALLOWED TO RUNOFF TO STATE WATERS, INCLUDING ANY SURFACE OR SUBSURFACE STORM DRAINAGE SYSTEM OR FACILITIES.
- 13. EROSION CONTROL BLANKETING IS TO BE USED ON SLOPES STEEPER THAN 3:1.
- 14. BUILDING, CONSTRUCTION, EXCAVATION, OR OTHER WASTE MATERIALS SHALL NOT BE TEMPORARILY PLACED OR STORED IN THE STREET, ALLEY, OR OTHER PUBLIC WAY, UNLESS IN ACCORDANCE WITH AN APPROVED TRAFFIC CONTROL PLAN. BMP'S MAY BE REQUIRED BY EL PASO COUNTY ENGINEERING IF DEEMED NECESSARY, BASED ON SPECIFIC CONDITIONS AND CIRCUMSTANCES.
- 15. VEHICLE TRACKING OF SOILS AND CONSTRUCTION DEBRIS OFF-SITE SHALL BE MINIMIZED. MATERIALS TRACKED OFFSITE SHALL BE CLEANED UP AND
- 16. CONTRACTOR SHALL BE RESPONSIBLE FOR THE REMOVAL OF ALL WASTES FROM THE CONSTRUCTION SITE FOR DISPOSAL IN ACCORDANCE WITH LOCAL AND STATE REGULATORY REQUIREMENTS. NO CONSTRUCTION DEBRIS, TREE SLASH, BUILDING MATERIAL WASTES OR UNUSED BUILDING MATERIALS
- 17. THE OWNER, SITE DEVELOPER, CONTRACTOR, AND/OR THEIR AUTHORIZED AGENTS SHALL BE RESPONSIBLE FOR THE REMOVAL OF ALL CONSTRUCTION DEBRIS, DIRT, TRASH, ROCK, SEDIMENT, AND SAND THAT MAY ACCUMULATE IN THE STORM SEWER OR OTHER DRAINAGE CONVEYANCE SYSTEM AND
- THE QUANTITY OF MATERIALS STORED ON THE PROJECT SITE SHALL BE LIMITED, AS MUCH AS PRACTICAL, TO THAT QUANTITY REQUIRED TO PERFORM THE WORK IN AN ORDERLY SEQUENCE. ALL MATERIALS STORED ON—SITE SHALL BE STORED IN A NEAT, ORDERLY MANNER, IN THEIR ORIGINAL
- 19. NO CHEMICALS ARE TO BE USED BY THE CONTRACTOR, WHICH HAVE THE POTENTIAL TO BE RELEASED IN STORMWATER UNLESS PERMISSION FOR THE USE OF A SPECIFIC CHEMICAL IS GRANTED IN WRITING BY THE ECM ADMINISTRATOR. IN GRANTING THE USE OF SUCH CHEMICALS, SPECIAL
- 20. BULK STORAGE STRUCTURES FOR PETROLEUM PRODUCTS AND OTHER CHEMICALS SHALL HAVE ADEQUATE PROTECTION SO AS TO CONTAIN ALL SPILLS AND PREVENT ANY SPILLED MATERIAL FROM ENTERING STATE WATERS, INCLUDING ANY SURFACE OR SUBSURFACE STORM DRAINAGE SYSTEM OR
- 21. NO PERSON SHALL CAUSE THE IMPEDIMENT OF STORMWATER FLOW IN THE FLOW LINE OF THE CURB AND GUTTER OR IN THE DITCHLINE.
- 22. INDIVIDUALS SHALL COMPLY WITH THE "COLORADO WATER QUALITY CONTROL ACT" (TITLE 25, ARTICLE 8, CRS), AND THE "CLEAN WATER ACT" (33 USC 1344), IN ADDITION TO THE REQUIREMENTS INCLUDED IN THE DCM VOLUME II AND THE ECM APPENDIX I. ALL APPROPRIATE PERMITS MUST BE OBTAINED BY THE CONTRACTOR PRIOR TO CONSTRUCTION (NPDES, FLOODPLAIN, 404, FUGITIVE DUST, ETC.). IN THE EVENT OF CONFILCTS BETWEEN THESE REQUIREMENTS AND LAWS, RULES, OR REGULATIONS OF OTHER FEDERAL, STATE, OR COUNTY AGENCIES, THE MORE RESTRICTIVE LAWS, RULES,
- 23. ALL CONSTRUCTION TRAFFIC MUST ENTER/EXIT THE SITE AT APPROVED CONSTRUCTION ACCESS POINTS.
- PRIOR TO ACTUAL CONSTRUCTION THE PERMITEE SHALL VERIFY THE LOCATION OF EXISTING UTILITIES.
- 25. A WATER SOURCE SHALL BE AVAILABLE ON SITE DURING EARTHWORK OPERATIONS AND UTILIZED AS REQUIRED TO MINIMIZE DUST FROM EARTHWORK EQUIPMENT AND WIND.
- 26. THE SOILS REPORT FOR THIS SITE HAS BEEN PREPARED BY ENTECH ENGINEERING, INC., TITLED "SOIL, GEOLOGY, GEOLOGIC HAZARD AND PRELIMINARY SUBSURFACE SOIL INVESTIGATION - WATERBURY - PHASE 1", DATED MARCH 22, 2013, AND SHALL BE CONSIDERED A PART OF THESE PLANS.
- 27. AT LEAST TEN DAYS PRIOR TO THE ANTICIPATED START OF CONSTRUCTION, FOR PROJECTS THAT WILL DISTURB 1 ACRE OR MORE, THE OWNER OR OPERATOR OF CONSTRUCTION ACTIVITY SHALL SUBMIT A PERMIT APPLICATION FOR STORMWATER DISCHARGE TO THE COLORADO DEPARTMENT OF PUBLIC HEALTH AND ENVIRONMENT, WATER QUALITY DIVISION. THE APPLICATION CONTAINS CERTIFICATION OF COMPLETION OF A STORMWATER MANAGEMENT PLAN (SWMP), OF WHICH THIS GRADING AND EROSION CONTROL PLAN MAY BE A PART. FOR INFORMATION OR APPLICATION MATERIALS


COLORADO DEPARTMENT OF PUBLIC HEALTH AND ENVIRONMENT WATER QUALITY CONTROL DIVISION 4300 CHERRY CREEK DRIVE SOUTH DENVER, CO 80246-1530 ATTN: PERMITS UNIT

BENCHMARK:

THE BENCHMARK FOR THESE PLANS IS THE TOP OF #4 REBAR, PANEL POINT NO. 1, LOCATED ON THE SOUTH EDGE OF CONSTITUTION AVE. AND THE WEST EDGE OF THE ROCK ISLAND TRAIL, 535 FEET WEST OF THE CENTERLINE ELEVATION = 6486.63 (EPC DATUM ELEVATION = 6485.29)

BASIS OF BEARINGS:

BEARING REFERRED TO HEREIN ARE BASED ON THE SOUTH LINE OF TRACT FF, HANNAH RIDGE AT FEATHERGRASS FILING NO. 1. ASSUMED TO BEAR N89'39'18"W MONUMENTED AT EACH END W/ NO. 5 REBAR W/ ALUMN CAP MARKED "POLARIS, PLS 27605".



REVIEW:

CLASSIC CONSULTI

SURVEYORS, LLC

ELITE PROPERTIES OF AMERICA, INC. 6385 CORPORATE DRIVE, SUITE 200

6385 CORPORATE DRIVE SUITE 304

COLORADO SPRINGS, COLORADO 80919 MR. KYLE R. CAMPBELL, P.E. (719) 785-2800

PLANNING & COMMUNITY DEVELOPMENT 2880 INTERNATIONAL CIRCLE, SUITE 110

COLORADO SPRINGS, COLORADO 80910 MR. JEFF RICE, (719) 520-7877

7060 ALEGRE ST. FOUNTAIN, COLORADO 80817 MR.

GEORGE PETERSON (719) 393-6625

MOUNTAIN VIEW ELECTRIC ASSOCIATION

MR. DARRYL EDWARDS, (719) 495-2283

BLACK HILLS ENERGY

11140 E. WOODMEN RD.

CENTURY LINK

(LOCATORS) 811

7030 N. MERIDIAN RD.

FALCON, COLORADO 80831 CHIEF HARWIG (719) 495-4050

FALCON, COLORADO 80831

(LOCATORS) (719) 635-3674

FALCON FIRE PROTECTION DISTRICT

9-21-2017

04/11/17

OF 5

SHEET 1 OF 5

SHEET 2 OF 5

SHEET 3 OF 5

SHEET 4 OF 5

SHEET 5 OF 5

MES (H) 1"=VARIES SHEET 1

|(V) 1" = N/A | JOB NO.

HANNAH RIDGE AT FEATHERGRASS

GRADING AND EROSION CONTROL PLAN

DESIGNED BY | KRC | SCALE

FILING NO. 3

CHECKED BY

CONSULTING

ENGINEERS & SURVEYORS


Colorado Springs, Colorado 80919


(719)785-0799(Fax

MR. DOUGLAS M. STIMPLE (719) 592-9333

CLASSIC CONSULTING ENGINEERS & SURVEYORS

COLORADO SPRINGS, CO 80919





CWA-1 CONCRETE WASHOUT AREA

CWA INSTALLATION NOTES

2 DO NOT LOCATE AN UNLINED CWA WITHIN 400' OF ANY NATURAL DRAINAGE PATHWAY OR WATERBODY DO NOT LOCATE WITHIN 1,000' OF ANY WELLS OR DRINKING WATER SOURCES I SITE CONSTRAINTS MAKE THIS INFEASIBLE, OR IF HIGHLY PERMEABLE SOILS EXIST ON SITE, THE CWA MUST BE INSTALLED WITH AN IMPERMEABLE LINER (16 MIL MIN, THICKNESS) OR SURFACE STORAGE ALTERNATIVES USING PREFABRICATED CONCRETE WASHOUT DEVICES OR A LINED ABOVE GROUND STORAGE ARE SHOULD BE USED 3 THE CWA SHALL BE INSTALLED PRIOR TO CONCRETE PLACEMENT ON SITE. 4 CWA SHALL INCLUDE A FLAT SUBSURFACE PIT THAT IS AT LEAST 8 BY 8 SLOPES LEADING OUT OF THE SUBSURFACE PIT SHALL BE 3.1 OR FLATTER THE PIT SHALL BE AT

5 BERM SURROUNDING SIDES AND BACK OF THE CWA SHALL HAVE MINIMUM HEIGHT OF 1' 6 VEHICLE TRACKING PAD SHALL BE SLOPED 2% TOWARDS THE CWA 7 SIGNS SHALL BE PLACED AT THE CONSTRUCTION ENTRANCE, AT THE CWA, AND ELSEWHERE AS NECESSARY TO CLEARLY INDICATE THE LOCATION OF THE CWA TO OPERATORS OF CONCRETE TRUCKS AND PUMP RIGS

November 2010

Urban Drainage and Flood Control District

8 USE EXCAVATED MATERIAL FOR PERIMETER BERM CONSTRUCTION


Concrete Washout Area (CWA) MM-1

CWA MAINTENANCE NOTES

1 INSPECT BMPs EACH WORKDAY, AND MAINTAIN THEM IN EFFECTIVE OPERATING CONDITION MAINTENANCE OF BMPs SHOULD BE PROACTIVE, NOT REACTIVE INSPECT BMPs AS SOON AS POSSIBLE (AND ALWAYS WITHIN 24 HOURS) FOLLOWING A STORM THAT CAUSES SURFACE EROSION, AND PERFORM NECESSARY MAINTENANCE 3 where BMPs have failed, repair or replacement should be initiated upon discovery of the failure 4 THE CWA SHALL BE REPAIRED, CLEANED, OR ENLARGED AS NECESSARY TO MAINTAIN CAPACITY FOR CONCRETE WASTE CONCRETE MATERIALS, ACCUMULATED IN PIT, SHALL BE REMOYED ONCE THE MATERIALS HAVE REACHED A DEPTH OF 2' 6 THE CWA SHALL REMAIN IN PLACE UNTIL ALL CONCRETE FOR THE PROJECT IS PLACED 7 WHEN THE CWA IS REMOVED, COVER THE DISTURBED AREA WITH TOP SOIL, SEED AND MULCH OR OTHERWISE STABILIZED IN A MANNER APPROVED BY THE LOCAL JURISDICTION. (DETAIL ADAPTED FRON DOUGLAS COUNTY COLORADO AND THE CITY OF PARKER COLORADO NOT AVAILABLE IN AUTOCAD) NOTE MANY JURISDICTIONS HAVE BMP DETAILS THAT VARY FROM UDFCD STANDARD DETAILS CONSULT WITH LOCAL JURISDICTIONS AS TO WHICH DETAIL SHOULD BE USED WHEN DIFFERENCES ARE NOTED

1/1/1// SBB

TRENCH FOR STRAW BALE



SBB-1. STRAW BALE

Urban Dramage and Flood Control District Urban Storm Drainage Criteria Manual Volume 3

SC-3 Straw Bale Barrier (SBB)

STRAW BALE INSTALLATION NOTES

1 SEE PLAN VIEW FOR -LOCATION(S) OF STRAW BALES 2 STRAW BALES SHALL CONSIST OF CERTIFIED WEED FREE STRAW OR HAY LOCAL JURISDICTIONS MAY REQUIRE PROOF THAT BALES ARE WEED FREE 3 STRAW BALES SHALL CONSIST OF APPROXIMATELY 5 CUBIC FEET OF STRAW OR HAY AND WEIGH NOT LESS THAN 35 POUNDS 4 WHEN STRAW BALES ARE USED IN SERIES AS A BARRIER THE END OF EACH BALE SHALL BE TIGHTLY ABUTTING ONE ANOTHER

6 A UNIFORM ANCHOR TRENCH SHALL BE EXCAVATED TO A DEPTH OF 4" STRAW BALES SHALL BE PLACED SO THAT BINDING TWINE IS ENCOMPASSING THE VERTICAL SIDES OF THE BALE(S) ALL EXCAVATED SOIL SHALL BE PLACED ON THE UPHILL SIDE OF THE STRAW BALE(S) AND COMPACTED STRAW BALE MAINTENANCE NOTES

1 INSPECT BMPs EACH WORKDAY AND MAINTAIN THEM IN EFFECTIVE OPERATING CONDITION MAINTENANCE OF BMPs SHOULD BE PROACTIVE, NOT REACTIVE INSPECT BMPs AS SOON AS POSSIBLE (AND ALWAYS WITHIN 24 HOURS) FOLLOWING A STORM THAT CAUSES SURFACE EROSION, AND PERFORM NECESSARY MAINTENANCE 2 FREQUENT OBSERVATIONS AND MAINTENANCE ARE NECESSARY TO MAINTAIN BMP3 IN EFFECTIVE OPERATING CONDITION INSPECTIONS AND CORRECTIVE MEASURES SHOULD BE DOCUMENTED TRANSPAIRED. 3 WHERE BMPs HAVE FAILED, REPAIR OR REPLACEMENT SHOULD BE INITIATED UPON DISCOVERY OF THE FAILURE 4 STRAW BALES SHALL BE REPLACED IF THEY SECOME HEAVILY SOILED, ROTTEN, OR DAMAGED BEYOND REPAIR 5 SEDIMENT ACCUMULATED UPSTREAM OF STRAW BALE BARRIER SHALL BE REMOVED AS NEEDED TO MAINTAIN FUNCTIONALITY OF THE BMP, TYPICALLY WHEN DEPTH OF ACCUMULATED SEDIMENTS IS APPROXIMATELY & OF THE HEIGHT OF THE STRAW BALE BARRIER 6 STRAW BALES ARE TO REMAIN IN PLACE UNTIL THE UPSTREAM DISTURBED AREA IS STABILIZED AND APPROVED BY THE LOCAL JURISDICTION 7 WHEN STRAW BALES ARE REMOVED, ALL DISTURBED AREAS SHALL BE COVERED WITH TOPSOIL, SEEDED AND MULCHED OR OTHERWISE STABILIZED AS APPROVED BY LOCAL JURISDICTION (DETAILS ADAPTED FROM TOWN OF PARKER, COLORADO, NOT AVAILABLE IN AUTOCAD) NOTE, MANY JURISDICTIONS HAVE BMP DETAILS THAT VARY FROM UDFCD STANDARD DETAILS CONSULT WITH LOCAL JURISDICTIONS AS TO WHICH DETAIL SHOULD BE USED WHEN DIFFERENCES ARE NOTED.

Urban Dramage and Flood Control District

SEDIMENT BASIN PLAN EL. 00 00 - EXCAVATION CREST LENGTH EL. 03 00 AT CREST

L D50=9" RIPRAP TYPE L

TABLE SB-1 SIZING INFORMATION FOR STANDARD SEDIMENT BASIN Basin Bottom Width Spillway Crest (W), (ft)

SEDIMENT BASIN INSTALLATION NOTES

1 SEE PLAN VIEW FOR.

--LOCATION OF SEDIMENT BASIN

--TYPE OF BASIN (STANDARD BASIN OR NONSTANDARD BASIN)

--FOR STANDARD BASIN, BOTTOM WIDTH W, CREST LENGTH CL, AND HOLE

DIAMETER, HD

--FOR NONSTANDARD BASIN, SEE CONSTRUCTION DRAWINGS FOR DESIGN OF BASIN
INCLUDING RISER HEIGHT H, NUMBER OF COLUMNS N, HOLE DIAMETER HD AND PIPE
DIAMETER D

2 FOR STANDARD BASIN, BOTTOM DIMENSION MAY BE MODIFIED AS LONG AS BOTTOM AREA IS NOT REDUCED 3. SEDIMENT BASINS SHALL BE INSTALLED PRIOR TO ANY OTHER LAND-DISTURBING ACTIVITY THAT RELIES ON ON BASINS AS AS A STORMWATER CONTROL 4 EMBANKMENT MATERIAL SHALL CONSIST OF SOIL FREE OF DEBRIS, ORGANIC MATERIAL, AND ROCKS OR CONCRETE GREATER THAN 3 INCHES AND SHALL HAVE A MINIMUM OF 15 PERCENT BY WEIGHT PASSING THE NO 200 SIEVE

5, EMBANKMENT MATERIAL SHALL BE COMPACTED TO AT LEAST 95 PERCENT OF MAXIMUM DENSITY IN ACCORDANCE WITH ASTM D698 6 PIPE SCH 40 OR GREATER SHALL BE USED

7 THE DETAILS SHOWN ON THESE SHEETS PERTAIN TO STANDARD SECIMENT BASIN(S) FOR DRAINAGE AREAS LESS THAN 15 ACRES SEE CONSTRUCTION DRAWINGS FOR EMBANKMENT, STORAGE VOLUME, SPILLWAY, OUTLET, AND OUTLET PROTECTION DETAILS FOR ANY SEDIMENT BASIN(S) THAT HAVE BEEN INDIVIDUALLY DESIGNED FOR DRAINAGE AREAS LARGER THAN 15 ACRES.

SEDIMENT BASIN MAINTENANCE NOTES

1 INSPECT BMP8 EACH WORKDAY, AND MAINTAIN THEM IN EFFECTIVE OPERATING CONDITION MAINTENANCE OF BMP8 SHOULD BE PROACTIVE, NOT REACTIVE INSPECT BMP8 AS SOON AS POSSIBLE (AND ALWAYS WITHIN 24 HOURS) FOLLOWING A STORM THAT CAUSES SURFACE EROSION, AND PERFORM NECESSARY MAINTENANCE

2 FREQUENT OBSERVATIONS AND MAINTENANCE ARE NECESSARY TO MAINTAIN BMPs in EFFECTIVE OPERATING CONDITION INSPECTIONS AND CORRECTIVE MEASURES SHOULD BE DOCUMENTED THOROUGHLY

3 WHERE BMPs HAVE FAILED, REPAIR OR REPLACEMENT SHOULD BE INITIATED UPON DISCOVERY OF THE FAILURE

4 SEDIMENT ACCUMULATED IN BASIN SHALL BE REMOVED AS NEEDED TO MAINTAIN BMP EFFECTIVENESS, TYPICALLY WHEN SEDIMENT DEPTH REACHES ONE FOOT (I.E., TWO FEET

5 SEDIMENT BASINS ARE TO REMAIN IN PLACE UNTIL THE UPSTREAM DISTURBED AREA IS STABILIZED AND GRASS COVER IS ACCEPTED BY THE LOCAL JURISDICTION 6 WHEN SEDIMENT BASINS ARE REMOVED, ALL DISTURBED AREAS SHALL BE COVERED WITH TOPSOIL, SEEDED AND MULCHED OR OTHERWISE STABILIZED AS APPROVED BY LOCAL JURISDICTION.

(DETAILS ADAPTED FROM DOUGLAS COUNTY, COLORADO) NOIE. MANY JURISDICTIONS HAVE BMP DETAILS THAT VARY FROM UDFCD STANDARD DETAILS CONSULT WITH LOCAL JURISDICTIONS AS TO WHICH DETAIL SHOULD BE USED WHEN DIFFERENCES ARE NOTED

EROSION CONTROL CRITERIA:

EROSION CONTROL MEASURES SHALL BE IMPLEMENTED IN A MANNER THAT WILL PROTECT PROPERTIES AND PUBLIC FACILITIES FROM THE ADVERSE EFFECTS OF EROSION AND SEDIMENTATION AS A RESULT OF CONSTRUCTION AND EARTHWORK ACTIVITIES WITHIN THE PROJECT SITE.

1.) THE OMISSION FROM OR THE INCLUSION OF UTILITY LOCATIONS ON THE PLANS IS NOT TO BE CONSIDERED AS THE NON-EXISTENCE OF OR A DEFINITE LOCATION OF EXISTING UNDERGROUND UTILITIES.

2.) DURING GRADING OPERATIONS, LOCATE AND SET THE STRAW BALE CHECK DAMS AND SILT FENCES AS SHOWN ON THE EROSION CONTROL PLAN. AT THIS TIME RESEED ALL DISTURBED AREAS WITH AN EL PASO COUNTY APPROVED SEED MIX.

3.) SEEDING APPLICATION: DRILLED TO A DEPTH OF .25" TO .50" INTO SOIL WHERE POSSIBLE. BROADCAST AND RAKED TO COVER ON STEEPER THAN 3:1 SLOPES WHERE ACCESS IS LIMITED OR UNSAFE FOR EQUIPMENT.

4.) MULCHING REQUIREMENT AND APPLICATION: 1.5 TONS PER ACRE NATIVE HAY

5.) THE STRAW BALE CHECK DAMS AND SILT FENCES SHALL BE KEPT IN PLACE AND MAINTAINED UNTIL EROSION AND SEDIMENTATION POTENTIAL IS MITIGATED. REMOVAL OF SILT AND SEDIMENT COLLECTED BY THE STRAW BALES IS REQUIRED ONCE IT REACHES HALF THE HEIGHT OF THE STRAW BALES OR SILT

6.) DISTURBED SOIL SHALL BE VEGETATED WITHIN 60 DAYS AFTER SUBSTANTIAL FINAL GRADING IS COMPLETE. PROVIDE TEMPORARY VEGETATION TO DISTURBED AREAS THAT WILL HAVE A PERIOD OF EXPOSURE OF 6 MONTHS OR LONGER PRIOR TO FINAL STABILIZATION.

7.) ALL FACILITIES, VEGETATION AND OTHER ITEMS REQUIRED BY THE APPROVED FINAL GRADING, EROSION CONTROL AND RECLAMATION PLAN SHALL BE PROPERLY MAINTAINED BY THE OWNERS OF THE PROPERTY. SUCH MAINTENANCE SHALL INCLUDE, BUT NOT BE LIMITED TO KEEPING ALL EROSION CONTROL FACILITIES IN GOOD ORDER AND FUNCTIONAL, REPAIRING ANY EROSION DAMAGE THAT OCCURS, KEEPING ALL VEGETATION HEALTHY AND IN GROWING CONDITION AND REPLACING ANY DEAD VEGETATION AS SOON AS

8.) ALL SILT FENCES ARE TO BE REGULARLY INSPECTED AND REPAIRED AS

9.) THE CONTRACTOR SHALL PROVIDE VEHICLE TRACKING CONTROL FACILITIES FOR EACH ENTRANCE/EXIT TO THE SITE. THE CONTRACTOR SHALL SUBMIT A PLAN WHICH WILL ASSURE USAGE OF THIS FACILITY BY ALL VEHICLES LEAVING THE

10.) EROSION CONTROL MEASURES SHALL BE CHECKED AFTER EACH STORM EVENT AND REPAIRED WHEN NECESSARY.

11.) CONTRACTOR SHALL MAINTAIN ALL TEMPORARY EROSION CONTROL FACILITIES IN GOOD WORKING ORDER UNTIL SUCH TIME AS PERMANENT FACILITIES ARE IN PLACE AND THE CONSTRUCTION MANAGER HAS APPROVED THEIR REMOVAL.

12.) ADDITIONAL EROSION CONTROL STRUCTURES MAY BE REQUIRED AT THE TIME

13.) THE EROSION CONTROL MEASURES OUTLINED ON THE PLAN ARE THE RESPONSIBILITY OF THE DEVELOPER TO MONITOR AND REPLACE, REGRADE AND REBUILD AS NECESSARY UNTIL VEGETATION IS ESTABLISHED.

14.) MAXIMUM ACREAGE OPEN AT ANY GIVEN TIME IS TO BE 30 ACRES.

SCHEDULE OF ANTICIPATED CONSTRUCTION ACTIVITY:

1. INSTALL INITIAL BMP'S 2. INSPECTION OF INTIAL BMP'S BY COUNTY STAFF 3. PRECONSTRUCTION MEETING WITH COUNTY STAFF

OF CONSTRUCTION.

BEGIN CONSTRUCTION UPON APPROVAL

(719)785-0799(Fax

ALL SITE ROADWAY GRADING AND UTILITY INSTALLATION

EROSION CONTROL 6 MONTHS ALL SHOWN ON GRADING PLAN

CONSULTING **ENGINEERS & SURVEYORS**


Colorado Springs, Colorado 80919


HANNAH RIDGE AT FEATHERGRASS FILING NO. 3

GRADING AND EROSION CONTROL PLAN


DESIGNED BY KRC | SCALE DATE

04/11/17 DRAWN BY MES (H) 1"= N/A | SHEET 4 OF 5 CHECKED BY (V) 1"= N/A JOB NO.





NOT TO SCALE



TYPICAL WALKOUT LOT (W/O) OR GARDEN (G) NOT TO SCALE

"T" LOTS OR "TRANSITION " LOTS OCCUR IN PLACES WHERE BOTH PROPERTY LINES CANNOT BE GRADED AS THE TYPICAL STANDARD LOT TEMPLATES SHOWN THESE LOTS WILL STILL BE GRADED TO CREATE POSITIVE DRAINAGE AWAY FROM THE STRUCTURE.

SEEDING GUIDELINES

SEEDBED PREPARATION THE SEEDBED SHOULD BE WELL-SETTLED AND FIRM, BUT FRIABLE ENOUGH THAT THE SEED CAN BE PLACED AT THE SPECIFIED DEPTHS. COMPETITIVE STANDS OF WEEDS THAT ARE PRESENT BEFORE SEEDING MUST BE CONTROLLED BY SHALLOW TILLAGE OR BY APPLICATION OF HERBICIDES. SOILS THAT HAVE BEEN OVER-COMPACTED BY TRAFFIC OR EQUIPEMENT, ESPECIALLY WHEN WET, SHOULD BE TILLED TO BREAK UP ROOTING-RESTRICTIVE LAYERS, THAN HARROWED, ROLLED, OR PACKED TO PREPARE THE REQUIRED FIRM SEEDBED.

2. FERTILIZER

FERTILIZER SHOULD BE APPLIED AT A RATE OF 50 POUNDS OF AVAILABLE PHOSPHATE ABLE NITROGEN PER ACRE AND 40 POUNDS OF AVAILABLE PHOSPHATE PER ACRE. THE TIME OF APPLICATION SHOULD BE IMMEDIATELY PRIOR TO SEEDING, AT THE TIME OF SEEDING, OR IMMEDIATELY FOL-LOWING SEEDING, DEPENDING ON THE KIND OF FERTILIZER AND TYPE

OF EQUIPMENT USED. 3. SEEDING

SEED SHOULD BE PLANTED WITH A GRASS DRILL ON ALL SLOPES OF 33% (3:1) OR FLATTER. SEED MAY BE BROADCAST BY HAND, BY MECHANICAL SPREADER, OR BY HYDRAULIC EQUIPMENT ON AREAS THAT ARE SMALL, TOO STEEP, OR NOT ACCESSIBLE FOR SEED DRILL OPERA-

SEED PLANTED WITH A DRILL SHOULD BE COVERED WITH SOIL TO A DEPTH OF 1/4 TO 3/4 INCH. SEED PLANTED BY THE BROADCAST METHOD SHALL BE INCORPORATED INTO THE SOIL SURFACE, NOT TO EXCEED A DEPTH OF 3/4 INCH, BY RAKING, HARROWING, OR OTHER DROADS A METHOD. THE TIME OF SEEDING IS FROM OCTOBER 15TH - MAY 31ST. SEED PLANTED IN THE LATE FALL WILL REMAIN DORMANT UNTIL SPRING,

4. MULCHING SEEDED AREAS SHOULD BE MULCHED TO CONSERVE MOISTURE; PREVENT SURFACE COMPACTION OR CRUSTING; REDUCE RUNOFF AND EROSION; CONTROL INSECTS; AND HELP ESTABLISH PLANT COVER.

NATIVE HAY OR STRAW SHOULD BE APPLIED AT A RATE OF 4,000 POUNDS PER ACRE AND CRIMPED INTO THE GROUND. ON SLOPES GREATER THAN 3:1, AN AGRONOMY BLANKET SHOULD BE USED.

5. SUPPLEMENTAL WATER IN LOW RAINFALL AREAS, WHERE WATER IS AVAILABLE AND WHERE RAPID ESTABLISHMENT IS NEEDED, IRRIGATION OF NEW SEEDING SHOULD BE PERFORMED DURING THE FIRST GROWING SEASON. WATER SHOULD BE APPLIED AT APPROXIMATELY ONE WEEK INTERVALS, AT A RATE OF 3/4 TO 1 INCH PER APPLICATION, WHEN RAINFALL IS DEFI-CIENT FOR PLANT DEVELOPMENT.

48 HOURS BEFORE YOU DIG, CALL UTILITY LOCATORS UTILITY NOTIFICATION OF COLORADO

IT'S THE LAW THE LOCATIONS OF EXISTING UNDERGROUND UTILITIES ARE SHOWN IN AN APPROXIMATE WAY ONLY. THE CONTRACTOR SHALL DETERMINE THE EXACT LOCATION OF ALL EXISTING UTILITIES BEFORE COMMENCING WORK. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGES WHICH MIGHT BE CAUSED BY HIS FAILURE TO EXACTLY LOCATE AND PRESERVE ANY AND ALL UNDERGROUND UTILITIES.

NO. REVISION DATE

REVIEW: CLASSIC CONSULTING TWO NEEDS

PREPARED UNDER MY DIRECT SUPERVISION FOR AND ON BEHALF OF ND SURVEYORS, LLC

9/21/1 6385 Corporate Drive, Suite 101

Blankets & Open 1.1 (H V) 36 months (108 Pa) (1.82 kN/m)Weave Textiles ERMEDIATE ANCHOR TRENCH * C Factor and shear stress for mulch control nettings must be obtained with netting used in conjunction with pre-applied mulch material (See Section 5 3 of Chapter 7 Construction BMPs for more information STAKING PATTERN PER MANUFACTURER SPEC OR PATTERN ¹ Minimum Average Roll Values, Machine direction using ECTC Mod. ASTM D 5035 OVERLAPPING JOINT - BASED ON ECB AND/OR CHANNEL TYPE (SEE STAKING ² C Factor calculated as ratio of soil loss from RECP protected slope (tested at specified or greater gradient, HV) to ratio of soil loss from unprotected (control) plot in large-scale testing ECB-2 SMALL DITCH OR DRAINAGEWAY Required minimum shear stress RECP (unvegetated) can sustain without physical damage or excess erosion (> 12.7 mm (0.5 in) soil loss) during a 30-minute flow event in large-scale testing ⁴ The permissible shear stress levels established for each performance category are based on historical experience with products characterized by Manning's roughness coefficients in the range of 0 01 - 0 05

⁶ Per the engineer's discretion. Recommended acceptable large-scale testing protocol may include ASTM D 6460, or other independent testing deemed acceptable by the engineer

Acceptable large-scale test methods may include ASTMD 6459, or other independent testing deemed

 $\leq 0.25 @ 2.25 lbs/ft^2$

125 lbs/ft

Urban Drainage and Flood Control District RECP-3 Urban Storm Dramage Criteria Manual Volume 3

STAKING PATTERNS BY ECB TYPE LOW FLOW CHANNEL HIGH FLOW CHANNE STAKING PATTERNS BY SLOPE OR CHANNEL TYPE

Urban Dramage and Flood Control District Urban Storm Drainage Criteria Manual Volume 3

1 INSPECT BMPs EACH WORKDAY, AND MAINTAIN THEM IN EFFECTIVE OPERATING CONDITION MAINTENANCE OF BMPs SHOULD BE PROACTIVE, NOT REACTIVE INSPECT BMPs AS SOON AS POSSIBLE (AND ALWAYS WITHIN 24 HOURS) FOLLOWING A STORM THAT CAUSES SURFACE 2 FREQUENT OBSERVATIONS AND MAINTENANCE ARE NECESSARY TO MAINTAIN BMPS IN FFFECTIVE OPERATING CONDITION INSPECTIONS AND CORRECTIVE MEASURES SHOULD BE 3 WHERE BMPs have failed repair or replacement should be initiated upon discovery of the failure 4 ECBs SHALL BE LEFT IN PLACE TO EVENTUALLY BIODEGRADE UNLESS REQUESTED TO BE REMOVED BY THE LOCAL JURISDICTION 5 ANY ECR PULLEC OUT, TORN, OR OTHERWISE DAMAGED SHALL BE REPAIRED OR REINSTALLED ANY SUBGRADE AREAS BELOW THE GEDTEXTILL THAT HAVE ERODED TO CREATED A VOID UNDER THE BLANKET OR THAT REMAIN DEVOID OF GRASS SHALL BE REPAIRED, RESEEDED AND MULLHED AND THE ECR REINSTALLED MANY JURISDICTIONS HAVE BMP DETAILS THAT VARY FROM JDFCD STANDARD DETAILS NOTE, MANY JURISDICTIONS HAVE BMP DETAILS THAT YAMT FROM OUT OF STATEMENT CONSULT WITH LOCAL JUPISDICTIONS AS TO WHICH DETAIL SHOULD BE USED WHEN DIFFERENCES ARE NOTED (DETAILS ADAPTED FROM DOUGLAS COUNTY COLORADO AND TOWN OF PARKER COLORADO NOT AVAILABLE IN AUTOCAD)

DOUBLE/ NATURAL 30% MIN 70% MAX DOUBLE/ NATURAL 100% DOUBLE/ VATURAL "STRAIN ECES MAY ONLY BE USED OUTSIDE OF STREAMS AND ORAINACE CHANNE."
"ALIERNA"E METTING MAY BE ACCEPTABLE IN SOME JURISDICTIONS

VTC

VEHICLES ARE
PHYSICALLY
CONFINED ON
BOTH SIDES)

Urban Dramage and Flood Control District Urban Storm Dramage Criteria Manual Volume 3

Rolled Erosion Control Products (RECP)

EROSION CONTROL BLANKET MAINTENANCE NOTES

RECP-9

Inlet Protection (IP)

Erosion Control

SEE ROCK SOCK DESIGN 16' CINDER BLOCKS FLOW 2"x4" WOOD STUD -IP-1 BLOCK AND ROCK SOCK SUMP OR ON GRADE

BLOCK AND CURB SOCK INLET PROTECTION INSTALLATION NOTES ROCK SOCKS) 1 SEE ROCK SOCK DESIGN DETAIL FOR INSTALLATION REQUIREMENTS

2 CONCRETE "CINDER" BLOCKS SHALL BE LAID ON THEIR SIDES AROUND THE INLET IN A SINGLE ROW, ABUTTING ONE ANOTHER WITH THE OPEN END FACING AWAY FROM THE CURB 3 GRAVEL BAGS SHALL BE PLACED AROUND CONCRETE BLOCKS, CLOSELY ABUTTING ONE ANOTHER AND JOINTED TOGETHER IN ACCORDANCE WITH ROCK SOCK DESIGN DETAIL

MINIMUM OF

TWO CUR8

SOCKS APPROX 30 DEG

BLOCK AND ROCK SOCK INLET
PROTECTION(SEE DETAIL IP-1) IP-2 CURB ROCK SOCKS UPSTREAM OF

CURB ROCK SOCK INLET PROTECTION INSTALLATION NOTES 1 SEE ROCK SOCK DESIGN DETAIL INSTALLATION REQUIREMENTS $2\,$ PLACEMENT OF THE SOCK SHALL BE APPROXIMATELY 30 DEGREES FROM PERPENDICULAR IN THE OPPOSITE DIRECTION OF FLOW 3 SOCKS ARE TO BE FLUSH WITH THE CURB AND SPACED A MINIMUM OF 5 FEET APART 4 AT LEAST TWO CURB SOCKS IN SERIES ARE REQUIRED UPSTREAM OF ON-GRADE INLETS

August 2013 Urban Drainage and Flood Control District Urban Storm Drainage Criteria Manual Volume 3

Inlet Protection (IP)

GENERAL INLET PROTECTION INSTALLATION NOTES -LOCATION OF INLET PROTECTION
-TYPE OF INLET PROTECTION (IP 1, IP.2, IP 3, IP 4, IP 5, IP 6) 2 INLET PROTECTION SHALL BE INSTALLED PROMPTLY AFTER INLET CONSTRUCTION OR PAYING IS COMPLETE (TYPICALLY WITHIN 48 HOURS) IF A RAINFALL/RUNOFF EVENT IS FORECAST, INSTALL INLET PROTECTION PRIOR TO ONSET OF EVENT 3 MANY JURISDICTIONS HAVE BMP DETAILS THAT VARY FROM UDFCD STANDARD DETAILS CONSULT WITH LOCAL JURISDICTIONS AS TO WHICH DETAIL SHOULD BE USED WHEN DIFFERENCES ARE NOTED 1 INSPECT BMPs EACH WORKDAY, AND MAINTAIN THEM IN EFFECTIVE OPERATING CONDITION MAINTENANCE OF BMPs SHOULD BE PROACTIVE, NOT REACTIVE INSPECT BMPs AS SOON AS POSSIBLE (AND ALMAYS WITHIN 24 HOURS) FOLLOWING A STORM THAT CAUSES SURFACE EROSION, AND PERFORM NECESSARY MAINTENANCE 3 WHERE BMP8 HAVE FAILED, REPAIR OR REPLACEMENT SHOULD BE INITIATED UPON DISCOVERY OF THE FAILURE 4 SEDIMENT ACCUMULATED UPSTREAN OF INLET PROTECTION SHALL BE REMOVED AS NECESSARY TO MAINTAIN BMP EFFECTIVENESS, TYPICALLY WHEN STORAGE VOLUME REACHES 50% OF CAPACITY, A DEPTH OF 6" WHEN SILT FENCE IS USED, OR % OF THE HEIGHT FOR STRAW BALES 5 INLET PROTECTION IS TO REMAIN IN PLACE UNTIL THE UPSTREAM DISTURBED AREA IS PERMANENTLY STABILIZED, UNLESS THE LOCAL JURISDICTION APPROVES EARLIER REMOVAL OF INLET PROTECTION IN STREETS 6 WHEN INLET PROTECTION AT AREA INLETS IS REMOVED, THE DISTURBED AREA SHALL BE COVERED WITH TOP SOIL, SEEDED AND MULCHED, OR OTHERWISE STABILIZED IN A MANNER APPROVED BY THE LOCAL JURISDICTION (DETAIL ADAPTED FROM TOWN OF PARKER COLORADO AND CITY OF AURORA, COLORADO, NOT AVAILABLE IN AUTOCAD) NOTE, MANY JURISDICTIONS HAVE BMP DETAILS THAT VARY FROM UDFCD STANDARD DETAILS CONSULT WITH LOCAL JURISDICTIONS AS TO WHICH DETAIL SHOULD BE USED WHEN DIFFERENCES ARE NOTED. NOTE THE DETAILS INCLUDED WITH THIS FACT SHEET SHOW COMMONLY USED, CONVENTIONAL METHODS OF INLET PROTECTION IN THE DENVER METROPOLITAN AREA. THERE ARE MANY PROPRIETARY INLET PROTECTION METHODS ON THE MARKET UDFTO NEITHER FINDERS'S NOR DISCOURAGES USE OF PROPRIETARY INLET PROTECTION, HOWEVER, IN THE EVENT PROPRIETARY METHODS ARE USED, THE APPROPRIATE DETAIL FROM THE MANUFACTURER MUST BE INCLUDED IN THE SWAMP AND THE BMP MUST BE INSTALLED AND MAINTAINED AS SHOWN IN THE MARUFACTURER'S DETAILS

Urban Dramage and Flood Control District Urban Storm Drainage Criteria Manual Volume 3 Urban Drainage and Flood Control District Urban Storm Drainage Criteria Manual Volume 3

WOOD STAKE DETAIL

November 2010


Silt Fence (SF)

____ SF ____ SF ____ SF ___

Urban Dramage and Flood Control Distric

Urban Storm Drainage Criteria Manual Volume 3

Silt Fence (SF)



SECTION A

SF-1. SILT FENCE

SILT FENCE MUST BE PLACED AWAY FROM THE "OE OF THE SLOPE TO ALLOW FOR WATER PONDING SILT FENCE AT THE TOE OF A SLOPE SHOULD BE INSTALLED IN A FLAT LOCATIC AT LEAST SEVERAL SEET (2-5 FT) FROM THE TOE OF THE SLOPE TO ALLOW ROOM FOR PGN INC AND DEPOSITION 2 A UNIFORM 6" λ 4' ANCHOR TRENCH SHALL BE EXCAVATED JSING TRENCHER OR SILIFENCE INSTALLATION DEVICE NO ROAD GRADERS BACKHOES OR SHIFTLAR EQUIPMENT SHALL BE USED. 3 COMPACT ANCHOR TRENCH BY HAND WITH A "JUMPING JACK" OR BY WHEEL ROLLING COMPACTION SHALL BE SUCH THAT SILT FENCE RESISTS BEING PULLED OUT OF ANCHOR TRENCH BY HAND 4 SLT FENCE SHALL BE PULLED TIGHT AS IT IS ANCHORED TO THE STAKES THERE SHOULD BE NO NOTICEABLE SAG BETWEEN STAKES AFTER IT HAS BEEN ANCHORED TO THE STAKES 5 SIL" FENCE FABRIC SHALL BE ANCHORED TO THE STAKES USING 1' HEAVY DUTY STAPLES OR NAILS WITH 1" HEADS STAPLES AND NAILS SHOULD BE PLACED 3 ALONG THE FABRIC DOWN THE STAKE 7 SILT FENCE SHALL BE INSTALLED PRIOR TO AMY LAND DISTURBING ACTIVITIES 1 PASPECT BMPs EACH WORKDAY AND MAINTAIN THEM IN EFFECTIVE OPERATING CONDITION MAINTENANCE OF BMPs SHOULD BE PROACTIVE NOT REACTIVE INSPECT BMPs AS SOON AS POSSIBLE (AND AUXARY WITHIN 24 HOURS) FOLLOWING A STORM THAT CAUSES SURFACE EROSON, AND PERFORM NECESSAPY MAINTENANCE 2 frequent observations and maintenance are necessary to maintain BMPs in effective operating condition. Inspections and corrective measures should be documented thoroughly. 3 WHERE BMPs HAVE FAILED REPAIR OR REPLACEMENT SHOULD BE INITIATED LPON DISCOVERY OF THE FAILURL 4 SEDIMENT ACCUMULATED UPSTREAM OF THE SILT FENCE SHALL BE REMOVED AS NEEDED TO MAINTAIN THE FUNCTIONALITY OF THE BMP TYPICALLY WHEN DEPTH OF ACCUMULATED 5 REPAIR OR REPLACE SILT FENCE WHEN THERE ARE SIGNS OF WEAR SUCH AS SAGGING, TEARING OR COLLAPSE 7 WHEN SILT FENCE IS REMOVED, ALL D'STURBED AREAS SHALL BE COVERED WITH TOPSOIL, SEEDED AND MULTHED OR OTHERWISE STABILZED AS APPROVED BY LOCAL JURISDIC ION (DETAIL ADAPTED FROM TOWN OF PARKER COLDRADO AND CITY OF AURORA, NOT AVAILABLE IN AUTOCAD) $\underline{\text{MOTE}}$ many jurisdictions have BMP details that vary from udfcd standard details consult with local jurisd ctions as to which detail should be used when differences are note:

Urban Dramage and Flood Control District

Urban Storm Dramage Criteria Manual Volume 3

Vehicle Tracking Control (VTC)

TABLE ECB-1 ECB MATERIAL SPECIFICATIONS

Urban Dramage and Flood Control District

Urban Storm Drainage Criteria Manual Volume 3

STRAW*

EXCELSIOR

UNLESS OTHERWISE SPECIFIED BY LOCAL JURISDICTION, USE CDOT SECT #703 AASHTO #3 COARSE AGGREGATE OR 6" MINUS ROCK UNLESS OTHERWISE SPECIFIED BY LOCAL
JURISDICTION, USE CDOT SECT #703, AASHTO
#3 COARSE AGGREGATE
OR 6 MINUS ROCK 9" (MIN.) _ NON-WOVEN GEOTEXTILE FABRIC COMPACTED SUBGRADE -SECTION A

VTC-1 AGGREGATE VEHICLE TRACKING CONTROL

VTC-3 Urban Drainage and Flood Control District Urban Storm Dramage Criteria Manual Volume 3

Vehicle Tracking Control (VTC)

STABILIZED CONSTRUCTION ENTRANCE/EXIT INSTALLATION NOTES -TYPE OF CONSTRUCTION ENTRANCE(S)/FX S'S) (WITH/WITHOUT WHEEL WASH CONSTRUCTION MAT OF TRM) 2 CONSTRUCTION MAI OF IRM STABILIZED CONSTRUCTION EN RANCES ARE ONLY TO BE USED ON SHORT DURATION PROJECTS (TYPICALLY PANCING FROM A WEEK TO A MONTH) WHEPE THEPE WILL BE JIMITED VEHICULAP ACCESS 3 A STABILIZED CONSTRUCTION ENTRANCE/EXIT SHALL BE LOCATED AT ALL ACCESS PCINTS WHERE VEHICLES ACCESS THE CONSTRUCTION SITE FROM PAVED RIGHT-OT-WAYS 4 STABBLIZED CONSTRUCTION ENTRANCY/EXIT SHALL BE INSTALLED PRIOR TO ANY LAND DISTURBING ACTIVITIES 5 A NON-WOVEN GEOTE/FILE FASSIC SHALL BE PLACED UNDER THE STABILIZED CONSTRUCTION ENTRANCE/EXT PRIOR TO THE PLACEMENT OF ROCK 6 UNLESS OFHERWISE SPECIFIED BY LOCAL JURISDICTION ROCK SHALL CONSIS OF DOT SECT #703 AASHTO #3 COARSE AGGREGATE OR 6" (MINUS) ROCK STABILIZED CONSTRUCT ON ENTRANCE/EXIT MAINTENANCE NOTES 1 INSPECT PAPS EACH WORKDAY AND MAINTAIN THEM IN EFFECTIVE OPERATING CONDITION MAINTENANCE OF BAPS SHOULD BE PROACTIVE, NOT REACTIVE INSPECT BAPS AS SOON AS POSSIBLE (AND ALWAYS WITHIN 24 HOURS) FOLLOWING A STORM THAT CAUSES SURFACE ERDISION AND PERFORM NECESSARY MAINTENANCE 3 WHERE EMPS HAVE FAILED, REPAIR OR REPLACEMENT SHOULD BE INITIATED UPON DISCOVERY OF THE FAILURE 4 ROCK SHALL BE REAPPLIED OR REGRADED AS NECESSARY TO THE STABILIZED ENTRANCE/CYIT TO MAINTAIN 4 CONSISTENT OFFTH > SECIMENT TRACKED ONIC PAVED ROADS IS TO BE REMOVED THROUGHOU. THE DAY AND AT THE END OF THE DAY BY SHOVELING OR SWEEPING SEDIMENT MAY NOT BE WASHED COWN STORM SEWER DRAINS. NOTE MANY JUPISDICTIONS MAVE BMP DETAILS THAT VARY FROM UDFCD STANDARD DETAILS CONSULT WITH LOCAL JURISDICTIONS AS TO WHICH DETAIL SHOULD BE USED WHEN DIFFERENCES ARE NOTED

*CETAILS ABAPTED FFOM JITY OF BROOMFIELD COLORADO INCT. AVAILABLE IN AUTOCAU


Urban Dramage and Flood Control District


Urban Storm Dramage Cntena Manual Volume 3

48 HOURS BEFORE YOU DIG, CALL UTILITY LOCATORS UTILITY NOTIFICATION OF COLORADO IT'S THE LAW

THE LOCATIONS OF EXISTING UNDERGROUND UTILITIES ARE SHOWN IN AN APPROXIMATE WAY ONLY. THE CONTRACTOR SHALL DETERMINE THE EXACT LOCATION OF ALL EXISTING UTILITIES BEFORE COMMENCING WORK. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGES WHICH MIGHT BE CAUSED BY HIS FAILURE TO EXACTLY LOCATE AND PRESERVE ANY AND ALL UNDERGROUND UTILITIES.

NO. REVISION





(719)785-0799(Fax)

Colorado Springs, Colorado 80919

HANNAH RIDGE AT FEATHERGRASS FILING NO. 3

GRADING AND EROSION CONTROL PLAN

DESIGNED BY KRC | SCALE DATE 04/11/17 DRAWN BY | (H) 1" = N/A | SHEET 5 OF 5(V) 1" = N/A JOB NO. CHECKED BY