

ADDITIONAL LATERAL CHANNEL SHAPING AND CLEARING MAY BE REQUIRED TO ENSURE DESIGN FLOW. CONTRACTOR SHALL COORDINATE OFF-SITE ACTIVITIES WITH P.P.I.R. OWNERSHIP PRIOR TO ANY OF-SITE CONSTRUCTION ACTIVITIES

50' GRANTOR ACCESS EASEMENT (REC. NO. 218107074)

NATURAL VEGETATION

96 1/2" RCP @ 1.0%

255 1/2" RCP @ 0.5%

EXISTING REAR DITCH TO BE GRADED TO DRAIN (SLOPE = 0.34%±)

84 1/2" RCP @ 0.5%

NATURAL VEGETATION

5" STORM MH

230 1/2" RCP @ 0.5%

NEW RIPRAP CHANNEL PROTECTION 30X20 TYPE 'H'

INTERIM & FINAL NEW RIPRAP CHANNEL PROTECTION 30X20 TYPE 'H'

68 1/2" RCP @ 0.5%

5" STORM MH

82 1/2" RCP @ 0.5%

NATURAL VEGETATION

5" STORM MH

75 1/2" (total) 30" RCP @ 0.5%

50' CITY ACCESS EASEMENT (REC. NO. 218107074)

NEW FULL SPECTRUM DETENTION OUTLET STRUCTURE

N23°19'05"W 59.86'

GRADING LIMITS

MATCHLINE ABOVE RIGHT


MATCHLINE ABOVE RIGHT

S66°40'55"W 590.00'

EXISTING 20" MVEA UTILITY EASEMENT TO BE VACATED SOUTH OF WELL HOUSE.

40 LF 2" CONC VEE-PAN @ 0.5% (AT DRIVE AISLE)

SITE BENCHMARK POINT 100 NO. 4 REBAR IN DIRT N: 1279920.17 E: 3234177.49 ELEV: 5376.85'




- SITE SPECIFIC GRADING NOTES**
- THE BERMS ARE DETAILED ON SHEET C-102.
 - SOILS INVESTIGATION SHALL BE PERFORMED TO DETERMINE A BEST APPROACH FOR ACQUISITION OF FILL MATERIAL TO FORM BERMS.
 - ONCE SOILS ARE ASSESSED AND MATERIAL IS IDENTIFIED, A HAUL ROAD SHALL BE INSTALLED TO CONVEY FILL MATERIALS ALONG A DETOUR PATH IN ACCORDANCE WITH COUNTY REQUIREMENT.
 - THE PARTIES RESPONSIBLE FOR THIS PLAN HAVE FAMILIARIZED THEMSELVES WITH ALL CURRENT ACCESSIBILITY CRITERIA AND SPECIFICATIONS AND THE PROPOSED PLAN REFLECTS ALL SITE ELEMENTS REQUIRED BY THE APPLICABLE ADA DESIGN STANDARDS AND GUIDELINES AS PUBLISHED BY THE UNITED STATES DEPARTMENT OF JUSTICE. APPROVAL OF THIS PLAN BY EL PASO COUNTY DOES NOT ASSURE COMPLIANCE WITH THE ADA OR ANY REGULATIONS OR GUIDELINES ENACTED OR PROMULGATED UNDER OR WITH RESPECT TO SUCH LAWS.

GRAPHIC LEGEND

	EX POWER POLE & GUY
	EX. OVERHEAD ELECTRIC WIRE
	EX. WATER LINE
	DIRECTION AND SLOPE OF SURFACE FLOW
	INTERIM ONLY SILT FENCE
	PROTECTION INTERIM ONLY
	TRACKING CONTROL INTERIM ONLY
	EROSION CONTROL BLANKET
	PERMANENT SEEDING & MULCH
	PLACED ROCK
	RIPRAP
	100-YEAR ZONE A FLOODPLAIN PER FIRM MAP 08041C1160 G
	LIMITS OF GRADING DISTURBANCE (16.91 AC±)
	CUT/FILL ZONE
	EX. 1-FOOT CONTOURS
	EX. 5-FOOT CONTOURS
	PRO. 1-FOOT CONTOURS
	PRO. 5-FOOT CONTOURS
	CANOPY SHELTER AT SHOOTING POD
	PARKING AREA LIGHT
	5' DECOMPOSED GRANITE TRAIL
	5' CONCRETE SIDEWALK
	8 FT WIDE EARTHEN BERM AT POND PERIMETER 4:1 SIDE SLOPES MIN
	4 FT WIDE EARTHEN BERM AT PARKING AREA 4:1 INSIDE SLOPE MIN. (RUNOFF INTERCEPT)
	VARIES

SEE DETAILS ON SHEET C-103



OFF-SITE CHANNEL STABILIZATION
SCALE: 1"=60'

HB&A
Architecture AND Planning
102 E. Moreno Avenue
Colorado Springs, CO 80903
719.473.7063
www.hbaa.com

Kiowa
Engineering Corporation
1604 South 21st Street
Colorado Springs, Colorado 80904
(719) 630-7342

COLORADO SPRINGS POLICE
DEPT. FIRING RANGE
15905 SNIPER LANE
FOUNTAIN, CO 80817



issue / revision	date
CD's	
Design Develop.	
Schematic Design	
Concept Design	

year	month	day	description
19007			
			MJK
			AWMc

Site Development Plan

G-003



Colorado Springs Police Department Firing Range

GRADING, EROSION CONTROL & STORMWATER MANAGEMENT PLAN

15095 Sniper Road
Fountain / El Paso County, Colorado 80817


102 E. Moreno Avenue
Colorado Springs, CO 80903
719.473.7063
www.hbaa.com

Kiowa
Engineering Corporation
1604 South 21st Street
Colorado Springs, Colorado 80904
(719) 630-7342

COLORADO SPRINGS POLICE
DEPT. FIRING RANGE
15905 SNIPER LANE
FOUNTAIN, CO 80817


PROJECT SPECIFIC GRADING AND EROSION CONTROL NOTES

- Stormwater discharges from construction sites shall not cause or threaten to cause pollution, contamination, or degradation of State Waters. All work and earth disturbance shall be done in a manner that minimizes pollution of any on-site or off-site waters, including wetlands.
- Notwithstanding anything depicted in these plans in words or graphic representation, all design and construction related to roads, storm drainage and erosion control shall conform to the standards and requirements of the most recent version of the relevant adopted El Paso County standards, including the Land Development Code, the Engineering Criteria Manual, the Drainage Criteria Manual, and the Drainage Criteria Manual Volume 2. Any deviations from regulations and standards must be requested, and approved, in writing.
- A separate Stormwater Management Plan (SWMP) for this project shall be completed and an Erosion and Stormwater Quality Control Permit (ESQCP) issued prior to commencing construction. Management of the SWMP during construction is the responsibility of the designated Qualified Stormwater Manager or Certified Erosion Control Inspector. The SWMP shall be located on site at all times during construction and shall be kept up to date with work progress and changes in the field.
- Once the ESQCP is approved and a "Notice to Proceed" has been issued, the contractor may install the initial stage erosion and sediment control measures as indicated on the approved GEC. A Preconstruction Meeting between the contractor, engineer, and El Paso County will be held prior to any construction. It is the responsibility of the applicant to coordinate the meeting time and place with County staff.
- Control measures must be installed prior to commencement of activities that could contribute pollutants to stormwater. Control measures for all slopes, channels, ditches, and disturbed land areas shall be installed immediately upon completion of the disturbance.
- All temporary sediment and erosion control measures shall be maintained and remain in effective operating condition until permanent soil erosion control measures are implemented and final stabilization is established. All persons engaged in land disturbance activities shall assess the adequacy of control measures at the site and identify if changes to those control measures are needed to ensure the continued effective performance of the control measures. All changes to temporary sediment and erosion control measures must be incorporated into the Stormwater Management Plan.
- Temporary stabilization shall be implemented on disturbed areas and stockpiles where ground disturbing construction activity has permanently ceased or temporarily ceased for longer than 14 days.
- Final stabilization must be implemented at all applicable construction sites. Final stabilization is achieved when all ground disturbing activities are complete and all disturbed areas either have a uniform vegetative cover with individual plant density of 70 percent of pre-disturbance levels established or equivalent permanent alternative stabilization method is implemented. All temporary sediment and erosion control measures shall be removed upon final stabilization and before permit closure.
- All permanent stormwater management facilities shall be installed as designed in the approved plans. Any proposed changes that affect the design or function of permanent stormwater management structures must be approved by the ECM Administrator prior to implementation.
- Earth disturbance shall be conducted in such a manner so as to effectively minimize accelerated soil erosion and resulting sedimentation. All disturbances shall be designed, constructed, and completed so that the exposed area of any disturbed land shall be limited to the shortest practical period of time. Pre-existing vegetation shall be protected and maintained within 50 horizontal feet of a waters of the state unless shown to be infeasible and specifically requested and approved.
- Compaction of soil must be prevented in areas designated for infiltration control measures or where final stabilization will be achieved by vegetative cover. Areas designated for infiltration control measures shall also be protected from sedimentation during construction until final stabilization is achieved. If compaction prevention is not feasible due to site constraints, all areas designated for infiltration and vegetation control measures must be loosened prior to installation of the control measure(s).
- Any temporary or permanent facility designed and constructed for the conveyance of stormwater around, through, or from the earth disturbance area shall be a stabilized conveyance designed to minimize erosion and the discharge of sediment off site.
- Concrete wash water shall be contained and disposed of in accordance with the SWMP. No wash water shall be discharged to or allowed to enter State Waters, including any surface or subsurface storm drainage system or facilities. Concrete washouts shall not be located in an area where shallow groundwater may be present, or within 50 feet of a surface water body, creek or stream.
- During dewatering operations of uncontaminated ground water may be discharged on site, but shall not leave the site in the form of surface runoff unless an approved State dewatering permit is in place.
- Erosion control blanketing or other protective covering shall be used on slopes steeper than 3:1.
- Contractor shall be responsible for the removal of all wastes from the construction site for disposal in accordance with local and State regulatory requirements. No construction debris, tree slash, building material wastes or unused building materials shall be buried, dumped, or discharged at the site.
- Waste materials shall not be temporarily placed or stored in the street, alley, or other public way, unless in accordance with an approved Traffic Control Plan. Control measures may be required by El Paso County Engineering if deemed necessary, based on specific conditions and circumstances.
- Tracking of soils and construction debris off-site shall be minimized. Materials tracked off-site shall be cleaned up and properly disposed of immediately.
- The owner/developer shall be responsible for the removal of all construction debris, dirt, trash, rock, sediment, soil, and sand that may accumulate in roads, storm drains and other drainage conveyance systems and stormwater appurtenances as a result of site development.
- The quantity of materials stored on the project site shall be limited, as much as practical, to that quantity required to perform the work in an orderly sequence. All materials stored on-site shall be stored in a neat, orderly manner, in their original containers, with original manufacturer's labels.
- No chemical(s) having the potential to be released in stormwater are to be stored or used onsite unless permission for the use of such chemical(s) is granted in writing by the ECM Administrator. In granting approval for the use of such chemical(s), special conditions and monitoring may be required.
- Bulk storage of allowed petroleum products or other allowed liquid chemicals in excess of 55 gallons shall require adequate secondary containment protection to contain all spills onsite and to prevent any spilled materials from entering State Waters, any surface or subsurface storm drainage system or other facilities.
- No person shall cause the impeding of stormwater flow in the curb and gutter or ditch except with approved sediment control measures.
- Owner/developer and their agents shall comply with the "Colorado Water Quality Control Act" (Title 25, Article 5, CRS), and the "Clean Water Act" (33 USC 1344), in addition to the requirements of the Land Development Code, DCM Volume II and the ECM Appendix I. All appropriate permits must be obtained by the contractor prior to construction (1041, NPDES, Floodplain, 404, fugitive dust, etc.). In the event of conflicts between these requirements and other laws, rules, or regulations of other Federal, State, local, or County agencies, the most restrictive laws, rules, or regulations shall apply.
- All construction traffic must enter/exit the site only at approved construction access points.
- Prior to construction the permittee shall verify the location of existing utilities.
- A water source shall be available on site during earthwork operations and shall be utilized as required to minimize dust from earthwork equipment and wind.
- The soils report for this site has been prepared by Kumar & Assoc, Inc. and shall be considered a part of these plans.
- At least ten (10) days prior to the anticipated start of construction, for projects that will disturb one (1) acre or more, the owner or operator of construction activity shall submit a permit application for stormwater discharge to the Colorado Department of Public Health and Environment, Water Quality Division. The application contains certification of completion of a stormwater management plan (SWMP), of which this Grading and Erosion Control Plan may be a part. For information or application materials contact:
Colorado Department of Public Health and Environment
Water Quality Control Division
WQCD - Permits
4300 Cherry Creek Drive South
Denver, CO 80246-1530
Attn: Permits Unit.



SHEET INDEX

- | | |
|-------|----------------------------------------------------------------------------|
| C-100 | Grading, Erosion Control & Stormwater Mgmt Plan -- Cover Sheet |
| C-101 | Grading, Erosion Control & Stormwater Mgmt Plan -- Initial Condition |
| C-102 | Grading, Erosion Control & Stormwater Mgmt Plan -- Interim/Final Condition |
| C-103 | Grading, Erosion Control & Stormwater Mgmt Plan -- Detail 1 |
| C-104 | Grading, Erosion Control & Stormwater Mgmt Plan -- Detail 2 |
| C-105 | Grading, Erosion Control & Stormwater Mgmt Plan -- Detail 3 |
| C-106 | Grading, Erosion Control & Stormwater Mgmt Plan -- Detail 4 |
| C-107 | Grading, Erosion Control & Stormwater Mgmt Plan -- Utility Plan |



PRE-EXCAVATION CHECKLIST

- Gas and other utility lines of record shown on the plans.
- Utilities Central Locating called at least 2 business days ahead. (1-800-922-1987)
- Utilities located and marked.
- Employees briefed on marking and color codes.*
- Employees trained on excavation and safety procedures for natural gas lines.
- When excavation approaches gas lines, employees expose lines by careful probing and hand digging.

*A.G.A./A.P.W.A. STANDARD UTILITY MARKING COLOR CODE

Natural Gas	Yellow
Electric	Red
Water	Blue
Wastewater	Green

OPINION OF COST FOR EROSION CONTROL REQUIREMENTS

ITEM	QUANTITY	UNIT	UNIT COST	AMOUNT
Vehicle Tracking Control	2	EA	\$ 2,370.00	\$ 4,740.00
Silt Fence	3,218	LF	\$ 2.50	\$ 8,045.00
Concrete Washout	1	EA	\$ 760.00	\$ 760.00
Permanent Seeding	4	AC	\$ 800.00	\$ 3,200.00
Rolled Erosion Control Product	20,855	SF	\$ 0.40	\$ 8,342.00
Inlet Protection	3	EA	\$ 200.00	\$ 600.00
Maintenance (40% OF E.C.)	1	LS	\$ 10,275.00	\$ 10,275.00
			TOTAL	\$ 35,962.00

GENERAL GRADING AND EROSION CONTROL NOTES

TIMING
Anticipated starting and completion time period of site grading: Spring 2020 - Winter 2020
Expected date on which the final stabilization will be completed: Spring 2021

AREAS
Total area of the site to be cleared, excavated, or graded: 17.20 Acres

RECEIVING WATERS
Name of receiving waters: Jimmy Camp Creek / Fountain Creek

EARTHWORKS
3,053 CY CUT, 133,276 CY FILL, NET 130,224 CY FILL

STATEMENTS

ENGINEER'S STATEMENT
THIS GRADING AND EROSION CONTROL PLAN WAS PREPARED UNDER MY DIRECTION AND SUPERVISION AND IS CORRECT TO THE BEST OF MY KNOWLEDGE AND BELIEF. SAID PLAN HAS BEEN PREPARED ACCORDING TO THE CRITERIA GOVERNED BY THE COUNTY FOR GRADING AND EROSION CONTROL PLANS. I ACCEPT RESPONSIBILITY FOR THE ACCURACY AND ADEQUACY OF THE DESIGN, DIMENSIONS, AND/OR ELEVATIONS WHICH SHALL BE CONFIRMED AT THE JOB SITE. THE COUNTY THROUGH THE APPROVAL OF THIS DOCUMENT ASSUMES NO RESPONSIBILITY FOR COMPLETENESS AND/OR ACCURACY OF THIS DOCUMENT.

Andrew W. McCord, P.E. 25057
FOR AND ON BEHALF OF KIOWA ENGINEERING CORPORATION
June 16, 2020
DATE

OWNER'S STATEMENT
THE OWNER WILL COMPLY WITH THE REQUIREMENTS OF THE GRADING AND EROSION CONTROL PLAN.

BY: PAT RIGDON
TITLE: COLORADO SPRINGS POLICE DEPARTMENT
ADDRESS: CSPD FIRING RANGE
15905 SNIPER LANE
FOUNTAIN, COLORADO 80817

EL PASO COUNTY
COUNTY PLAN REVIEW IS PROVIDED ONLY FOR GENERAL CONFORMANCE WITH COUNTY DESIGN CRITERIA. THE COUNTY IS NOT RESPONSIBLE FOR THE ACCURACY AND ADEQUACY OF THE DESIGN, DIMENSIONS, AND/OR ELEVATIONS WHICH SHALL BE CONFIRMED AT THE JOB SITE. THE COUNTY THROUGH THE APPROVAL OF THIS DOCUMENT ASSUMES NO RESPONSIBILITY FOR COMPLETENESS AND/OR ACCURACY OF THIS DOCUMENT.

FILED IN ACCORDANCE WITH THE REQUIREMENTS OF THE EL PASO COUNTY LAND DEVELOPMENT CODE, DRAINAGE CRITERIA AND ENGINEERING CRITERIA MANUAL, AS AMENDED.

JENNIFER IRVINE, P.E.
COUNTY ENGINEER/ECM ADMINISTRATOR

Approved
By: Elizabeth Nijkamp
Date: 07/29/2020
El Paso County Planning & Community Development

PPR 19-043

SEED MIX

AREAS DISTURBED BY THE EARTHWORK ACTIVITIES AND NOT RECEIVING OTHER TREATMENT SHALL BE PERMANENTLY REVEGETATED WITH THE FOLLOWING SEED MIX.

SPECIES	VARIETY	lbs/acre
SIDCOATS GRAMA	El Reno	3.0
WESTERN WHEAT GRASS	Barton	2.5
SLENDER WHEAT GRASS	Natiska	2.0
LITTLE BLUESTEM	Pastura	2.0
SAND DROPSEED	Natiska	0.5
SWITCH GRASS	Nebraska 28	3.0
WEeping LOVE GRASS	Morpheus	1.0
		14.0 lbs

SEEDING APPLICATION: DRILL SEED 1/4" TO 1/2" INTO TOPSOIL IN AREAS INACCESSIBLE TO A DRILL, HAND BROADCAST AT DOUBLE THE RATE AND RATE 1/4" TO 1/2" INTO THE TOPSOIL. MULCHING APPLICATION: 1-1/2 TONS NATIVE HAY PER ACRE, MECHANICALLY CRIMPED INTO THE TOPSOIL.

SITE SOIL TYPE NOTE:


According to the Soil Survey for El Paso County, Colorado, Soils within the subject site are classified to be within Hydrologic Soils Group C (Limon Clay #47) (See Figure 2). The soils are well drained, typical of alluvial fans, and have a low hazard of erosion and soil blowing.




Know what's below.
Call before you dig.

GRADING,
EROSION
CONTROL &
STORMWATER
MGMT - COVER

C-100



GRAPHIC LEGEND	
	PROPERTY LINE
	EX. FENCE LINE
	EX POWER POLE & GUY
	EX. OVERHEAD ELECTRIC WIRE
	EX. WATER LINE
	SILT FENCE
	TRACKING CONTROL
	TEMPORARY SEDIMENT BASIN
	100-YEAR ZONE A FLOODPLAIN PER FIRM MAP 08041C1160 G
	LIMITS OF GRADING DISTURBANCE (16.91 AC±)
	CUT/FILL ZONE
	EX. 1-FOOT CONTOURS
	EX. 5-FOOT CONTOURS



OFF-SITE CHANNEL STABILIZATION
1"=60'

Engineer's Statement:
This Grading and Erosion Control Plan was prepared under my direction and supervision and is correct to the best of my knowledge and belief. Said Plan has been prepared according to the criteria established by the County for Grading and Erosion Control. I accept responsibility for any liability caused by any errors, omissions or misstatements on my part in preparing this report.

[Signature]
25057
Engineer of Record Signature

June 16, 2020
Date

Owner's Statement:
The Owner will comply with the requirements of the Grading and Erosion Control Plan.

[Signature]
Owner Signature

June 16, 2020
Date



Know what's below.
Call before you dig.

HB&A
Architecture
AND
Planning
102 E. Moreno Avenue
Colorado Springs, CO 80903
719.473.7063
www.hbaa.com

Kiowa
Engineering Corporation
1604 South 21st Street
Colorado Springs, Colorado 80904
(719) 630-7342


COLORADO SPRINGS POLICE
DEPT. FIRING RANGE
15905 SNIPER LANE
FOUNTAIN, CO 80817

Project	Issue / Revision	Date
19007		
MJK		
AWMc		

Grading, Erosion Control & Stormwater Mgmt Plan Initial Phase

C-101

Project	Issue / Revision	Date
Author		
Checked		
Drawn	19007	
Design	MJK	
Chief	AWMc	
Description	Grading, Erosion Control & Stormwater Mgmt Plan	
Number	C-102	



OFF-SITE CHANNEL STABILIZATION
1"=60'

- SITE SPECIFIC GRADING NOTES**
1. THE BERMS ARE DETAILED ON SHEET C-102.
 2. SOILS INVESTIGATION SHALL BE PERFORMED TO DETERMINE A BEST APPROACH FOR ACQUISITION OF FILL MATERIAL TO FORM BERMS.
 3. ONCE SOILS ARE ASSESSED AND MATERIAL IS IDENTIFIED, A HAUL ROAD SHALL BE INSTALLED TO CONVEY FILL MATERIALS ALONG A DEFINED PATH IN ACCORDANCE WITH COUNTY REQUIREMENT.
 4. THE PARTIES RESPONSIBLE FOR THIS PLAN HAVE FAMILIARIZED THEMSELVES WITH ALL CURRENT ACCESSIBILITY CRITERIA AND SPECIFICATIONS AND THE PROPOSED PLAN REFLECTS ALL SITE ELEMENTS REQUIRED BY THE APPLICABLE ADA DESIGN STANDARDS AND GUIDELINES AS PUBLISHED BY THE UNITED STATES DEPARTMENT OF JUSTICE. APPROVAL OF THIS PLAN BY EL PASO COUNTY DOES NOT ASSURE COMPLIANCE WITH THE ADA OR ANY REGULATIONS OR GUIDELINES ENACTED OR PROMULGATED UNDER OR WITH RESPECT TO SUCH LAWS.

GRAPHIC LEGEND

---	PROPERTY LINE
---	EX. FENCE LINE
○	EX POWER POLE & GUY
—	EX. OVERHEAD ELECTRIC WIRE
—	EX. WATER LINE
—	SILT FENCE
(TSB)	TEMPORARY SEDIMENT BASIN
(IP-1)	INLET PROTECTION
(VTC)	TRACKING CONTROL
■	EROSION CONTROL BLANKET
■	PERMANENT SEEDING & MULCH
■	PLACED ROCK
■	RIPRAP
■	100-YEAR ZONE A FLOODPLAIN PER FIRM MAP 08041C1160 G
---	LIMITS OF GRADING DISTURBANCE (16.91 AC±)
---	CUT/FILL ZONE
---	EX. 1-FOOT CONTOURS
---	EX. 5-FOOT CONTOURS
---	PRO. 1-FOOT CONTOURS
---	PRO. 5-FOOT CONTOURS
---	DIRECTION AND SLOPE OF SURFACE FLOW
■	CANOPY SHELTER AT SHOOTING POD
■	PARKING AREA LIGHT
---	5' DECOMPOSED GRANITE TRAIL
---	5' CONCRETE SIDEWALK
---	8 FT WIDE EARTHEN BERM AT POND PERIMETER 4:1 SIDE SLOPES MIN
---	4 FT WIDE EARTHEN BERM AT PARKING AREA 4:1 INSIDE SLOPE MIN (RUNOFF INTERCEPT)
---	SEE DETAILS ON SHEET C-103


Engineer's Statement:
This Grading and Erosion Control Plan was prepared under my direction and supervision and is correct to the best of my knowledge and belief. Said Plan has been prepared according to the criteria established by the County for Grading and Erosion Control. I accept responsibility for any liability caused by any negligent or wrongful commissions on my part in preparing this report.

[Signature]
Engineer of Record Signature
June 16, 2020
Date


Owner's Statement:
The Owner will comply with the requirements of the Grading and Erosion Control Plan.

[Signature]
Owner Signature
June 16, 2020
Date

- PRE-EXCAVATION CHECKLIST**
- Gas and other utility lines of record shown on the plans.
 - Utilities Central Locating called at least 2 business days ahead. (1-800-922-1987)
 - Utilities located and marked.
 - Employees briefed on marking and color codes.*
 - Employees trained on excavation and safety procedures for natural gas lines.
 - When excavation approaches gas lines, employees expose lines by careful probing and hand digging.
- *A.G.A./A.P.W.A. STANDARD UTILITY MARKING COLOR CODE**
- | | |
|-------------|--------|
| Natural Gas | Yellow |
| Electric | Red |
| Water | Blue |
| Wastewater | Green |



MATCHLINE ABOVE RIGHT MATCHLINE ABOVE RIGHT



VTC-1. AGGREGATE VEHICLE TRACKING CONTROL

STABILIZED CONSTRUCTION ENTRANCE/EXIT INSTALLATION NOTES

1. SEE PLAN VIEW FOR LOCATION OF CONSTRUCTION ENTRANCE(S)/EXIT(S). TYPE OF CONSTRUCTION ENTRANCE(S)/EXIT(S) (WITH/WITHOUT WHEEL WASH, CONSTRUCTION MAT, OR TRM).
2. CONSTRUCTION MAT OR TRM STABILIZED CONSTRUCTION ENTRANCES ARE ONLY TO BE USED ON SHORT DURATION PROJECTS (TYPICALLY RANGING FROM A WEEK TO A MONTH) WHERE THERE WILL BE LIMITED VEHICULAR ACCESS.
3. A STABILIZED CONSTRUCTION ENTRANCE/EXIT SHALL BE LOCATED AT ALL ACCESS POINTS WHERE VEHICLES ACCESS THE CONSTRUCTION SITE FROM PAVED RIGHT-OF-WAYS.
4. STABILIZED CONSTRUCTION ENTRANCE/EXIT SHALL BE INSTALLED PRIOR TO ANY LAND DISTURBING ACTIVITIES.
5. A NON-WOVEN GEOTEXTILE FABRIC SHALL BE PLACED UNDER THE STABILIZED CONSTRUCTION ENTRANCE/EXIT PRIOR TO THE PLACEMENT OF ROCK.
6. UNLESS OTHERWISE SPECIFIED BY LOCAL JURISDICTION, ROCK SHALL CONSIST OF DOT SECT. #703, ASHTO #3 COARSE AGGREGATE OR 6" (MINUS) ROCK.


STABILIZED CONSTRUCTION ENTRANCE/EXIT MAINTENANCE NOTES

1. INSPECT BMPs EACH WORKDAY, AND MAINTAIN THEM IN EFFECTIVE OPERATING CONDITION. MAINTENANCE OF BMPs SHOULD BE PROACTIVE, NOT REACTIVE. INSPECT BMPs AS SOON AS POSSIBLE (AND ALWAYS WITHIN 24 HOURS) FOLLOWING A STORM THAT CAUSES SURFACE EROSION, AND PERFORM NECESSARY MAINTENANCE.
2. FREQUENT OBSERVATIONS AND MAINTENANCE ARE NECESSARY TO MAINTAIN BMPs IN EFFECTIVE OPERATING CONDITION. INSPECTIONS AND CORRECTIVE MEASURES SHOULD BE DOCUMENTED THOROUGHLY.
3. WHERE BMPs HAVE FAILED, REPAIR OR REPLACEMENT SHOULD BE INITIATED UPON DISCOVERY OF THE FAILURE.
4. ROCK SHALL BE REPLACED OR REGRADED AS NECESSARY TO THE STABILIZED ENTRANCE/EXIT TO MAINTAIN A CONSISTENT DEPTH.
5. SEDIMENT TRACKED ONTO PAVED ROADS IS TO BE REMOVED THROUGHOUT THE DAY AND AT THE END OF THE DAY BY SHOVELING OR SWEEPING. SEDIMENT MAY NOT BE WASHED DOWN STORM SEWER DRAINS.

NOTE: MANY JURISDICTIONS HAVE BMP DETAILS THAT VARY FROM IUDCD STANDARD DETAILS. CONSULT WITH LOCAL JURISDICTIONS AS TO WHICH DETAIL SHOULD BE USED WHEN DIFFERENCES ARE NOTED.

(DETAILS ADAPTED FROM CITY OF BROOMFIELD, COLORADO, NOT AVAILABLE IN AUTOCAD)

VEHICLE TRACKING CONTROL NTS



CWA-1. CONCRETE WASHOUT AREA

CWA INSTALLATION NOTES

1. SEE PLAN VIEW FOR CWA INSTALLATION LOCATION.
2. DO NOT LOCATE AN UNLINED CWA WITHIN 400' OF ANY NATURAL DRAINAGE PATHWAY OR WATERBODY. DO NOT LOCATE WITHIN 1,000' OF ANY WELLS OR DRINKING WATER SOURCES. IF SITE CONSTRAINTS MAKE THIS INFRACTABLE, OR IF HIGHLY PERMEABLE SOILS EXIST ON SITE, THE CWA MUST BE INSTALLED WITH AN IMPERMEABLE LINER (15 MIL MIN. THICKNESS) OR SURFACE STORAGE ALTERNATIVES USING PREFABRICATED CONCRETE WASHOUT DEVICES OR A LAND ABOVE GROUND STORAGE ARE SHOULD BE USED.
3. THE CWA SHALL BE INSTALLED PRIOR TO CONCRETE PLACEMENT ON SITE.
4. CWA SHALL INCLUDE A FLAT SUBSURFACE PTF THAT IS AT LEAST 8' BY 8' SLOPES LEADING OUT OF THE SUBSURFACE PTF SHALL BE 3:1 OR FLATTER. THE PTF SHALL BE AT LEAST 3" DEEP.
5. BERM SURROUNDING SIDES AND BACK OF THE CWA SHALL HAVE MINIMUM HEIGHT OF 1'.
6. VEHICLE TRACKING PAD SHALL BE SLOPED 2% TOWARDS THE CWA.
7. SIGNS SHALL BE PLACED AT THE CONSTRUCTION ENTRANCE, AT THE CWA, AND ELSEWHERE AS NECESSARY TO CLEARLY INDICATE THE LOCATION OF THE CWA TO OPERATORS OF CONCRETE TRUCKS AND PUMP TRUCKS.
8. USE EXCAVATED MATERIAL FOR PERIMETER BERM CONSTRUCTION.

CWA MAINTENANCE NOTES


1. INSPECT BMPs EACH WORKDAY, AND MAINTAIN THEM IN EFFECTIVE OPERATING CONDITION. MAINTENANCE OF BMPs SHOULD BE PROACTIVE, NOT REACTIVE. INSPECT BMPs AS SOON AS POSSIBLE (AND ALWAYS WITHIN 24 HOURS) FOLLOWING A STORM THAT CAUSES SURFACE EROSION, AND PERFORM NECESSARY MAINTENANCE.
2. FREQUENT OBSERVATIONS AND MAINTENANCE ARE NECESSARY TO MAINTAIN BMPs IN EFFECTIVE OPERATING CONDITION. INSPECTIONS AND CORRECTIVE MEASURES SHOULD BE DOCUMENTED THOROUGHLY.
3. WHERE BMPs HAVE FAILED, REPAIR OR REPLACEMENT SHOULD BE INITIATED UPON DISCOVERY OF THE FAILURE.
4. THE CWA SHALL BE REPAIRED, CLEANED, OR ENLARGED AS NECESSARY TO MAINTAIN CAPACITY FOR CONCRETE WASTE. CONCRETE MATERIALS ACCUMULATED IN PTF, SHALL BE REMOVED ONCE THE MATERIALS HAVE REACHED A DEPTH OF 2'.
5. CONCRETE WASHOUT WATER, WASTED PIECES OF CONCRETE AND ALL OTHER DEBRIS IN THE SUBSURFACE PTF SHALL BE TRANSPORTED FROM THE JOB SITE IN A WATER-TIGHT CONTAINER AND DISPOSED OF PROPERLY.
6. THE CWA SHALL REMAIN IN PLACE UNTIL ALL CONCRETE FOR THE PROJECT IS PLACED.
7. WHEN THE CWA IS REMOVED, COVER THE DISTURBED AREA WITH TOP SOIL, SEED AND MULCH OR OTHERWISE STABILIZED IN A MANNER APPROVED BY THE LOCAL JURISDICTION.

(DETAIL ADAPTED FROM DOUGLAS COUNTY, COLORADO AND THE CITY OF PUEBLO, COLORADO, NOT AVAILABLE IN AUTOCAD)


NOTE: MANY JURISDICTIONS HAVE BMP DETAILS THAT VARY FROM IUDCD STANDARD DETAILS. CONSULT WITH LOCAL JURISDICTIONS AS TO WHICH DETAIL SHOULD BE USED WHEN DIFFERENCES ARE NOTED.

(DETAILS ADAPTED FROM CITY OF BROOMFIELD, COLORADO, NOT AVAILABLE IN AUTOCAD)

CONCRETE WASHOUT AREA NTS



SF-1. SILT FENCE



SILT FENCE DETAIL (SF)

SILT FENCE INSTALLATION NOTES

1. SILT FENCE MUST BE PLACED AWAY FROM THE TOE OF THE SLOPE TO ALLOW FOR WATER PONDING. SILT FENCE AT THE TOE OF A SLOPE SHOULD BE INSTALLED IN A FLAT LOCATION AT LEAST SEVERAL FEET (2-5 FT) FROM THE TOE OF THE SLOPE TO ALLOW ROOM FOR PONDING AND DEPOSITION.
2. A UNIFORM 6" X 4" ANCHOR TRENCH SHALL BE EXCAVATED USING TRENCHER OR SILT FENCE INSTALLATION DEVICE. NO ROAD GRADERS, BACKHOES, OR SIMILAR EQUIPMENT SHALL BE USED.
3. COMPACT ANCHOR TRENCH BY HAND WITH A "JUMPING JACK" OR BY WHEEL ROLLING. COMPACT SHALL BE SUCH THAT SILT FENCE RESISTS BEING PULLED OUT OF ANCHOR TRENCH BY HAND.
4. SILT FENCE SHALL BE PULLED TIGHT AS IT IS ANCHORED TO THE STAKES. THERE SHOULD BE NO NOTICEABLE SAG BETWEEN STAKES AFTER IT HAS BEEN ANCHORED TO THE STAKES.
5. SILT FENCE FABRIC SHALL BE ANCHORED TO THE STAKES USING 1" HEAVY DUTY STAPLES OR NAILS WITH 1" HEADS. STAPLES AND NAILS SHOULD BE PLACED 3" ALONG THE FABRIC DOWN THE STAKE.
6. AT THE END OF A RUN OF SILT FENCE ALONG A CONTOUR, THE SILT FENCE SHOULD BE TURNED PERPENDICULAR TO THE CONTOUR TO CREATE A "U-HOOK." THE "U-HOOK" EXTENDING PERPENDICULAR TO THE CONTOUR SHOULD BE OF SUFFICIENT LENGTH TO KEEP RUNOFF FROM FLOWING AROUND THE END OF THE SILT FENCE (TYPICALLY 10' - 20').
7. SILT FENCE SHALL BE INSTALLED PRIOR TO ANY LAND DISTURBING ACTIVITIES.

SILT FENCE MAINTENANCE NOTES


1. INSPECT BMPs EACH WORKDAY, AND MAINTAIN THEM IN EFFECTIVE OPERATING CONDITION. MAINTENANCE OF BMPs SHOULD BE PROACTIVE, NOT REACTIVE. INSPECT BMPs AS SOON AS POSSIBLE (AND ALWAYS WITHIN 24 HOURS) FOLLOWING A STORM THAT CAUSES SURFACE EROSION, AND PERFORM NECESSARY MAINTENANCE.
2. FREQUENT OBSERVATIONS AND MAINTENANCE ARE NECESSARY TO MAINTAIN BMPs IN EFFECTIVE OPERATING CONDITION. INSPECTIONS AND CORRECTIVE MEASURES SHOULD BE DOCUMENTED THOROUGHLY.
3. WHERE BMPs HAVE FAILED, REPAIR OR REPLACEMENT SHOULD BE INITIATED UPON DISCOVERY OF THE FAILURE.
4. SEDIMENT ACCUMULATED UPSTREAM OF THE SILT FENCE SHALL BE REMOVED AS NEEDED TO MAINTAIN THE FUNCTIONALITY OF THE BMP, TYPICALLY WHEN DEPTH OF ACCUMULATED SEDIMENTS IS APPROXIMATELY 6".
5. REPAIR OR REPLACE SILT FENCE WHEN THERE ARE SIGNS OF WEAR, SUCH AS SAGGING, TEARING, OR COLLAPSE.
6. SILT FENCE IS TO REMAIN IN PLACE UNTIL THE UPSTREAM DISTURBED AREA IS STABILIZED AND APPROVED BY THE LOCAL JURISDICTION, OR IS REPLACED BY AN EQUIVALENT PERIMETER SEDIMENT CONTROL BMP.
7. WHEN SILT FENCE IS REMOVED, ALL DISTURBED AREAS SHALL BE COVERED WITH TOPSOIL, SEED, AND MULCH OR OTHERWISE STABILIZED AS APPROVED BY LOCAL JURISDICTION.

(DETAIL ADAPTED FROM TOWN OF PARKER, COLORADO AND CITY OF AURORA, NOT AVAILABLE IN AUTOCAD)


NOTE: MANY JURISDICTIONS HAVE BMP DETAILS THAT VARY FROM IUDCD STANDARD DETAILS. CONSULT WITH LOCAL JURISDICTIONS AS TO WHICH DETAIL SHOULD BE USED WHEN DIFFERENCES ARE NOTED.

SILT FENCE DETAIL (SF)


NTS



TYPICAL BACKSTOP CROSS-SECTION (A-A)
SCALE: 1"=10' (H) 1"=10' (V)





TYPICAL 12' SIDE BERM CROSS-SECTION (B-B)
SCALE: 1"=10' (H) 1"=10' (V)




TYPICAL 20' SIDE BERM CROSS-SECTION (C-C)
SCALE: 1"=10' (H) 1"=10' (V)

TYPICAL BERM CROSS-SECTIONS
SCALE: AS SHOWN




- INSTALLATION REQUIREMENTS**
1. SEE GEC FOR: LOCATION, LENGTH AND WIDTH OF SEDIMENT CONTROL LOG.
 2. SEDIMENT CONTROL LOGS INDICATED ON INITIAL GESC PLAN SHALL BE INSTALLED PRIOR TO ANY LAND-DISTURBING ACTIVITIES.
 3. SEDIMENT CONTROL LOGS SHALL CONSIST OF STRAW, COMPOST, EXCELSIOR, OR COCONUT FIBER.
 4. NOT FOR USE IN CONCENTRATED AREAS.
 5. THE SEDIMENT CONTROL LOG SHALL BE TRENCHED INTO THE GROUND A MINIMUM OF 2".
- MAINTENANCE REQUIREMENTS**
1. THE GESC MANAGER SHALL INSPECT SEDIMENT CONTROL LOGS DAILY, DURING AND AFTER ANY STORM EVENT AND MAKE REPAIRS OR CLEAN OUT UPSTREAM SEDIMENT AS NECESSARY.
 2. SEDIMENT ACCUMULATED UPSTREAM OF SEDIMENT CONTROL LOGS SHALL BE REMOVED WHEN THE UPSTREAM SEDIMENT DEPTH IS WITHIN HALF THE HEIGHT OF THE CREST OF LOG.
 3. SEDIMENT CONTROL LOGS SHALL BE REMOVED AT THE END OF CONSTRUCTION, IF ANY DISTURBED AREA EXISTS AFTER REMOVAL, IT SHALL BE DRILLED, SEED, MULCH, AND GRIMP MULCHED OR OTHERWISE STABILIZED IN A MANNER APPROVED BY THE COUNTY.


SEDIMENT CONTROL LOG
NTS



TEMPORARY SEDIMENT BASIN (TSB)
NTS



DEBRIS CAGE AT TSB



RISER PIPE AT TSB

HB&A
Architecture
AND
Planning
102 E. Moreno Avenue
Colorado Springs, CO 80903
719.473.7063
www.hbaa.com

Kiowa
Engineering Corporation
1604 South 21st Street
Colorado Springs, Colorado 80904
(719) 630-7342

COLORADO SPRINGS POLICE
DEPT. FIRING RANGE
15905 SNIPER LANE
FOUNTAIN, CO 80817



Issue/Revision	Date
CD's	
Design Develop.	
Schematic Design	
Concept Design	
19007	
MJK	
AWMc	

GRADING,
EROSION
CONTROL &
STORMWATER
MGMT DETAIL 1

C-103




issue / revision date:

issue / revision	date:
19007	
MJK	
AWMc	


**GRADING,
EROSION
CONTROL &
STORMWATER
MGMT DETAIL 2**

C-104



IP-1. BLOCK AND ROCK SOCK SUMP OR ON GRADE INLET PROTECTION

- BLOCK AND CURB SOCK INLET PROTECTION INSTALLATION NOTES**
- SEE ROCK SOCK DESIGN DETAIL FOR INSTALLATION REQUIREMENTS.
 - CONCRETE "CINDER" BLOCKS SHALL BE LAID ON THEIR SIDES AROUND THE INLET IN A SINGLE ROW, ABUTTING ONE ANOTHER WITH THE OPEN END FACING AWAY FROM THE CURB.
 - GRAVEL BAGS SHALL BE PLACED AROUND CONCRETE BLOCKS, CLOSELY ABUTTING ONE ANOTHER AND JOINED TOGETHER IN ACCORDANCE WITH ROCK SOCK DESIGN DETAIL.



IP-2. CURB ROCK SOCKS UPSTREAM OF INLET PROTECTION

- CURB ROCK SOCK INLET PROTECTION INSTALLATION NOTES**
- SEE ROCK SOCK DESIGN DETAIL, INSTALLATION REQUIREMENTS.
 - PLACEMENT OF THE SOCK SHALL BE APPROXIMATELY 30 DEGREES FROM PERPENDICULAR IN THE OPPOSITE DIRECTION OF FLOW.
 - SOCKS ARE TO BE FLUSH WITH THE CURB AND SPACED A MINIMUM OF 5 FEET APART.
 - AT LEAST TWO CURB SOCKS IN SERIES ARE REQUIRED UPSTREAM OF ON-GRADE INLETS.

GENERAL INLET PROTECTION INSTALLATION NOTES

- SEE PLAN VIEW FOR:
 - LOCATION OF INLET PROTECTION.
 - TYPE OF INLET PROTECTION (IP-1, IP-2, IP-3, IP-4, IP-5, IP-6)
- INLET PROTECTION SHALL BE INSTALLED PROMPTLY AFTER INLET CONSTRUCTION OR PAVING IS COMPLETE, (TYPICALLY WITHIN 48 HOURS). IF A RAINFALL/RUNOFF EVENT IS FORECAST, INSTALL INLET PROTECTION PRIOR TO ONSET OF EVENT.
- MANY JURISDICTIONS HAVE BMP DETAILS THAT VARY FROM UDFCD STANDARD DETAILS. CONSULT WITH LOCAL JURISDICTIONS AS TO WHICH DETAIL SHOULD BE USED WHEN DIFFERENCES ARE NOTED.

INLET PROTECTION MAINTENANCE NOTES


- INSPECT BMPs EACH WORKDAY, AND MAINTAIN THEM IN EFFECTIVE OPERATING CONDITION. MAINTENANCE OF BMPs SHOULD BE PROACTIVE, NOT REACTIVE. INSPECT BMPs AS SOON AS POSSIBLE (AND ALWAYS WITHIN 24 HOURS) FOLLOWING A STORM THAT CAUSES SURFACE EROSION, AND PERFORM NECESSARY MAINTENANCE.
- FREQUENT OBSERVATIONS AND MAINTENANCE ARE NECESSARY TO MAINTAIN BMPs IN EFFECTIVE OPERATING CONDITION. INSPECTIONS AND CORRECTIVE MEASURES SHOULD BE DOCUMENTED THOROUGHLY.
- WHERE BMPs HAVE FAILED, REPAIR OR REPLACEMENT SHOULD BE INITIATED UPON DISCOVERY OF THE FAILURE.
- SEDIMENT ACCUMULATED UPSTREAM OF INLET PROTECTION SHOULD BE REMOVED AS NECESSARY TO MAINTAIN BMP EFFECTIVENESS, TYPICALLY WHEN STORAGE VOLUME REACHES SIZE OF CAPACITY, A DEPTH OF 6" WHEN SILT FENCE IS USED, OR 1/2 OF THE HEIGHT FOR STRAW BALES.
- INLET PROTECTION IS TO REMAIN IN PLACE UNTIL THE UPSTREAM DISTURBED AREA IS PERMANENTLY STABILIZED, UNLESS THE LOCAL JURISDICTION APPROVES EARLIER REMOVAL OF INLET PROTECTION IN STREETS.
- WHEN INLET PROTECTION AT AREA INLETS IS REMOVED, THE DISTURBED AREA SHALL BE COVERED WITH TOP SOIL, SEEDED AND MULCHED, OR OTHERWISE STABILIZED IN A MANNER APPROVED BY THE LOCAL JURISDICTION.

(DETAIL ADAPTED FROM TOWN OF PARKER, COLORADO AND CITY OF ALBANY, COLORADO, NOT AVAILABLE IN AUTOCAD)
NOTE: MANY JURISDICTIONS HAVE BMP DETAILS THAT VARY FROM UDFCD STANDARD DETAILS. CONSULT WITH LOCAL JURISDICTIONS AS TO WHICH DETAIL SHOULD BE USED WHEN DIFFERENCES ARE NOTED.


NOTE: THE DETAILS INCLUDED WITH THIS FACT SHEET SHOW COMMONLY USED, CONVENTIONAL METHODS OF INLET PROTECTION IN THE DENVER METROPOLITAN AREA. THERE ARE MANY PROPRIETARY INLET PROTECTION METHODS ON THE MARKET. UDFCD NEITHER ENDORSES NOR DISCOURAGES USE OF PROPRIETARY INLET PROTECTION; HOWEVER, IN THE EVENT PROPRIETARY METHODS ARE USED, THE APPROPRIATE DETAIL FROM THE MANUFACTURER MUST BE INCLUDED IN THE SWAMP AND THE BMP MUST BE INSTALLED AND MAINTAINED AS SHOWN IN THE MANUFACTURER'S DETAILS.

NOTE: SOME MUNICIPALITIES DISCOURAGE OR PROHIBIT THE USE OF STRAW BALES FOR INLET PROTECTION. CHECK WITH LOCAL JURISDICTION TO DETERMINE IF STRAW BALE INLET PROTECTION IS ACCEPTABLE.


CURB SOCK INLET PROTECTION (IP-1)
NTS



ECB-3. OUTSIDE OF DRAINAGEWAY



STAKING PATTERNS BY ECB TYPE



STAKING PATTERNS BY SLOPE OR CHANNEL TYPE

EROSION CONTROL BLANKET INSTALLATION NOTES


- SEE PLAN VIEW FOR:
 - LOCATION OF ECB.
 - TYPE OF ECB (STRAW, STRAW-COCOONUT, COCOONUT, OR EXCELSIOR).
 - AREA A IN SQUARE YARDS OF EACH TYPE OF ECB.
- 100% NATURAL AND BIODEGRADABLE MATERIALS ARE PREFERRED FOR RECPs, ALTHOUGH SOME JURISDICTIONS MAY ALLOW OTHER MATERIALS IN SOME APPLICATIONS.
- IN AREAS WHERE ECBs ARE SHOWN ON THE PLANS, THE PERMITEE SHALL PLACE TOPSOIL AND PERFORM FINAL GRADING, SURFACE PREPARATION, AND SEEDING AND MULCHING. SUBGRADE SHALL BE SMOOTH AND MOST PRIOR TO ECB INSTALLATION AND THE ECB SHALL BE IN FULL CONTACT WITH SUBGRADE. NO GAPS OR Voids SHALL EXIST UNDER THE BLANKET.
- PERIMETER ANCHOR TRENCH SHALL BE USED ALONG THE OUTSIDE PERIMETER OF ALL BLANKET AREAS.
- JOINT ANCHOR TRENCH SHALL BE USED TO JOIN ROLLS OF ECBs TOGETHER (LONGITUDINALLY AND TRANSVERSELY) FOR ALL ECBs EXCEPT STRAW WHICH MAY USE AN OVERLAPPING JOINT.
- INTERMEDIATE ANCHOR TRENCH SHALL BE USED AT SPACING OF ONE-HALF ROLL LENGTH FOR COCOONUT AND EXCELSIOR ECBs.
- OVERLAPPING JOINT DETAIL SHALL BE USED TO JOIN ROLLS OF ECBs TOGETHER FOR ECBs ON SLOPES.
- MATERIAL SPECIFICATIONS OF ECBs SHALL CONFORM TO TABLE ECB-1.
- ANY AREAS OF SEEDING AND MULCHING DISTURBED IN THE PROCESS OF INSTALLING ECBs SHALL BE RESEEDED AND MULCHED.
- DETAILS ON DESIGN PLANS FOR MAJOR DRAINAGEWAY STABILIZATION WILL GOVERN IF DIFFERENT FROM THOSE SHOWN HERE.

TABLE ECB-1. ECB MATERIAL SPECIFICATIONS

TYPE	COCONUT CONTENT	STRAW CONTENT	EXCELSIOR CONTENT	RECOMMENDED TESTING*
STRAW	MIN	100%	-	DOUBLE/NATURAL
STRAW-COCOONUT	30% MIN	70% MAX	-	DOUBLE/NATURAL
COCONUT	100%	-	-	DOUBLE/NATURAL
EXCELSIOR	-	-	100%	DOUBLE/NATURAL

*STRAW DOES NOT ONLY BE USED SYSTEM OF STRENGTH AND STABILITY CONSOLE.
*ALTERNATE TESTING MAY BE ACCEPTABLE IN SOME JURISDICTIONS

ROLLED EROSION CONTROL PRODUCTS DETAIL (RECP) NTS



SSA-1. STABILIZED STAGING AREA


STABILIZED STAGING AREA INSTALLATION NOTES

- SEE PLAN VIEW FOR:
 - LOCATION OF STAGING AREA(S).
 - CONTRACTOR MAY ADJUST LOCATION AND SIZE OF STAGING AREA WITH APPROVAL FROM THE LOCAL JURISDICTION.
- STABILIZED STAGING AREA SHOULD BE APPROPRIATE FOR THE NEEDS OF THE SITE. OVERSIZING RESULTS IN A LARGER AREA TO STABILIZE FOLLOWING CONSTRUCTION.
- STAGING AREA SHALL BE STABILIZED PRIOR TO OTHER OPERATIONS ON THE SITE.
- THE STABILIZED STAGING AREA SHALL CONSIST OF A MINIMUM 3" THICK GRANULAR MATERIAL.
- UNLESS OTHERWISE SPECIFIED BY LOCAL JURISDICTION, ROCK SHALL CONSIST OF DOT SECT. #703, #810, #810D, #3 COARSE AGGREGATE OR 6" (MIN) ROCK.
- ADDITIONAL PERIMETER BMPs MAY BE REQUIRED INCLUDING BUT NOT LIMITED TO SILT FENCE AND CONSTRUCTION FENCING.

STABILIZED STAGING AREA MAINTENANCE NOTES

- INSPECT BMPs EACH WORKDAY, AND MAINTAIN THEM IN EFFECTIVE OPERATING CONDITION. MAINTENANCE OF BMPs SHOULD BE PROACTIVE, NOT REACTIVE. INSPECT BMPs AS SOON AS POSSIBLE (AND ALWAYS WITHIN 24 HOURS) FOLLOWING A STORM THAT CAUSES SURFACE EROSION, AND PERFORM NECESSARY MAINTENANCE.
- FREQUENT OBSERVATIONS AND MAINTENANCE ARE NECESSARY TO MAINTAIN BMPs IN EFFECTIVE OPERATING CONDITION. INSPECTIONS AND CORRECTIVE MEASURES SHOULD BE DOCUMENTED THOROUGHLY.
- WHERE BMPs HAVE FAILED, REPAIR OR REPLACEMENT SHOULD BE INITIATED UPON DISCOVERY OF THE FAILURE.
- ROCK SHALL BE REAPPLIED OR REGRADED AS NECESSARY IF RUTTING OCCURS OR UNDERLYING SUBGRADE BECOMES EXPOSED.


STABILIZED STAGING AREA DETAIL (SSA) NTS



IP-3. ROCK SOCK SUMP/AREA INLET PROTECTION

ROCK SOCK SUMP/AREA INLET PROTECTION INSTALLATION NOTES

- SEE ROCK SOCK DESIGN DETAIL FOR INSTALLATION REQUIREMENTS.
- STRAW MATS/SEDIMENT CONTROL LOGS MAY BE USED IN PLACE OF ROCK SOCKS FOR INLETS IN PERVIOUS AREAS. INSTALL PER SEDIMENT CONTROL LOG DETAIL.




IP-4. SILT FENCE FOR SUMP INLET PROTECTION




SILT FENCE INLET PROTECTION INSTALLATION NOTES

- SEE SILT FENCE DESIGN DETAIL FOR INSTALLATION REQUIREMENTS.
- POSTS SHALL BE PLACED AT EACH CORNER OF THE INLET AND AROUND THE EDGES AT A MAXIMUM SPACING OF 3 FEET.
- STRAW MATS/SEDIMENT CONTROL LOGS MAY BE USED IN PLACE OF SILT FENCE FOR INLETS IN PERVIOUS AREAS. INSTALL PER SEDIMENT CONTROL LOG DETAIL.





CURB SOCK SUMP/AREA INLET PROTECTION (IP-3) NTS




STRUCTURE NOTES:
 1. PRIOR TO CONSTRUCTION, CONTRACTOR TO PROVIDE SHOP DRAWINGS FOR ALL COMPONENTS OF THE OUTLET STRUCTURE.
 2. GRADE 60 REINFORCING STEEL REQUIRED. SEE TABLE FOR THE MINIMUM LAP SPlice LENGTH FOR REINFORCING BARS. ALL REINFORCING STEEL SHALL HAVE 2-INCH MINIMUM CLEARANCE FROM EDGE OF CONCRETE AND 3-INCH MIN CLEARANCE TO EDGE OF CONCRETE PLACED AGAINST SOIL, UNLESS OTHERWISE NOTED.
 3. CONCRETE FOR THE OUTLET STRUCTURE AND FOREBAYS SHALL BE COOT CLASS D CONCRETE.
 4. EXPANSION JOINT MATERIAL SHALL MEET AASHTO SPECIFICATION M-213. EXPANSION JOINT MATERIAL SHALL BE 1/2" THICK, SHALL EXTEND THE FULL DEPTH OF CONTACT SURFACE AND THE JOINT SHALL BE SEALED, REFER TO DETAILS.
 5. ALL EXPOSED CONCRETE CORNERS SHALL HAVE A 3/4-INCH CHAMFER UNLESS OTHERWISE NOTED.
 6. BACKFILLING AGAINST WALLS SHALL NOT COMMENCE UNTIL CONCRETE HAS OBTAINED ITS FULL SEVEN DAY STRENGTH.
 7. SUBGRADE TO BE 12" THK CLEAN FILL COMPACTED TO 95% STANDARD PROCTOR DENSITY PER ASTM M698 UNDER STRUCTURES.
 8. OUTLET STRUCTURE STEPS SHALL CONFORM TO AASHTO M199.
 9. FOREBAY: CONSTRUCTION JOINTS SHALL BE INSTALLED AT 10' O.C. MAXIMUM. THE JOINTS SHALL BE SEALED WITH A JOINT SEALANT.



GRATE AND ORIFICE PLATE NOTES:
 1. GRATES AND ORIFICE PLATES SHALL BE MOUNTED USING STAINLESS STEEL HARDWARE. GRATES TO BE BOLTED DOWN TO OUTLET STRUCTURE 18" O.C.
 2. GRATES AND ORIFICE PLATES SHALL BE STAINLESS STEEL, ALUMINUM OR STEEL. STEEL TRASH RACKS SHALL BE HOT DIP GALVANIZED AND HOT POWDER PAINTED AFTER GALVANIZED.
 3. FIELD VERIFY GRATE DIMENSION PRIOR TO FABRICATION.



Screening Plate Notes:
 1. Orifice plates shall be mounted using stainless steel hardware.
 2. Screen Grate shall be hot-dipped galvanized steel.
 3. Field verify screen dimension prior to fabrication.



Engineer's Statement:
 This Grading and Erosion Control Plan was prepared under my direction and supervision and is correct to the best of my knowledge and belief. Said Plan has been prepared according to the criteria established by the County for Grading and Erosion Control. I accept full responsibility for any liability caused by any negligence or error in my part in preparing this report.


[Signature] 25057 June 16, 2020
 Engineer of Record Signature Date

Owner's Statement:
 The Owner will comply with the requirements of the Grading and Erosion Control Plan.


[Signature] June 16, 2020
 Owner Signature Date




Know what's below.
 Call before you dig.




TYPICAL CULVERT OUTLET PROTECTION
NOT TO SCALE



TRICKLE CHANNEL
SCALE: 1"=1'



VEE-PAN CROSS SECTION DETAIL
NOT TO SCALE




SEDIMENT TRAP DETAIL
1" = 5'-0"


CLASSIFICATION AND GRADATION OF RIPRAP			
Riprap Designation	% Smaller than Given Size by Weight	Intermediate Rock Dimension (Inches)	d ₅₀ * (Inches)
Type VL	70-100	12	6**
	50-70	9	
	35-50	6	
Type L	70-100	15	9**
	50-70	12	
	35-50	9	
Type M	70-100	21	12**
	50-70	18	
	35-50	12	
	2-10	4	

* d₅₀=Mean Particle Size (Intermediate Dimension) by weight.
 ** Mix VL, L AND M Riprap with 35% Topsoil (by Volume) and bury with 4-6 Inches of Topsoil, all vibration compacted & revegetate. (Table MD-7: Classification and Gradation of Ordinary Riprap. *UDFCD, Drainage Criteria Manual, Vol. 1*)


- SOIL RIPRAP**
- The soil material shall be native or topsoil and mixed with Sixty-Five Percent (65%) riprap and Thirty-Five Percent (35%) soil by volume. Soil Riprap shall consist of a uniform mixture of soil and riprap without voids.
 - Contractor shall cooperate with Engineer in obtaining and providing samples of all specified materials.
 - Contractor shall submit certified laboratory test certificates for all items required for Soil Riprap.
 - Riprap used shall be the type designated on the drawings and shall conform to the Table shown.
 - The riprap designation and total thickness of riprap shall be as shown on the drawings. The maximum stone size shall not be larger than the thickness of the riprap.
 - Neither width nor thickness of a single stone of riprap shall be less than One-Third (1/3) of its length.
 - The specific gravity of the riprap shall be two and one-half (2.5) or greater.
 - Minimum density for acceptable riprap shall be One-Hundred and Sixty-Five (165) pounds per cubic foot.
 - Riprap specific gravity shall be according to the Bulk-Saturated, Surface-Dry basis, in accordance with AASHTO T85.
 - The riprap shall have a percentage loss of not more than Forty Percent (40%) after Five-Hundred (500) revolutions when tested in accordance with AASHTO T96.
 - The riprap shall have a percentage loss of not more than Ten (10%) after Five (5) cycles when tested in accordance with AASHTO T104 for Ledge rock using sodium sulfate.
 - The riprap shall have a percentage loss of not more than Ten Percent (10%) after Twelve (12) cycles of freezing and thawing when tested in accordance with AASHTO T103 for Ledge rock, Procedure A. Rock shall be free from calcite intrusions.
 - Gradation:** Each load of riprap shall be reasonably well-graded from the smallest to the largest size specified.
 - Stones smaller than Two to Ten Percent (2%-10%) size will not be permitted in an amount exceeding Ten Percent (10%) by weight of each load.
 - Control of gradation shall be by visual inspection. However in the event the Engineer determines the riprap to be unacceptable, he Engineer shall pick Two (2) random truckloads to be dumped and checked for gradation. Mechanical equipment and labor needed to assist in checking gradation shall be provided by the Contractor at no additional cost.



SECTION B-B



SECTION A-A ELEVATION VIEW




FOREBAY DETAIL

Scale: NTS (Based on EPC DCM Fig. 13-9)


Variable	Forebay	Trunkline
A	Pipe Slope%	0.50
B	Pipe Inv In	5380.78
C	Forebay Inv In	5380.28
D	Pipe Size (ft)	2.50
E	Baffle Face Inv	5380.23
F	Slot Width	3.00
G	Forebay Inv Out	5380.13
H	Spillway Inv	5381.38
I	Spillway Top	5381.63
J	Trickle Pan Slope	0.46
K	Toe of Wall	5380.28
L	Toe of Wall	5380.26
M	Toe of Wall	5380.16
N	Toe of Wall	5380.13
O	Top of Wall	5383.78
P	Top of Wall	5382.08
Q	Top of Wall	5381.63
R	Top of Wall	5381.63
S	Baffle Wall Top	5381.98

SECTION C-C

- STRUCTURE NOTES:**
- Prior to construction, Contractor to provide Shop Drawings for all components of outlet structure, forebays and overflow wall.
 - Grade 60 reinforcing steel required. See table for the minimum lap splice length for reinforcing bars. All reinforcing steel shall have 2-inch minimum clearance from edge of concrete and 3-inch min. clearance to the edge of concrete placed against soil, unless otherwise noted.
 - Concrete for the outlet structure and forebays shall be CdoT Class D Concrete.
 - Expansion joint material shall meet AASHTO specification M-213. Expansion joint material shall be 1/2" thick, shall extend the full depth of contact surface and the joint shall be sealed, refer to details.
 - All exposed concrete corners shall have a 3/4"-inch chamfer, unless otherwise noted.
 - Backfilling against walls shall not commence until concrete has obtained its full seven day strength.
 - Subgrade to be 12" thick clean fill compacted to 95% Standard Proctor Density per ASTM M698 under structures.
 - Outlet structure steps shall conform to AASHTO M199.
 - Forebay: Construction joints shall be installed at 10' O.C. maximum. The joints shall be sealed with a joint sealant.




ADA TRAIL ELEVATION VIEW & DETAIL
NOT TO SCALE



8' VEE-PAN DETAIL
1" = 5'-0"

Engineer's Statement:
 This Grading and Erosion Control Plan was prepared under my direction and supervision and is correct to the best of my knowledge and belief. Said Plan has been prepared according to the criteria established by the County for Grading and Erosion Control Plans. I accept responsibility for any liability caused by any negligence in the preparation or execution of this report.

Signature: *[Signature]*
 Date: June 16, 2020
 Engineer of Record Signature: *[Signature]*
 Date: June 19, 2020



102 E. Moreno Avenue
 Colorado Springs, CO 80903
 719.473.7063
 www.hbaa.com




COLORADO SPRINGS POLICE
 DEPT. FIRING RANGE
 15905 SNIPER LANE
 FOUNTAIN, CO 80817

Issue / revision	date:

19007
 MJK
 AVMc

GRADING,
 EROSION
 CONTROL &
 STORMWATER
 MGMT - DETAIL 4

C-106



UTILITY NOTES

- 1 THE ELECTRICAL EASEMENT LOCATION (AT THE OVERHEAD POWER LINES) IS DESCRIBED AS FOLLOWING FROM POLE TO POLE. COORDINATION WITH MOUNTAIN VIEW ELECTRIC ASSOCIATION IS EXPECTED DURING PLANNING & REVIEW TO DETERMINE A SUITABLE APPROACH FOR RELOCATION OF POLES TO ACCOMMODATE THE PLANNED DEVELOPMENT.
- 2 THERE IS A 60' WIDE EL PASO COUNTY RIGHT-OF-WAY RESERVATION ALONG THE SECTION LINE (30' ON EACH SIDE).
- 3 WATER SERVICE SHALL BE EXTENDED FROM THE EXISTING SERVICE AN ADDITIONAL 330 LF (SEE PLAN).
- 4 PRIVATE SANITARY VAULT SIZING SHALL BE BASED ON AWWA METHOD (FIXTURE COUNT). NO DISCHARGE IS IDENTIFIED. HEREON, SYSTEM IS EXPECTED TO STORE EFFLUENT AND TO BE EVACUATED BY PUMP ON A MAINTENANCE SCHEDULE. THE MINIMUM SIZE OF SEALED VAULT IS 500 GALLONS. PER REGULATION, AN AUDIBLE ALARM IS ALSO REQUIRED TO INDICATE FULL CAPACITY PER EL PASO COUNTY PUBLIC HEALTH REGULATION (REF: SEC. 8.1.Z.C.1).


Engineer's Statement:


This Grading and Erosion Control Plan was prepared under my direction and supervision and is correct to the best of my knowledge and belief. Said Plan has been prepared according to the criteria established by the County for Grading and Erosion Control Plans. I accept responsibility for any liability caused by any negligent acts or omissions on my part in preparing this report.


 Andrew W. McDonald
 25057
 June 16, 2020
 Date

Owner's Statement:

The Owner will comply with the requirements of the Grading and Erosion Control Plan.


 June 16, 2020
 Date



Issue / Revision	Date

Issue / Revision	Date

Project	Issue / Revision	Date
C-107	19007	