# **PUMP HOUSE SIX UTILITY BUILDING** PAINT BRUSH HILLS METROPOLITAN DISTRICT **GRADING AND EROSION CONTROL PLAN**

## CONTACTS

#### **REVIEWING AGENCY**

**EL PASO COUNTY** DEVELOPMENT SERVICES DEPARTMENT 2880 INTERNATIONAL CIRCLE COLORADO SPRINGS, CO 80910 (719) 520-6300

OWNER

PAINT BRUSH HILLS METROPOLITAN DISTRICT 9985 TOWNER AVENUE **PEYTON, CO 80831 ROBERT GUEVARA, DISTRICT MANAGER** (719) 495-8188, FAX (719) 495-8008 EMAIL: ROBERT@PBHMD.COM

ENGINEERING

RG AND ASSOCIATES, LLC 4885 WARD ROAD, SUITE 100 WHEAT RIDGE, CO 80033 (303) 293-8107, FAX (303) 293-8106 **RICK GONCALVES, P.E.** (303) 468-8484 EMAIL:RICKG@RGENGINEERS.COM

SURVEYING

AZTEC CONSULTANTS, INC. 300 EAST MINERAL AVE. SUITE 1 LITTLETON, CO 80122 (303) 713-1898

EMERGENCY SERVICES

FALCON FIRE PROTECTION DISTRICT 7030 OLD MERIDIAN ROAD **FALCON, CO 80831 TRENT HARWIG, FIRE CHEIF** (719) 495-4050 FAX (719) 495-3112 WWW.FALCONFIREPD.ORG

#### UTILITIES

ELECTRIC: MOUNTAIN VIEW ELECTRIC ASSOCIATION. INC. 111140 E. WOODMAN ROAD **FALCON, CO 80831** (719) 495-2283 WWW.MVEA.COOP

WATER & SEWER PAINT BRUSH HILLS METROPOLITAN DISTRICT 9830 LIBERTY GROVE AVENUE **FALCON, CO 80831** (719) 495-8188

COMMUNICATIONS: CENTURYLINK **3556 NEW CENTER POINT** COLORADO SPRINGS, CO 80922 (719) 591-0861

COMMUNICATIONS: FALCON BROADBAND, INC. 555 HATHAWAY DRIVE COLORADO SPRINGS, CO 80915 (719) 573-5343

GAS: **BLACK HILLS ENERGY** 18965 BASE CAMP RD A-7 MONUMENT, CO 80132 (888) 890-5554 WWW.BLACKHILLSENERGY.COM

> PROJECT LOCATION

#### FUGITIVE DUST DURING CONSTRUCTION

DEVELOPMENTS SHALL COMPLY WITH THE FOLLOWING STANDARDS CONSTRUCTION ACTIVITY COMPLIANCE ANY PERSON ENGAGED IN GRADING, EXCAVATING, FILLING, OR OTHER CONSTRUCTION ACTIVITY OF GREATER THAN ONE ACRE SHALL BE REQUIRED TO COMPLY WITH THE REQUIREMENTS OF THE AIR QUALITY REGULATIONS, OBTAIN A CONSTRUCTION ACTIVITY PERMIT FROM EL PASO COUNTY PUBLIC HEALTH, AND COMPLY WITH APPLICABLE REQUIREMENTS.

EMISSION CONTROL PLAN REQUIRED:

- 1. DURATION OF CONSTRUCTION EXCEEDS 6 MONTHS: THE EMISSION CONTROL PLAN SHALL BE APPROVED PRIOR TO SITE GRADING
- AND A STATE CONSTRUCTION PERMIT SHALL BE OBTAINED PRIOR TO BEGINNING CONSTRUCTION. 2. NUISANCE CONDITIONS: REGARDLESS OF THE SIZE OR DURATION OF DEVELOPMENT, LAND DISTURBANCE SHALL BE CONDUCTED SO NUISANCE CONDITIONS ARE NOT CREATED. IF DUST EMISSIONS DO CREATE A NUISANCE, AN EMISSION CONTROL PLAN IS REQUIRED.
- EPCPH REVIEW OF EMISSION CONTROL PLANS: THE EPCPH SHALL REVIEW AND APPROVE ALL EMISSION CONTROL PLANS. DUST CONTROL MEASURES: ACCEPTABLE DUST CONTROL MEASURES AND OPERATING PROCEDURES FOR CONSTRUCTION ACTIVITIES MAY INCLUDE, BUT ARE NOT LIMITED TO, PLANTING VEGETATION COVER, PROVIDING SYNTHETIC COVER, WATERING, CHEMICAL STABILIZATION, FURROWS, COMPACTING, MINIMIZING DISTURBED AREA, WIND BREAKS, ON-SITE VEHICLE SPEED CONTROL, AND DELAYED SURFACE OPENING, SOLID WOOD FENCING ALONG ADJACENT DEVELOPED AREAS MAY BE REQUIRED.

HAUL TRUCKS AND HAULAGE EQUIPMENT:

DEPOSITION OF DIRT AND MUD ON ROADS: ANY PERSON UNDERTAKING ANY CONSTRUCTION, DEMOLITION, DISMANTLING, OR EARTHMOVING ACTIVITIES SHALL PREVENT THE DEPOSIT OF DIRT, MUD, OR DEBRIS ON PUBLIC ROADS; AND SHOULD DEPOSITION OCCUR, THE DIRT, MUD OR DEBRIS SHALL BE REMOVED AS QUICKLY AS POSSIBLE BY THE PERSON PERFORMING THE ACTIVITIES. 2. PARTICULATES EMISSION IN TRANSIT: PARTICULATES THAT MAY BE EMITTED IN TRANSIT SHALL BE CONTROLLED BY COVERING, WETTING OR OTHERWISE TREATING THE LOAD PRIOR TO TRANSIT.

#### **OPEN BURNING:**

1. NO OPEN BURNING WITHOUT PERMIT: NO PERSON SHALL BURN OR ALLOW THE BURNING OF RUBBISH, WASTE PAPER, WOOD, OR OTHER FLAMMABLE MATERIAL ON ANY LOT, TRACT, OR PARCEL, OR ON ANY PUBLIC ROAD, ALLEY, OR OTHER LAND UNLESS AN OPEN BURNING PERMIT IS FIRST OBTAINED FROM THE EPCPH AND IN CONFORMANCE WITH THE AIR QUALITY REGULATIONS.

#### EROSION AND SEDIMENT CONTROL PLAN

- 1. PURPOSE: THE PURPOSE OF THE EROSION AND SEDIMENT CONTROL PLAN IS TO CONTROL EROSION DURING CONSTRUCTION IN COMPLIANCE WITH THE REGULATIONS AND EROSION CONTROL STANDARDS OUTLINED IN THE EROSION CONTROL MANUAL.
- 2. REQUIREMENTS FOR EROSION AND SEDIMENT CONTROL PLAN: DETAILS OF THE PLAN REQUIREMENTS AND STANDARDS ARE CONTAINED IN THE EROSION CONTROL MANUAL. 3. FINANCIAL ASSURANCE REQUIRED: FINANCIAL ASSURANCE FOR ALL TEMPORARY AND PERMANENT MEASURES TO PREVENT AND
- CONTROL ANTICIPATED EROSION SHALL BE PROVIDED IN CONFORMANCE WITH THE EROSION CONTROL MANUAL

#### OPERATIONS AND MAINTENANCE PLAN (STORMWATER QUALITY FACILITY)

- 1. DURING AND UP TO FINAL STABILIZATION, THE CONTRACTOR SHALL CHECK AND CLEAN OFF DEBRIS AND SEDIMENT AS NEEDED: OUTLET STRUCTURES, PIPES, OUTFALL AND STORMWATER QUALITY AREA FOLLOWING EVERY MEASURABLE STORM EVENT AND EVERY 2 WEEKS (MIN.).
- 2. UPON FINAL ACCEPTANCE AND THEN AFTER, THE OWNER WILL CHECK AND CLEAN AS NEEDED: OUTLET STRUCTURES, PIPES, OUTFALL AND STORMWATER QUALITY AREA EVERY 3 MONTHS (QUARTERLY).
- DEBRIS AND SEDIMENT SHALL BE DISPOSED OF IN AN APPROVED OFF SITE FACILITY.

LOCATED WITHIN THE NORTHEAST QUARTER OF SECTION 26, TOWNSHIP 12 SOUTH, RANGE 65 WEST OF THE SIXTH PRINCIPAL MERIDIAN, COUNTY OF EL PASO, STATE OF COLORADO

## SEPTEMBER, 2023



VICINITY MAP 1" = 2000 FEET

#### SHEET INDEX

#### SHEET NO. DESCRIPTION

- COVER SHEET
- STANDARD NOTES
- GRADING AND EROSION CONTROL PLAN
- **EROSION CONTROL DETAILS**
- **EROSION CONTROL DETAILS**

PUMP HOUSE #6 SDP LEGAL DESCRIPTION:

A PORTION OF:

TRACT A, PAINT BRUSH HILLS FILING NO. 12

A PORTION OF THE EAST HALF OF SECTION 26, IN TOWNSHIP 12 SOUTH, RANGE 65 WEST OF THE SIXTH PRINCIPAL MERIDIAN, EL PASO COUNTY, COLORADO, BEING MORE PARTICULARLY DESCRIBED AS FOLLOWS.

TRACT A AS PLATTED IN PAINT BRUSH HILLS FILING NO. 12 RECORDED UNDER RECEPTION NO. 5226101006. RECORDS OF EL PASO COUNTY, COLORADO

CONTAINING A CALCULATED AREA OF 153,564 SQUARE FEET OR 3.53 ACRES

TRACT B, PAINT BRUSH HILLS FILING NO. 14

A REPLAT OF TRACT E, PAINT BRUSH HILLS FILING 13E, BEING A PORTION OF THE NE 1/4 SECTION 26, TOWNSHIP 15 SOUTH, RANGE 65 WEST OF THE SIXTH PRINCIPAL MERIDIAN, EL PASO COUNTY, COLORADO, BEING MORE PARTICULARLY DESCRIBED AS FOLLOWS: TRACT B AS PLATTED IN PAINT BRUSH HILLS FILING NO. 14 RECORDED UNDER RECEPTION NO. 5226101057. RECORDS OF EL PASO COUNTY, COLORADO.

CONTAINING A CALCULATED AREA OF 10,767 SQUARE FEET OR 0.247 ACRES, MORE OR LESS.

**DESIGN ENGINEER'S STATEMENT** 

THIS GRADING AND EROSION CONTROL PLAN WAS PREPARED UNDER MY DIRECTION AND SUPERVISION AND IS CORRECT TO THE BEST OF MY KNOWLEDGE AND BELIEF. SAID PLAN HAS BEEN PREPARED ACCORDING TO THE CRITERIA ESTABLISHED BY THE COUNTY FOR GRADING AND EROSION CONTROL PLANS. I ACCEPT RESPONSIBILITY FOR ANY LIABILITY CAUSED BY ANY NEGLIGENT ACTS, ERRORS OR OMISSIONS ON MY PART IN PREPARING THIS PLAN.

RICARDO GONCALVES, PE#14506

DATE

DATE

OWNER/DEVELOPER'S STATEMENT:

I, THE OWNER/DEVELOPER HAVE READ AND WILL COMPLY WITH THE REQUIREMENTS OF THE GRADING AND EROSION CONTROL PLAN.

7/7/23 ROBERT GUEVARA, DISTRICT MANAGER

PAINT BRUSH HILLS METROPOLITAN DISTRICT 9985 TOWNER AVENUE PEYTON, CO 80831

EL PASO COUNTY:

COUNTY PLAN REVIEW IS PROVIDED ONLY FOR GENERAL CONFORMANCE WITH COUNTY DESIGN CRITERIA. THE COUNTY IS NOT RESPONSIBLE FOR THE ACCURACY AND ADEQUACY OF THE DESIGN, DIMENSIONS, AND/ OR ELEVATIONS WHICH SHALL BE CONFIRMED AT THE JOB SITE. THE COUNTY THROUGH THE APPROVAL OF THIS DOCUMENT ASSUMES NO RESPONSIBILITY FOR COMPLETENESS AND/ OR ACCURACY OF THIS DOCUMENT.

FILED IN ACCORDANCE WITH THE REQUIREMENTS OF THE EL PASO COUNTY LAND DEVELOPMENT CODE, DRAINAGE CRITERIA MANUAL, VOLUMES 1 AND 2, AND ENGINEERING CRITERIA MANUAL AS AMENDED.

IN ACCORDANCE WITH ECM SECTION 1.12, THESE CONSTRUCTION DOCUMENTS WILL BE VALID FOR CONSTRUCTION FOR A PERIOD OF 2 YEARS FROM THE DATE SIGNED BY THE EL PASO COUNTY ENGINEER. IF CONSTRUCTION HAS NOT STARTED WITHIN THOSE 2 YEARS, THE PLANS WILL NEED TO BE RESUBMITTED FOR APPROVAL, INCLUDING PAYMENT OF REVIEW FEES AT THE PLANNING AND COMMUNITY DEVELOPMENT DIRECTORS DISCRETION.

JENNIFER IRVINE, P.E. COUNTY ENGINEER / ECM ADMINISTRATOR DATE

PREPARED FOR:



paint brush hills metropolitan district

PREPARED BY:



DIN SIX OO

L D L D


## STANDARD NOTES FOR EL PASO COUNTY GRADING AND EROSION CONTROL PLANS


- 1. STORMWATER DISCHARGES FROM CONSTRUCTION SITES SHALL NOT CAUSE OR THREATEN TO CAUSE POLLUTION, CONTAMINATION, OR DEGRADATION OF STATE WATERS. ALL WORK AND EARTH DISTURBANCE SHALL BE DONE IN A MANNER THAT MINIMIZES POLLUTION OF ANY ON-SITE OR OFF-SITE WATERS, INCLUDING WETLANDS.
- 2. NOTWITHSTANDING ANYTHING DEPICTED IN THESE PLANS IN WORDS OR GRAPHIC REPRESENTATION, ALL DESIGN AND CONSTRUCTION RELATED TO ROADS, STORM DRAINAGE AND EROSION CONTROL SHALL CONFORM TO THE STANDARDS AND REQUIREMENTS OF THE MOST RECENT VERSION OF THE RELEVANT ADOPTED EL PASO COUNTY STANDARDS, INCLUDING THE LAND DEVELOPMENT CODE, THE ENGINEERING CRITERIA MANUAL, THE DRAINAGE CRITERIA MANUAL, AND THE DRAINAGE CRITERIA MANUAL VOLUME 2. ANY DEVIATIONS FROM REGULATIONS AND STANDARDS MUST BE REQUESTED, AND APPROVED, IN WRITING.
- 3. A SEPARATE STORMWATER MANAGEMENT PLAN (SMWP) FOR THIS PROJECT SHALL BE COMPLETED AND AN EROSION AND STORMWATER QUALITY CONTROL PERMIT (ESQCP) ISSUED PRIOR TO COMMENCING CONSTRUCTION. MANAGEMENT OF THE SWMP DURING CONSTRUCTION IS THE RESPONSIBILITY OF THE DESIGNATED QUALIFIED STORMWATER MANAGER OR CERTIFIED EROSION CONTROL INSPECTOR. THE SWMP SHALL BE LOCATED ON-SITE AT ALL TIMES DURING CONSTRUCTION AND SHALL BE KEPT UP TO DATE WITH WORK PROGRESS AND CHANGES IN THE FIELD.
- 4. ONCE THE ESQCP IS APPROVED AND A "NOTICE TO PROCEED" HAS BEEN ISSUED, THE CONTRACTOR MAY INSTALL THE INITIAL STAGE EROSION AND SEDIMENT CONTROL MEASURES AS INDICATED ON THE APPROVED GEC. A PRECONSTRUCTION MEETING BETWEEN THE CONTRACTOR, ENGINEER, AND EL PASO COUNTY WILL BE HELD PRIOR TO ANY CONSTRUCTION. IT IS THE RESPONSIBILITY OF THE APPLICANT TO COORDINATE THE MEETING TIME AND PLACE WITH COUNTY STAFF.
- 5. CONTROL MEASURES MUST BE INSTALLED PRIOR TO COMMENCEMENT OF ACTIVITIES THAT COULD CONTRIBUTE POLLUTANTS TO STORMWATER. CONTROL MEASURES FOR ALL SLOPES, CHANNELS, DITCHES, AND DISTURBED LAND AREAS SHALL BE INSTALLED IMMEDIATELY UPON COMPLETION OF THE DISTURBANCE.
- 6. ALL TEMPORARY SEDIMENT AND EROSION CONTROL MEASURES SHALL BE MAINTAINED AND REMAIN IN EFFECTIVE OPERATING CONDITION UNTIL PERMANENT SOIL EROSION CONTROL MEASURES ARE IMPLEMENTED AND FINAL STABILIZATION IS ESTABLISHED. ALL PERSONS ENGAGED IN LAND DISTURBANCE ACTIVITIES SHALL ASSESS THE ADEQUACY OF CONTROL MEASURES AT THE SITE AND IDENTIFY IF CHANGES TO THOSE CONTROL MEASURES ARE NEEDED TO ENSURE THE CONTINUED EFFECTIVE PERFORMANCE OF THE CONTROL MEASURES. ALL CHANGES TO TEMPORARY SEDIMENT AND EROSION CONTROL MEASURES MUST BE INCORPORATED INTO THE STORMWATER MANAGEMENT PLAN.
- 7. TEMPORARY STABILIZATION SHALL BE IMPLEMENTED ON DISTURBED AREAS AND STOCKPILES WHERE GROUND DISTURBING CONSTRUCTION ACTIVITY HAS PERMANENTLY CEASED OR TEMPORARILY CEASED FOR LONGER THAN 14 DAYS.
- 8. FINAL STABILIZATION MUST BE IMPLEMENTED AT ALL APPLICABLE CONSTRUCTION SITES. FINAL STABILIZATION IS ACHIEVED WHEN ALL GROUND DISTURBING ACTIVITIES ARE COMPLETE AND ALL DISTURBED AREAS EITHER HAVE A UNIFORM VEGETATIVE COVER WITH INDIVIDUAL PLANT DENSITY OF 70 PERCENT OF PRE-DISTURBANCE LEVELS ESTABLISHED OR EQUIVALENT PERMANENT ALTERNATIVE STABILIZATION METHOD IS IMPLEMENTED. ALL TEMPORARY SEDIMENT AND EROSION CONTROL MEASURES SHALL BE REMOVED UPON FINAL STABILIZATION AND BEFORE PERMIT CLOSURE.
- 9. ALL PERMANENT STORMWATER MANAGEMENT FACILITIES SHALL BE INSTALLED AS DESIGNED IN THE APPROVED PLANS. ANY PROPOSED CHANGES THAT EFFECT THE DESIGN OR FUNCTION OF PERMANENT STORMWATER MANAGEMENT STRUCTURES MUST BE APPROVED BY THE ECM ADMINISTRATOR PRIOR TO IMPLEMENTATION.
- 10. EARTH DISTURBANCES SHALL BE CONDUCTED IN SUCH A MANNER SO AS TO EFFECTIVELY MINIMIZE ACCELERATED SOIL EROSION AND RESULTING SEDIMENTATION. ALL DISTURBANCES SHALL BE DESIGNED, CONSTRUCTED, AND COMPLETED SO THAT THE EXPOSED AREA OF ANY DISTURBED LAND SHALL BE LIMITED TO THE SHORTEST PRACTICAL PERIOD OF TIME. PRE-EXISTING VEGETATION SHALL BE PROTECTED AND MAINTAINED WITHIN 50 HORIZONTAL FEET OF A WATERS OF THE STATE UNLESS SHOWN TO BE INFEASIBLE AND SPECIFICALLY REQUESTED AND APPROVED.
- 11. COMPACTION OF SOIL MUST BE PREVENTED IN AREAS DESIGNATED FOR INFILTRATION CONTROL MEASURES OR WHERE FINAL STABILIZATION WILL BE ACHIEVED BY VEGETATIVE COVER. AREAS DESIGNATED FOR INFILTRATION CONTROL MEASURES SHALL ALSO BE PROTECTED FROM SEDIMENTATION DURING CONSTRUCTION UNTIL FINAL STABILIZATION IS ACHIEVED. IF COMPACTION PREVENTION IS NOT FEASIBLE DUE TO SITE CONSTRAINTS, ALL AREAS DESIGNATED FOR INFILTRATION AND VEGETATION CONTROL MEASURES MUST BE LOOSENED PRIOR TO INSTALLATION OF THE CONTROL MEASURE(S).
- 12. ANY TEMPORARY OR PERMANENT FACILITY DESIGNED AND CONSTRUCTED FOR THE CONVEYANCE OF STORMWATER AROUND, THROUGH, OR FROM THE EARTH DISTURBANCE AREA SHALL BE A STABILIZED CONVEYANCE DESIGNED TO MINIMIZE EROSION AND THE DISCHARGE OF SEDIMENT OFF-SITE.
- 13. CONCRETE WASH WATER SHALL BE CONTAINED AND DISPOSED OF IN ACCORDANCE WITH THE SWMP. NO WASH WATER SHALL BE DISCHARGED TO OR ALLOWED TO ENTER STATE WATERS, INCLUDING ANY SURFACE OR SUBSURFACE STORM DRAINAGE SYSTEM OR FACILITIES. CONCRETE WASHOUTS SHALL NOT BE LOCATED IN AN AREA WHERE SHALLOW GROUNDWATER MAY BE PRESENT, OR WITHIN 50 FEET OF A SURFACE WATER BODY, CREEK OR STREAM.
- 14. DURING DEWATERING OPERATIONS, UNCONTAMINATED GROUNDWATER MAY BE DISCHARGED ON-SITE, BUT SHALL NOT LEAVE THE SITE IN THE FORM OF SURFACE RUNOFF UNLESS AN APPROVED STATE DEWATERING PERMIT IS IN PLACE.
- 15. EROSION CONTROL BLANKETING OR OTHER PROTECTIVE COVERING SHALL BE USED ON SLOPES STEEPER THAN 3:1.
- 16. CONTRACTOR SHALL BE RESPONSIBLE FOR THE REMOVAL OF ALL WASTES FROM THE CONSTRUCTION SITE FOR DISPOSAL IN ACCORDANCE WITH LOCAL AND STATE REGULATORY REQUIREMENTS. NO CONSTRUCTION DEBRIS, TREE SLASH, BUILDING MATERIAL WASTES OR UNUSED BUILDING MATERIALS SHALL BE BURIED, DUMPED, OR DISCHARGED AT THE SITE.
- 17. WASTE MATERIALS SHALL NOT BE TEMPORARILY PLACED OR STORED IN THE STREET, ALLEY, OR OTHER PUBLIC WAY, UNLESS IN ACCORDANCE WITH AN APPROVED TRAFFIC CONTROL PLAN. CONTROL MEASURES MAY BE REQUIRED BY EL PASO COUNTY ENGINEERING IF DEEMED NECESSARY, BASED ON SPECIFIC CONDITIONS AND CIRCUMSTANCES.
- 18. TRACKING OF SOILS AND CONSTRUCTION DEBRIS OFF-SITE SHALL BE MINIMIZED. MATERIALS TRACKED OFF-SITE SHALL BE CLEANED UP AND PROPERLY DISPOSED OF IMMEDIATELY.
- 19. THE OWNER/DEVELOPER SHALL BE RESPONSIBLE FOR THE REMOVAL OF ALL CONSTRUCTION DEBRIS, DIRT, TRASH, ROCK, SEDIMENT, SOIL, AND SAND THAT MAY ACCUMULATE IN ROADS, STORM DRAINS AND OTHER DRAINAGE CONVEYANCE SYSTEMS AND STORMWATER APPURTENANCES AS A RESULT OF SITE DEVELOPMENT.
- 20. THE QUANTITY OF MATERIALS STORED ON THE PROJECT SITE SHALL BE LIMITED, AS MUCH AS PRACTICAL, TO THAT QUANTITY REQUIRED TO PERFORM THE WORK IN AN ORDERLY SEQUENCE. ALL MATERIALS STORED ON-SITE SHALL BE STORED IN A NEAT, ORDERLY MANNER, IN THEIR ORIGINAL CONTAINERS, WITH ORIGINAL MANUFACTURER'S LABELS.
- 21. NO CHEMICAL(S) HAVING THE POTENTIAL TO BE RELEASED IN STORMWATER ARE TO BE STORED OR USED ON-SITE UNLESS PERMISSION FOR THE USE OF SUCH CHEMICAL(S) IS GRANTED IN WRITING BY THE ECM ADMINISTRATOR. IN GRANTING APPROVAL FOR THE USE OF SUCH CHEMICAL(S), SPECIAL CONDITIONS AND MONITORING MAY BE REQUIRED.
- 22. BULK STORAGE OF ALLOWED PETROLEUM PRODUCTS OR OTHER ALLOWED LIQUID CHEMICALS IN EXCESS OF 55 GALLONS SHALL REQUIRE ADEQUATE SECONDARY CONTAINMENT PROTECTION TO CONTAIN ALL SPILLS ON-SITE AND TO PREVENT ANY SPILLED MATERIALS FROM ENTERING STATE WATERS, ANY SURFACE OR SUBSURFACE STORM DRAINAGE SYSTEM OR OTHER FACILITIES.
- 23. NO PERSON SHALL CAUSE THE IMPEDIMENT OF STORMWATER FLOW IN THE CURB AND GUTTER OR DITCH EXCEPT WITH APPROVED SEDIMENT CONTROL MEASURES.
- 24. OWNER/DEVELOPER AND THEIR AGENTS SHALL COMPLY WITH THE "COLORADO WATER QUALITY CONTROL ACT" (TITLE 25, ARTICLE 8, CRS), AND THE "CLEAN WATER ACT" (33 USC 1344), IN ADDITION TO THE REQUIREMENTS OF THE LAND DEVELOPMENT CODE, DCM VOLUME II AND THE ECM APPENDIX I. ALL APPROPRIATE PERMITS MUST BE OBTAINED BY THE CONTRACTOR PRIOR TO CONSTRUCTION (1041, NPDES, FLOODPLAIN, 404, FUGITIVE DUST, ETC.). IN THE EVENT OF CONFLICTS BETWEEN THESE REQUIREMENTS AND OTHER LAWS, RULES, OR REGULATIONS OF OTHER FEDERAL, STATE, LOCAL, OR COUNTY AGENCIES, THE MOST RESTRICTIVE LAWS, RULES, OR REGULATIONS SHALL APPLY.
- 25. ALL CONSTRUCTION TRAFFIC MUST ENTER/EXIT THE SITE ONLY AT APPROVED CONSTRUCTION ACCESS POINTS.
- 26. PRIOR TO CONSTRUCTION THE PERMITTEE SHALL VERIFY THE LOCATION OF EXISTING UTILITIES.
- 27. A WATER SOURCE SHALL BE AVAILABLE ON-SITE DURING EARTHWORK OPERATIONS AND SHALL BE UTILIZED AS REQUIRED TO MINIMIZE DUST FROM EARTHWORK EQUIPMENT AND WIND.
- 28. THE SOILS REPORT FOR THIS SITE HAS BEEN PREPARED BY KUMAR & ASSOCIATES, INC. ON DECEMBER 14, 2020 AND SHALL BE CONSIDERED A PART OF THESE PLANS.
- 29. AT LEAST TEN (10) DAYS PRIOR TO THE ANTICIPATED START OF CONSTRUCTION, FOR PROJECTS THAT WILL DISTURB ONE (1) ACRE OR MORE, THE OWNER OR OPERATOR OF CONSTRUCTION ACTIVITY SHALL SUBMIT A PERMIT APPLICATION FOR STORMWATER DISCHARGE TO THE COLORADO DEPARTMENT OF PUBLIC HEALTH AND ENVIRONMENT, WATER QUALITY DIVISION. THE APPLICATION CONTAINS CERTIFICATION OF COMPLETION OF A STORMWATER MANAGEMENT PLAN (SWMP), OF WHICH THIS GRADING AND EROSION CONTROL PLAN MAY BE A PART. FOR INFORMATION OR APPLICATION MATERIALS CONTACT:


COLORADO DEPARTMENT OF PUBLIC HEALTH AND ENVIRONMENT WATER QUALITY CONTROL DIVISION WQCD – PERMITS 4300 CHERRY CREEK DRIVE SOUTH DENVER, CO 80246-1530 ATTN: PERMITS UNIT


48 HOURS BEFORE YOU DIG, CALL UTILITY NOTIFICATION CENTER OF COLORADO (UNCC)			GAS, ELECTRIC, TELEPHONE, CATV, AND PANHANDI E FASTERN PIPELINE I OCATIONS		BAR IS ONE INCH ON ORIGINAL DRAWING	IE NOT ONE INCH ON THIS SHEET	SCALE ACCORDINGLY
	BΥ	3 JS/RG	SL S	SL			
REVISIONS	DATE	5/03/23	8/14/23	9/12/23			
RE	NO. DESCRIPTION	1 EL PASO COUNTY SDP SUBMITTAL	2 EPC SUBMITTAL #2	3 EPC SUBMITTAL #3			
RG AND ASSOCIATES, LI 4885 Ward Road, Suite 100 • Wheat Ridge, CO 80033 Del Norte • Wheat Ridge 303-293-8107 • www.rgengineers.com							
PUMP HOUSE SIX UTILITY BUILDING	description		STANDARD NOTES		PAINT BRUSH HILLS METROPOLITAN DISTRICT	9985 TOWNER AVENUE PEYTON, CO 80831	
DRAWN BY: DESIGNED BY: JS JS/RG							
JS JS/RG JOB NUMBER: 1070.0026 DATE:							
9/12/23 SCALE: NONE							
DRAWING DESCRIPTION: NOTES SHEET NO:							
	2	C	of	5		Ľ	<u>5</u> \













4. CONSTRUCTION ROADS, PARI LOADING/UNLOADING ZONES, S STAGING AREAS ARE TO BE STA 5. CONSTRUCTION ROADS ARE CONFORM TO SITE GRADES, BU SIDE SLOPES OR ROAD GRADES EXCESSIVELY STEEP.


> City of Colora Stormwater Quality



FIRMLY 1




	Mass Percent Passing Square Mesh Sieves								
Sieve Size	LL not greater than 35			LL not greater than 30					
	Class 1	Class 2	Class 3	Class 4	L not great Class 5 ( 100 95-100 30-70	Class 6	Class 7		
150 mm (6")			100						
100 mm (4")		100							
75 mm (3")		95-100							
60 mm (2 ½")	100				-				
50 mm (2")	95-100			100	3				
37.5 mm (1 ½")				90-100	100				
25 mm (1")		1			95-100	100	100		
19 mm (3/4")				50-90		95-100			
4.75 mm (#4)	30-65			30-50	30-70	30-65			
2.36 mm (#8)						25-55	20-85		
75 µm (#200)	3-15	3-15	20 max	3-12	3-15	3-12	5-15		



KING NOTES					
IREMENTS	MAINTENANCE REQUIREMENTS				
NSTRUCTION SITE ARE	1. REGULAR INSPECTIONS ARE TO BE MADE OF ALL STABILIZED AREAS, ESPECIALLY AFTER STORM EVENTS.				
S ARE TO BE BUILT WITH NING TRAFFIC, BUT XISTING PAVEMENT NP.	2. STONES ARE TO BE REAPPLIED PERIODICALLY AND WHEN REPAIR IS NECESSARY.				
NP. RE TO BE PROPERLY OR TO LAYING DOWN	3. SEDIMENT TRACKED ONTO PAVED ROADS IS TO BE REMOVED DAILY BY SHOVELING OR SWEEPING. SEDIMENT IS NOT TO BE WASHED DOWN STORM SEWER DRAINS.				
RKING AREAS, STORAGE AREAS, AND ABILIZED.	4. STORM SEWER INLET PROTECTION IS TO BE IN PLACE, INSPECTED, AND CLEANED IF NECESSARY.				
TO BE BUILT TO JT SHOULD NOT HAVE IS THAT ARE	5. OTHER ASSOCIATED SEDIMENT CONTROL MEASURES ARE TO BE INSPECTED TO ENSURE GOOD WORKING CONDITION.				
ado Springs	Figure VT-2				
ado Springs	Vehicle Tracking				

Application Examples

<sub>of</sub> 5



w 12/2023 by 33CHNEIDEN FINITED. 3/12/2023 10:29 AM me: S:(1070 - PAINT BRUSH HILLS METROPOLITAN DISTRICT/1070.0014 - WELL #12/SITE DEVELOPMENT PLAN/DWG\08-09 EC DETAILS.DWG