



SEE SHEET 5



LEGEND

| | | | | |
|--------------------------|---------|--------------------------------|------------------------------------|-------------------------|
| SILT FENCE | (SF) | — SF — | PROPOSED FLOW PATH | → |
| CUT/FILL BOUNDARY | (C/F) | - - - - - | EXISTING FLOW PATH | ⇨ |
| STABILIZED STAGING AREA | (SSA) | [Stippled Box] | LIMITS OF CONSTRUCTION/DISTURBANCE | (LOC) [Dashed Box] |
| VEHICLE TRACKING CONTROL | (VTC) | [Cross-hatched Box] | TEMPORARY SEEDING AND MULCHING | (SM) [Dotted Box] |
| SURFACE ROUGHENING | (SR) | [Diagonal Lines Box] | TEMPORARY CHECK DAM | (CD) [T-bar Symbol] |
| TEMP. SWALE | (TSW) | [Dashed Line] | OUTLET PROTECTION | (OP) [Circle with X] |
| INLET PROTECTION | (IP) | [Circle with Diagonal Lines] | STOCK PILE | (SP) [Circle with Dots] |
| TEMPORARY SEDIMENT BASIN | (TSB) | [Circle with Horizontal Lines] | TURF REINFORCEMENT MAT | (TRM) [T-bar Symbol] |
| CONSTRUCTION FENCE | (CF) | — CF — | SEDIMENT CONTROL LOG | (SCL) [Dashed Line] |
| EXISTING TREE CANOPY | [+ + +] | [+ + +] | MAINTENANCE ROAD GRAVEL | [Stippled Box] |

Check Dam Spacing for 1.5' of Vertical Fall

| Channel Slope (%) | 1% | 2% | 3% | 4% | 5% | 6% | 7% | 8% | 9% | 10% |
|------------------------|-----|----|----|------|----|----|------|------|------|-----|
| Check Dam Spacing (ft) | 150 | 75 | 50 | 37.5 | 30 | 25 | 21.4 | 18.8 | 16.7 | 15 |

BMP PHASING

- | | | |
|----------------------------|--|--|
| INITIAL | INTERIM | FINAL |
| 1. INSTALL VTC | 1. MAINTAIN ALL BMP'S | 1. INSTALL MULCH AND TEMPORARY SEEDING |
| 2. INSTALL SILT FENCE | 2. LOCATE/INSTALL TEMPORARY STOCK PILE | IN ALL DISTURBED AREA |
| 3. INSTALL SEDIMENT BASINS | 3. INSTALL INLET AND OUTLET PROTECTION | 2. REMOVE ALL TEMPORARY BMP'S AFTER 70% VEGETATION HAS BEEN ACHIEVED |
| | 4. ESTABLISH SSA | |
| | 5. INSTALL CONSTRUCTION FENCE | |
| | 6. INSTALL SR | |
| | 7. INSTALL TEMPORARY SWALE | |
| | 8. INSTALL CHECK DAMS | |

CONSTRUCTION NOTES:
 EXISTING VEGETATION ON THE PROJECT SITE CONSISTS OF SPARSE GRASS AND TREES.
 NO WETLANDS ARE TO BE PERMANENTLY DISTURBED PER THIS GRADING PLAN.
 THERE ARE NO DEDICATED ASPHALT OR CONCRETE BATCH PLANTS PROPOSED AS PART OF THIS PROJECT.
 DEWATERING OPERATIONS ARE NOT ANTICIPATED FOR THIS PROJECT.
 ALL TEMPORARY RIPRAP SHOWN ON THE PLANS SHALL BE TYPE 'L'. RIPRAP SHALL BE PLACED IN THE LOCATIONS INDICATED BY THE PLAN OR IN AREAS AS THE CONTRACTOR SEES FIT TO CONTROL EROSION. ALL RIPRAP SHALL BE PLACED AT A MINIMUM THICKNESS OF 1.5' DEEP.
 ALL SILT FENCE NOT RUNNING PARALLEL TO CONTOURS SHALL BE INSTALLED WITH J-HOOKS OR ADJUSTED AS NECESSARY.

ENGINEER'S STATEMENT

THIS GRADING AND EROSION CONTROL PLAN WAS PREPARED UNDER MY DIRECTION AND SUPERVISION AND IS CORRECT TO THE BEST OF MY KNOWLEDGE AND BELIEF. SAID PLAN HAS BEEN PREPARED ACCORDING TO THE CRITERIA ESTABLISHED BY THE COUNTY FOR GRADING AND EROSION CONTROL PLANS. I ACCEPT RESPONSIBILITY FOR ANY LIABILITY CAUSED BY ANY NEGLIGENT ACTS, ERRORS OR OMISSIONS ON MY PART IN PREPARING THIS PLANS.

Bryan T. Law
 BRYAN T. LAW, P.E.
 COLORADO P.E. 25043
 FOR AND ON BEHALF OF JR ENGINEERING




COLORED REGISTERED PROFESSIONAL ENGINEER
 25043
 DATE 5/31/24

ESTATES AT CATHEDRAL PINES
 GRADING & EROSION CONTROL PLAN
 SHEET 4 OF 10
 JOB NO. 25260.00

PREPARED FOR
 VILLAGREE DEVELOPMENT LLC
 5710 VESSEY RD
 COLORADO SPRINGS, CO 80908
 GREGG & ELAINE CAWFIELD
 (719) 413-6900

UNTIL SUCH TIME AS THESE DRAWINGS ARE APPROVED BY THE APPROPRIATE REVIEWING AGENCIES, OR ENGINEERING APPROVES THEIR USE, THESE DRAWINGS ARE DESIGNATED BY WRITTEN AUTHORIZATION.

J.R. ENGINEERING
 A Westman Company
 Centennial 303-740-9888 • Colorado Springs 719-583-2583
 Fort Collins 970-491-9888 • www.jrengineering.com



LEGEND

| | | | |
|--------------------------|---------------|------------------------------------|------------------|
| SILT FENCE | (SF) | PROPOSED FLOW PATH | (Arrow) |
| CUT/FILL BOUNDARY | (Dashed line) | EXISTING FLOW PATH | (Arrow with bar) |
| STABILIZED STAGING AREA | (SSA) | LIMITS OF CONSTRUCTION/DISTURBANCE | (LOC) |
| VEHICLE TRACKING CONTROL | (VTC) | TEMPORARY SEEDING AND MULCHING | (SM) |
| SURFACE ROUGHENING | (SR) | TEMPORARY CHECK DAM | (CD) |
| TEMP. SWALE | (TSW) | OUTLET PROTECTION | (OP) |
| INLET PROTECTION | (IP) | STOCK PILE | (SP) |
| TEMPORARY SEDIMENT BASIN | (TSB) | TURF REINFORCEMENT MAT | (TRM) |
| CONSTRUCTION FENCE | (CF) | SEDIMENT CONTROL LOG | (SCL) |
| EXISTING TREE CANOPY | (+ + +) | MAINTENANCE ROAD GRAVEL | (+ + +) |

SEE SHEET 4

| Channel Slope (%) | 1% | 2% | 3% | 4% | 5% | 6% | 7% | 8% | 9% | 10% |
|------------------------|-----|----|----|------|----|----|------|------|------|-----|
| Check Dam Spacing (ft) | 150 | 75 | 50 | 37.5 | 30 | 25 | 21.4 | 18.8 | 16.7 | 15 |

- BMP PHASING**
- | INITIAL | INTERIM | FINAL |
|----------------------------|--|--|
| 1. INSTALL VTC | 1. MAINTAIN ALL BMP'S | 1. INSTALL MULCH AND TEMPORARY SEEDING |
| 2. INSTALL SILT FENCE | 2. LOCATE/INSTALL TEMPORARY STOCK PILE | IN ALL DISTURBED AREA |
| 3. INSTALL SEDIMENT BASINS | 3. INSTALL INLET AND OUTLET PROTECTION | 2. REMOVE ALL TEMPORARY BMP'S AFTER 70% VEGETATION HAS BEEN ACHIEVED |
| | 4. ESTABLISH SSA | |
| | 5. INSTALL CONSTRUCTION FENCE | |
| | 6. INSTALL SR | |
| | 7. INSTALL TEMPORARY SWALE | |
| | 8. INSTALL CHECK DAMS | |

CONSTRUCTION NOTES:
 EXISTING VEGETATION ON THE PROJECT SITE CONSISTS OF SPARSE GRASS AND TREES.
 NO WETLANDS ARE TO BE PERMANENTLY DISTURBED PER THIS GRADING PLAN.
 THERE ARE NO DEDICATED ASPHALT OR CONCRETE BATCH PLANTS PROPOSED AS PART OF THIS PROJECT.
 DEWATERING OPERATIONS ARE NOT ANTICIPATED FOR THIS PROJECT.
 ALL TEMPORARY RIPRAP SHOWN ON THE PLANS SHALL BE TYPE 'L'. RIPRAP SHALL BE PLACED IN THE LOCATIONS INDICATED BY THE PLAN OR IN AREAS AS THE CONTRACTOR SEES FIT TO CONTROL EROSION. ALL RIPRAP SHALL BE PLACED AT A MINIMUM THICKNESS OF 1.5' DEEP.
 ALL SILT FENCE NOT RUNNING PARALLEL TO CONTOURS SHALL BE INSTALLED WITH J-HOOKS OR ADJUSTED AS NECESSARY.

ENGINEER'S STATEMENT
 THIS GRADING AND EROSION CONTROL PLAN WAS PREPARED UNDER MY DIRECTION AND SUPERVISION AND IS CORRECT TO THE BEST OF MY KNOWLEDGE AND BELIEF. SAID PLAN HAS BEEN PREPARED ACCORDING TO THE CRITERIA ESTABLISHED BY THE COUNTY FOR GRADING AND EROSION CONTROL PLANS. I ACCEPT RESPONSIBILITY FOR ANY LIABILITY CAUSED BY ANY NEGLIGENT ACTS, ERRORS OR OMISSIONS ON MY PART IN PREPARING THIS PLANS.

Bryan T. Law
 BRYAN T. LAW, P.E.
 COLORADO P.E. 25043
 FOR AND ON BEHALF OF JR ENGINEERING

DATE: 5/31/24

ESTATES AT CATHEDRAL PINES

GRADING & EROSION CONTROL PLAN

SHEET 5 OF 10


JOB NO. 25260.00

PREPARED FOR: VILLAGREE DEVELOPMENT LLC
 5710 VESSEY RD
 COLORADO SPRINGS, CO 80908
 GREGG & ELAINE CAWFIELD
 (719) 413-6900

J.R. ENGINEERING
 A Westman Company
 Centennial 300-740-9888 • Colorado Springs 719-583-2583
 Fort Collins 970-491-9888 • www.jrengineering.com

UNLIT SUCH TIME AS THESE DRAWINGS ARE APPROVED BY THE APPROPRIATE REVIEWING AGENCIES, OR ENGINEERING APPROVES THEIR USE. THESE DRAWINGS ARE DESIGNATED BY WRITTEN AUTHORIZATION.

| No. | REVISION | BY | DATE |
|-----|-------------|-----|----------|
| 1 | 1"=40' | | |
| 2 | V-SCALE | | |
| 3 | DATE | | 05/15/24 |
| 4 | DESIGNED BY | PAL | |
| 5 | DRAWN BY | PAL | |
| 6 | CHECKED BY | | |



CF-1. PLASTIC MESH CONSTRUCTION FENCE


CONSTRUCTION FENCE INSTALLATION NOTES

- SEE PLAN VIEW FOR:
 - LOCATION OF CONSTRUCTION FENCE.
- CONSTRUCTION FENCE SHOWN SHALL BE INSTALLED PRIOR TO ANY LAND DISTURBING ACTIVITIES.
- CONSTRUCTION FENCE SHALL BE COMPOSED OF ORANGE, CONTRACTOR-GRADE MATERIAL THAT IS AT LEAST 4' HIGH. METAL POSTS SHOULD HAVE A PLASTIC CAP FOR SAFETY.
- STUDDED STEEL TEE POSTS SHALL BE UTILIZED TO SUPPORT THE CONSTRUCTION FENCE. MAXIMUM SPACING FOR STEEL TEE POSTS SHALL BE 10'.
- CONSTRUCTION FENCE SHALL BE SECURELY FASTENED TO THE TOP, MIDDLE, AND BOTTOM OF EACH POST.

CONSTRUCTION FENCE MAINTENANCE NOTES

- INSPECT BMPs EACH WORKDAY, AND MAINTAIN THEM IN EFFECTIVE OPERATING CONDITION. MAINTENANCE OF BMPs SHOULD BE PROACTIVE, NOT REACTIVE. INSPECT BMPs AS SOON AS POSSIBLE (AND ALWAYS WITHIN 24 HOURS) FOLLOWING A STORM THAT CAUSES SURFACE EROSION, AND PERFORM NECESSARY MAINTENANCE.
- FREQUENT OBSERVATIONS AND MAINTENANCE ARE NECESSARY TO MAINTAIN BMPs IN EFFECTIVE OPERATING CONDITION. INSPECTIONS AND CORRECTIVE MEASURES SHOULD BE DOCUMENTED THOROUGHLY.
- WHERE BMPs HAVE FAILED, REPAIR OR REPLACEMENT SHOULD BE INITIATED UPON DISCOVERY OF THE FAILURE.
- CONSTRUCTION FENCE SHALL BE REPAIRED OR REPLACED WHEN THERE ARE SIGNS OF DAMAGE SUCH AS RIPS OR SAGS. CONSTRUCTION FENCE IS TO REMAIN IN PLACE UNTIL THE UPSTREAM DISTURBED AREA IS STABILIZED AND APPROVED BY THE LOCAL JURISDICTION.
- WHEN CONSTRUCTION FENCES ARE REMOVED, ALL DISTURBED AREAS ASSOCIATED WITH THE INSTALLATION, MAINTENANCE, AND/OR REMOVAL OF THE FENCE SHALL BE COVERED WITH TOPSOIL, SEEDED AND MULCHED, OR OTHERWISE STABILIZED AS APPROVED BY LOCAL JURISDICTION.

NOTE: MANY JURISDICTIONS HAVE BMP DETAILS THAT VARY FROM UDFCD STANDARD DETAILS. CONSULT WITH LOCAL JURISDICTIONS AS TO WHICH DETAIL SHOULD BE USED WHEN DIFFERENCES ARE NOTED.
(DETAIL ADAPTED FROM TOWN OF PARKER, COLORADO, NOT AVAILABLE IN AUTOCAD)



SP-1. STOCKPILE PROTECTION

STOCKPILE PROTECTION INSTALLATION NOTES

- SEE PLAN VIEW FOR:
 - LOCATION OF STOCKPILES.
 - TYPE OF STOCKPILE PROTECTION.
- INSTALL PERIMETER CONTROLS IN ACCORDANCE WITH THEIR RESPECTIVE DESIGN DETAILS. SILT FENCE IS SHOWN IN THE STOCKPILE PROTECTION DETAILS; HOWEVER, OTHER TYPES OF PERIMETER CONTROLS INCLUDING SEDIMENT CONTROL LOGS OR ROCK SOCKS MAY BE SUITABLE IN SOME CIRCUMSTANCES. CONSIDERATIONS FOR DETERMINING THE APPROPRIATE TYPE OF PERIMETER CONTROL FOR A STOCKPILE INCLUDE WHETHER THE STOCKPILE IS LOCATED ON A PERVIOUS OR IMPERVIOUS SURFACE, THE RELATIVE HEIGHTS OF THE PERIMETER CONTROL AND STOCKPILE, THE ABILITY OF THE PERIMETER CONTROL TO CONTAIN THE STOCKPILE WITHOUT FAILING IN THE EVENT THAT MATERIAL FROM THE STOCKPILE SHIFTS OR SLUMPS AGAINST THE PERIMETER, AND OTHER FACTORS.
- STABILIZE THE STOCKPILE SURFACE WITH SURFACE ROUGHENING, TEMPORARY SEEDING AND MULCHING, EROSION CONTROL BLANKETS, OR SOIL BINDERS. SOILS STOCKPILED FOR AN EXTENDED PERIOD (TYPICALLY FOR MORE THAN 60 DAYS) SHOULD BE SEEDED AND MULCHED WITH A TEMPORARY GRASS COVER ONCE THE STOCKPILE IS PLACED (TYPICALLY WITHIN 14 DAYS). USE OF MULCH ONLY OR A SOIL BINDER IS ACCEPTABLE IF THE STOCKPILE WILL BE IN PLACE FOR A MORE LIMITED TIME PERIOD (TYPICALLY 30-60 DAYS).
- FOR TEMPORARY STOCKPILES ON THE INTERIOR PORTION OF A CONSTRUCTION SITE, WHERE OTHER DOWNGRADIENT CONTROLS, INCLUDING PERIMETER CONTROL, ARE IN PLACE, STOCKPILE PERIMETER CONTROLS MAY NOT BE REQUIRED.

STOCKPILE PROTECTION MAINTENANCE NOTES



- INSPECT BMPs EACH WORKDAY, AND MAINTAIN THEM IN EFFECTIVE OPERATING CONDITION. MAINTENANCE OF BMPs SHOULD BE PROACTIVE, NOT REACTIVE. INSPECT BMPs AS SOON AS POSSIBLE (AND ALWAYS WITHIN 24 HOURS) FOLLOWING A STORM THAT CAUSES SURFACE EROSION, AND PERFORM NECESSARY MAINTENANCE.
- FREQUENT OBSERVATIONS AND MAINTENANCE ARE NECESSARY TO MAINTAIN BMPs IN EFFECTIVE OPERATING CONDITION. INSPECTIONS AND CORRECTIVE MEASURES SHOULD BE DOCUMENTED THOROUGHLY.
- WHERE BMPs HAVE FAILED, REPAIR OR REPLACEMENT SHOULD BE INITIATED UPON DISCOVERY OF THE FAILURE.

STOCKPILE PROTECTION MAINTENANCE NOTES

- IF PERIMETER CONTROL MUST BE MOVED TO ACCESS SOIL STOCKPILE, REPLACE PERIMETER CONTROLS BY THE END OF THE WORKDAY.
- STOCKPILE PERIMETER CONTROLS CAN BE REMOVED ONCE ALL THE MATERIAL FROM THE STOCKPILE HAS BEEN USED.

(DETAILS ADAPTED FROM PARKER, COLORADO, NOT AVAILABLE IN AUTOCAD)

NOTE: MANY JURISDICTIONS HAVE BMP DETAILS THAT VARY FROM UDFCD STANDARD DETAILS. CONSULT WITH LOCAL JURISDICTIONS AS TO WHICH DETAIL SHOULD BE USED WHEN DIFFERENCES ARE NOTED.



Description

Outlet protection helps to reduce erosion immediately downstream of a pipe, culvert, slope drain, rundown or other conveyance with concentrated, high-velocity flows. Typical outlet protection consists of riprap or rock aprons at the conveyance outlet.

Appropriate Uses

Outlet protection should be used when a conveyance discharges onto a disturbed area where there is potential for accelerated erosion due to concentrated flow. Outlet protection should be provided where the velocity at the culvert outlet exceeds the maximum permissible velocity of the material in the receiving channel.

Note: This Fact Sheet and detail are for temporary outlet protection, outlets that are intended to be used for less than 2 years. For permanent, long-term outlet protection, see the Major Drainage chapter of Volume 1.

Design and Installation

Design outlet protection to handle runoff from the largest drainage area that may be contributing runoff during construction (the drainage area may change as a result of grading). Key in rock, around the entire perimeter of the apron, to a minimum depth of 6 inches for stability. Extend riprap to the height of the culvert or the normal flow depth of the downstream channel, whichever is less. Additional erosion control measures such as vegetative lining, turf reinforcement mat and/or other channel lining methods may be required downstream of the outlet protection if the channel is susceptible to erosion. See Design Detail OP-1 for additional information.


Maintenance and Removal

Inspect apron for damage and displaced rocks. If rocks are missing or significantly displaced, repair or replace as necessary. If rocks are continuously missing or displaced, consider increasing the size of the riprap or deeper keying of the perimeter.

Remove sediment accumulated at the outlet before the outlet protection becomes buried and ineffective. When sediment accumulation is noted, check that upgradient BMPs, including inlet protection, are in effective operating condition.

Outlet protection may be removed once the pipe is no longer draining an upstream area, or once the downstream area has been sufficiently stabilized. If the drainage pipe is permanent, outlet protection can be left in place; however, permanent outlet protection should be designed and constructed in accordance with the requirements of the Major Drainage chapter of Volume 2.

| Outlet Protection | |
|--------------------------|----------|
| Erosion Control | Yes |
| Sediment Control | Moderate |
| Site/Material Management | No |



TEMPORARY OUTLET PROTECTION PLAN

SECTION A

| PIPE DIAMETER, D _p (INCHES) | DISCHARGE, Q (CFS) | APRON LENGTH, L _a (FT) | RIPRAP D ₅₀ DIAMETER MIN (INCHES) |
|--|--------------------|-----------------------------------|--|
| 8 | 2.5 | 5 | 4 |
| | 5 | 10 | 6 |
| 12 | 5 | 10 | 4 |
| | 10 | 13 | 6 |
| 18 | 20 | 16 | 9 |
| | 30 | 23 | 12 |
| | 40 | 26 | 16 |
| | 60 | 30 | 16 |
| 24 | 40 | 26 | 9 |
| | 50 | 26 | 12 |

OP-1. TEMPORARY OUTLET PROTECTION

ENGINEER'S STATEMENT

STANDARD DETAILS SHOWN WERE REVIEWED ONLY AS TO THEIR APPLICATION ON THIS PROJECT

BRYAN T. LAW, P.E. 25043 5/31/24

FOR AND ON BEHALF OF JR ENGINEERING

UNTIL SUCH TIME AS THESE DRAWINGS ARE APPROVED BY THE APPROPRIATE REVIEWING AGENCIES, JR ENGINEERING APPROVES THEIR USE ONLY AS DESIGNATED BY WRITTEN AUTHORIZATION.

VILLAGREE DEVELOPMENT LLC
5710 VESSEY RD
COLORADO SPRINGS, CO 80908
GREGG & ELAINE CAWFIELD
(719) 413-6900

J.R. ENGINEERING
A Westman Company
Central 303-740-9888 • Colorado Springs 719-583-2583
Fort Collins 970-491-9888 • www.jrengineering.com

| BY | DATE | No. | REVISION | H-SCALE | V-SCALE | DATE | DESIGNED BY | DRAWN BY | CHECKED BY |
|---|------|-----|----------|---------|---------|----------|-------------|----------|------------|
| | | | | N/A | N/A | 05/15/24 | PAL | PAL | |
| ESTATES AT CATHEDRAL PINES DETAIL SHEET | | | | | | | | | |
| ENGINEER'S STATEMENT | | | | | | | | | |
| STANDARD DETAILS SHOWN WERE REVIEWED ONLY AS TO THEIR APPLICATION ON THIS PROJECT | | | | | | | | | |
| BRYAN T. LAW, P.E. 25043 5/31/24 | | | | | | | | | |
| FOR AND ON BEHALF OF JR ENGINEERING | | | | | | | | | |
| SHEET 6 OF 10 JOB NO. 25260.00 | | | | | | | | | |

