





ID	% Comp	Task Name	Duration	Start	Finish
109	0%	Drywall Exterior Walls	2 days	Thu 6/30/22	Fri 7/1/22
110	0%	Paint/Finish Exterior Walls	5 days	Tue 7/5/22	Mon 7/11/22
111	0%	Paint Exterior Walls	3 days	Tue 7/12/22	Thu 7/14/22
112	0%	Install Storefront System	5 days	Tue 7/12/22	Mon 7/18/22
113	0%	R-I Overhead Ductwork at Showroom	4 days	Tue 7/12/22	Fri 7/15/22
114	0%	R-I Fire Sprinklers at Showroom	3 days	Tue 7/12/22	Thu 7/14/22
115	0%	R-I OH Plumbing (Gas) at Showroom	3 days	Mon 7/11/22	Wed 7/13/22
116	0%	R-I Overhead Electrical at Showroom	6 days	Mon 7/11/22	Mon 7/18/22
117	0%	Dryfall Paint at Showroom Ceilings	2 days	Tue 7/19/22	Wed 7/20/22
118	0%	Install Light Fixtures at Showroom	3 days	Thu 7/21/22	Mon 7/25/22
119	0%	Frame Interior Walls/Ceilings/Door Frames	3 days	Wed 7/13/22	Fri 7/15/22
120	0%	Electrical R-I in Interior Walls	7 days	Mon 7/18/22	Tue 7/26/22
121	0%	Plumbing R-I in Interior Walls	5 days	Mon 7/18/22	Fri 7/22/22
122	0%	Blocking at Interior Walls	3 days	Mon 7/18/22	Wed 7/20/22
123	0%	Inspect Interior Walls	1 day	Wed 7/27/22	Wed 7/27/22
124	0%	Drywall Interior Walls	3 days	Thu 7/28/22	Mon 8/1/22
125	0%	Install Roof Ladder	1 day	Tue 8/2/22	Tue 8/2/22
126	0%	Paint/Finish Interior Walls/Ceilings	5 days	Tue 8/2/22	Mon 8/8/22
127	0%	Paint Interior Walls and Ceilings	3 days	Tue 8/9/22	Thu 8/11/22
128	0%	Install Ceiling Grid	3 days	Fri 8/12/22	Tue 8/16/22
129	0%	MEPs to Ceiling Grid	2 days	Wed 8/17/22	Thu 8/18/22
130	0%	Above Ceiling Inspection	1 day	Fri 8/19/22	Fri 8/19/22
131	0%	Install Ceiling Tiles	2 days	Mon 8/22/22	Tue 8/23/22
132	0%	Install Tile in Restrooms	3 days	Fri 8/12/22	Tue 8/16/22
133	0%	Polish the Floors	2 days	Wed 8/24/22	Thu 8/25/22
134	0%	Install Stetwall System	3 days	Fri 8/26/22	Tue 8/30/22
135	0%	Seal Concrete Floors	1 day	Fri 8/26/22	Fri 8/26/22
136	0%	Install Window Coverings	1 day	Fri 8/26/22	Fri 8/26/22
137	0%	Install Lockers	1 day	Mon 8/29/22	Mon 8/29/22
138	0%	Install Casework	4 days	Fri 8/26/22	Wed 8/31/22
139	0%	Install Toilet Fixtures	3 days	Mon 8/29/22	Wed 8/31/22
140	0%	Install Doors and Hardware	2 days	Mon 8/29/22	Tue 8/30/22
141	0%	Install Toilet Accessories	1 day	Thu 9/1/22	Thu 9/1/22
142	0%	Install Signage	1 day	Thu 9/1/22	Thu 9/1/22
143	0%	Install Walkoff Mats	1 day	Thu 9/1/22	Thu 9/1/22
144	0%	Install Furniture/Equipment	2 days	Thu 9/1/22	Fri 9/2/22
145	0%	Final Clean Area	3 days	Mon 9/5/22	Wed 9/7/22
146	0%	Balance HVAC System	2 days	Thu 9/8/22	Fri 9/9/22
147	0%	Punchlist Showroom/Offices/Sales Area	5 days	Thu 9/8/22	Wed 9/14/22
148	0%	Service Bays/Storage/Racking/WH	89 days	Mon 5/2/22	Mon 9/5/22
149	0%	Set Up Scaffold for CMU (S & E Areas)	5 days	Mon 5/2/22	Fri 5/6/22
150	0%	Erect Ext CMU Walls/PC/Lintels/Embeds	12 days	Mon 5/9/22	Tue 5/24/22
151	0%	Set Up Scaffold for CMU (N & E Areas)	5 days	Wed 5/25/22	Wed 6/1/22
152	0%	Erect Ext CMU Walls/PC/Lintels/Embeds	12 days	Thu 5/27/22	Fri 6/17/22
153	0%	Electrical R-I in Exterior Walls	10 days	Thu 6/9/22	Wed 6/23/22
154	0%	Plumbing R-I in Exterior Walls	10 days	Thu 6/9/22	Wed 6/23/22
155	0%	Install Exterior Door Frames	2 days	Tue 6/14/22	Wed 6/15/22
156	0%	Install CMU Wall at Tire Wash	3 days	Mon 6/20/22	Wed 6/22/22
157	0%	Install Steel Supports for OH Doors	4 days	Mon 6/20/22	Thu 6/23/22
158	0%	Erect Roof Steel	10 days	Mon 6/20/22	Fri 7/1/22
159	0%	Install Metal Decking at Roof	6 days	Tue 7/12/22	Tue 7/12/22
160	0%	Install Roof Curbs-Mech Equip	3 days	Wed 7/13/22	Fri 7/15/22
161	0%	Install Membrane Roofing	8 days	Mon 7/18/22	Wed 7/27/22
162	0%	Install Rooftop Equipment	2 days	Thu 7/28/22	Fri 7/29/22
163	0%	Erect Steel/Stairs for Racking Platform	4 days	Wed 7/13/22	Mon 7/18/22
164	0%	Install Steel Grate Racking Platform	4 days	Tue 7/19/22	Fri 7/22/22
165	0%	Install Sink/Finishes at Tire Wash	2 days	Tue 7/19/22	Wed 7/20/22
166	0%	Install Tire Racking System	5 days	Thu 7/21/22	Wed 7/27/22
167	0%	Rigid Insulation at Perimeter Walls	4 days	Thu 6/23/22	Tue 6/28/22
168	0%	Install Plywood on Exterior Walls	4 days	Wed 6/29/22	Tue 7/5/22
169	0%	Install Overhead Doors	5 days	Wed 7/6/22	Tue 7/12/22
170	0%	Install Storefront	2 days	Wed 7/6/22	Thu 7/7/22
171	0%	Paint Walls/Overhead Doors	4 days	Wed 7/13/22	Mon 7/18/22
172	0%	R-I Fire Sprinklers	8 days	Wed 7/13/22	Fri 7/22/22
173	0%	R-I OH Plumbing (Gas/CW)	4 days	Wed 7/13/22	Mon 7/18/22
174	0%	R-I Compressed Air System	8 days	Tue 7/19/22	Thu 7/28/22
175	0%	R-I Overhead Electrical	10 days	Wed 7/13/22	Tue 7/26/22
176	0%	Dryfall Paint at Ceilings	3 days	Fri 7/29/22	Tue 8/2/22
177	0%	Plumbing-Water Entry Room	5 days	Fri 7/29/22	Thu 8/4/22
178	0%	R-I Overhead Ductwork (GFUN/IRH)	5 days	Wed 8/3/22	Tue 8/9/22
179	0%	Install Light Fixtures	7 days	Wed 8/3/22	Thu 8/11/22
180	0%	Install GRDs/Diffusers/Grilles	3 days	Wed 8/10/22	Fri 8/12/22
181	0%	Seal Floors	2 days	Mon 8/15/22	Tue 8/16/22
182	0%	Install Compressor/Test CA System	2 days	Fri 8/5/22	Mon 8/8/22
183	0%	Install Lifts and Other Owner Equipment	5 days	Wed 8/17/22	Tue 8/23/22
184	0%	Final Clean Area	4 days	Wed 8/24/22	Mon 8/29/22
185	0%	Balance HVAC Equipment	2 days	Tue 8/30/22	Wed 8/31/22
186	0%	Punchlist Service Bays	5 days	Tue 8/30/22	Mon 9/5/22
187	0%	Final Inspections/Turnover	10 days	Fri 9/2/22	Thu 9/15/22
188	0%	Final Plumbing Inspection	1 day	Fri 9/2/22	Fri 9/2/22
189	0%	Final Electrical Inspection	1 day	Mon 9/5/22	Mon 9/5/22
190	0%	Final Mechanical Inspection	2 days	Mon 9/12/22	Tue 9/13/22
191	0%	Final Fire Sprinkler Inspection	1 day	Thu 9/8/22	Thu 9/8/22
192	0%	Final Life Safety Inspection	1 day	Wed 9/14/22	Wed 9/14/22
193	0%	Final Building Inspection	1 day	Thu 9/15/22	Thu 9/15/22
194	0%	Maxwell Turnover Project	0 days	Thu 9/15/22	Thu 9/15/22

