

# **SOUTH ACADEMY BUSINESS CENTER**

## **GRADING, EROSION CONTROL AND STORMWATER QUALITY REPORT**

**Prepared For:**

**10230 Hall Boulevard, LLC  
PO Box 38014  
Colorado Springs, CO 80937**

**Prepared By:**

**Associated Design Professionals, Inc.  
3520 Austin Bluffs Parkway, Suite 102  
Colorado Springs, CO 80918  
719.266.5212**

**ADP Project No. 161103  
February 27, 2018**

# Table of Contents

|  |    |
|--|----|
| TABLE OF CONTENTS                                | i  |
| VICINITY MAP                                     | ii |
| PROJECT DESCRIPTION                              | 1  |
| General Location                                 | 1  |
| SITE DESCRIPTION                                 | 1  |
| Soils  | 1  |
| EROSION AND SEDIMENT CONTROL CRITERIA            | 1  |
| Areas and Volumes                                | 1  |
| Erosion and Sediment Control Measures            | 2  |
| Initial Stage                                    | 2  |
| Temporary Stabilization                          | 2  |
| Vehicle Tracking Control                         | 2  |
| Silt Fence                                       | 2  |
| Outlet Protection                                | 2  |
| Non-Structural Practices                         | 2  |
| Construction Timing                              | 3  |
| Permanent Stabilization                          | 3  |
| Stormwater Management                            | 4  |
| Maintenance                                      | 4  |
| Cost   | 4  |
| STORMWATER MANAGEMENT                            | 5  |
| Stormwater Management                            | 5  |
| Potential Pollution Sources                      | 5  |
| CONCLUSION                                       | 6  |
| Compliance with Standards                        | 7  |
| REFERENCES                                       | 7  |
| APPENDIX A                                       |    |
| Vicinity Map & Grading and Erosion Control Plans |    |
| APPENDIX C                                       |    |
| Inspection Checklist                             |    |

## PROJECT DESCRIPTION

This proposed project is contained within a new subdivision named the South Academy Business Center. This currently vacant lot consists of 7.60 acres. It will contain a storage facility comprised of 10' x 40' trailers. It is located in Sections 3, 10 and 11, Township 15 South, Range 66 West of the Sixth Principal Meridian, County of El Paso, State of Colorado. The site is located on a narrow strip of land which is bordered on the west by State Highway 85/87 and on the east by the Denver and Rio Grande Western Railroad. Its northern boundary is situated on the south boundary line of the South Academy Boulevard right-of-way.

The proposed site is located within the West Little Johnson Drainage Basin. The flows from this area travel in a southeast direction in existing swales which run parallel to the railroad tracks and they eventually reach Fountain Creek.

## SITE DESCRIPTION

### Existing Site Conditions

The existing site is undeveloped and covered in Rangeland grasses with approximately 90% coverage. The site slopes in a southwest direction with slopes that range from 1% to 0.5%.

### Soils

The Soil Conservation Service (NRCS) soil survey for El Paso County has identified the type in this study area as a Nunn clay loam which belongs to a hydrologic soil Group C. It has an Erosion Factor of 0.24 and a 'T' value of 5.

## EROSION AND SEDIMENT CONTROL CRITERIA

### Areas and Volumes

The proposed development will include minor grading to reshape the site for the proposed storage facility. No permanent buildings will be placed on the site. 10' x 40' trailers will be placed side by side on a bed of loose gravel. The site imperiousness will decrease from 100% to 48% and the runoff coefficient for the 100year storm will increase from 0.50 to 0.615.

Improvements shall include the construction of a detention/water quality basin on the property to account for the areas of disturbance. The total area of disturbance shall be about 7.3 acres. Construction activities shall consist of clearing, grubbing and grading for the new development. Approximately 3,000 cubic yards of cut and fill shall be moved. Disturbed and exposed areas of the site shall be seeded and mulched if construction activities cease for more than 30 consecutive days.

### Erosion and Sediment Control Measures

Erosion control and sediment prevention measures describe a wide range of management procedures, schedules of activities, prohibitions on practices, and other best management practices (BMP). BMPs also include operating procedures, treatment requirements and practices to control site runoff, drainage from materials storage, spills or leaks. Structural practices for this site include silt fences, straw bales, inlet protection, and vehicular tracking control. Erosion matting may be required on unstable slopes, if directed by the engineer. General descriptions of the BMPs to be used during the construction of this project are listed below. See the Erosion Control Plans for the specific type and location of each erosion and sediment control device required for this project.

### **Initial Stage**

These BMPs shall be installed at the outset of construction, prior to the initial pre-construction meeting and any other land-disturbing activities. Initial controls are to be placed on existing grades but shall be based in part on proposed grading operations. The initial stage includes clearing, grubbing, overlot grading, and utility and other construction prior to paving operations.

### **Temporary Stabilization**

Disturbed areas will be temporarily stabilized as soon as construction activities are completed. Seeding will be applied to completed areas within 14 days of completion.

### **Vehicle Tracking Control**

A vehicle tracking control device will be installed at the construction entrance where the construction entrance intersects an existing paved private roadway.

### **Silt Fence**

Prior to the start of construction, silt fence will be installed along the perimeter of all disturbed areas that are within the project site. Silt fence shall be placed as indicated on the plan drawing. Sediment shall be removed when depth exceeds one-fourth the height of the silt fence. The engineer may require additional silt fence as necessary to retard sediment transport on or off the project site.

### **Outlet Protection**

Outlet protection at the water quality basin on the site will be provided to prevent erosion and scour of the water quality basin area by the concentrated flows gathered by the storm sewer system both during and after construction.

### **Non-Structural Practices**

Upon completion of the grading, temporary seeding and mulching will be applied to all disturbed areas on and adjacent to the site. All seeding, fertilizers, and mulching shall conform to *El Paso County Engineering Criteria Manual*.

### **Construction Timing**

The site will be graded to accommodate the proposed redevelopment items delineated previously. This project will be constructed in a single phase. Once construction begins, it will continue until the project is complete; therefore, construction phasing will not be necessary. The construction process will consist of grading (excavation and fill) activities, installation of utilities, paving, concrete placement, landscaping, and building construction. The general sequence for major construction activities will be as follows:

- Establish limits of disturbance
- Install vehicle tracking control (VTC)
- Install silt fence
- Install Portable Toilet
- Clear and grub the site
- Excavation and fill placement
- Install gravel
- Place storage trailers on site
- Install permanent landscaping
- Install water quality/detention basin

- Remove BMPs

To be fully effective, erosion and sediment control measures must be installed and phased with the construction activities. The vehicular tracking control device shall be installed at the entrance prior to the mobilization of construction equipment on-site. Prior to the clearing and grubbing of the entire construction area, localized clearing shall be performed for the placement of perimeter erosion control measures. Site clearing shall commence only after the perimeter erosion control measures are in place. Erosion control devices must be in place to reduce the potential of eroded excavated material entering the storm drainage system. Protection devices shall be placed during grading activities, in the appropriate areas, as indicated on the plan drawing that is located in the Appendix.

Anticipated starting and completion date: April 1, 2018 to November 1, 2018

Expected date on which the final stabilization will be completed: December 1, 2018

### **Permanent Stabilization**

Disturbed areas shall be permanently stabilized as soon as construction activities are completed. Viable vegetative cover shall be established no later than one year from disturbance. Areas to be revegetated shall be treated with soil amendments to provide an adequate grown medium to sustain vegetation and shall match the existing 70 percent pre-disturbed vegetation cover.

The seedbed shall be well settled and firm, but friable enough that seed can be placed at the seeding depth specified. The seedbed shall be reasonably free of weeds. Soils that have been over-compacted by traffic or equipment, especially when wet, shall be tilled to break up rooting restrictive layers and then harrowed, rolled, or packed to prepare the required firm seedbed. Mulch shall be applied at a rate of two and one-half (2 ½) tons per acre and shall be spread uniformly, in a continuous blanket, after seeding is complete. Mulch shall be clean, weed and seed free, long-stemmed grass or hay, or long-stemmed straw of oats, wheat, or rye. At least 50 percent of mulch, by weight, shall be ten inches or longer. Mulch shall be spread by hand or blower-type mulch spreader. Mulching shall be started on the windward side of relatively flat areas or on the upper part of steep slope and continued uniformly until the area is covered. The mulch shall not be bunched. Immediately following spreading, the mulch shall be anchored to the soil by a v-type wheel land packer or scalloped-disk land packer designed to force mulch into the soil surface a minimum of three inches. All seeded areas shall be mulched after seeding on the same day as the seeding. The type of seed mix used for permanent vegetation shall utilize perennial grasses as delineated on the plans.

### **Stormwater Management**

All developed stormwater will be routed through the EDB facilities to provide stormwater quality as delineated on the drawings.

### **Maintenance**

All temporary and permanent erosion and sediment control practices shall be maintained and repaired as needed by the contractor throughout the duration of construction to assure that each BMP will function as intended. As required by the stormwater discharge permit, a weekly inspection of these items will be performed. In addition, all facilities must be inspected by the owner or the owner's representative following each heavy precipitation or snowmelt event that results in runoff, with maintenance occurring immediately after discovering a need.

Silt fence may require periodic replacement. All sediment accumulated behind the silt fence must be removed and disposed of properly when depth exceeds one-fourth the height of the silt fence. On-site construction traffic will be monitored to minimize the transport of sediment onto the proposed on-site streets, as well as onto adjacent city streets. The Owner, Site Developer, Contractor, and/or their authorized agents shall prevent loss of cut and fill material being transported to and from the site by taking appropriate measures. All mud and sediment tracked onto public streets shall be cleaned immediately. Road cleaning includes shoveling and sweeping activities.

Diversion ditches shall be kept clean and functional during construction. They shall be routinely checked on a weekly basis and cleaned if the height of sedimentation exceeds one-half its depth.

Inlet/outlet protection shall be inspected to ensure proper operation. Excess debris or sediment must be removed prior to final acceptance of the project.

The temporary sedimentation pond shall remain in place until such time as the major grading operations in the area are completed and the ground stabilized by either temporary or permanent measures. The ponds will be cleaned out periodically with depth of sediment at no time allowed to accumulate more than one-half the depth of the facility.

### Cost

An engineer's cost estimate for the anticipated erosion and sediment control items for the entire site are listed below:

| Section 1 – Grading & Erosion Control BMPs       | Quantity | Units | Price   | Total              |
|--|----------|-------|---------|--------------------|
| Earthwork  | 600      | CY    | \$5     | \$3,000.00         |
| Permanent Seeding                                | 1.0      | AC    | \$582   | \$ 582.00          |
| Mulching   | 1.0      | AC    | \$507   | \$ 507.50          |
| Erosion Bales                                    | 2        | EA    | \$21    | \$ 42.00           |
| Inlet Protection                                 | 1        | EA    | \$153   | \$ 153.00          |
| Vehicle Tracking Control                         | 1        | EA    | \$1,625 | \$ 1,625.00        |
| Silt Fence                                       | 3870     | LF    | \$4     | \$15,480.00        |
| <b>TOTAL EROSION &amp; SEDIMENT CONTROL COST</b> |          |       |         | <b>\$21,389.00</b> |

## STORMWATER MANAGEMENT

### Stormwater Management

Stormwater quality shall be protected and preserved throughout the life of this development. During mass grading and construction, measures such as sediment fences, straw bales, and vehicle tracking control shall be used to minimize erosion and sedimentation on site. During construction, the proposed extended detention basin shall function as a temporary sediment basin to reduce the potential for sediment leaving this development. Temporary diversion dikes shall be constructed to transport runoff that may contain sediment to the temporary sediment basin located on site until a stormwater system is installed. After various stages of the construction, when applicable, temporary or permanent erosion control stabilization shall be installed and maintained (landscaping, seeding, mulching, etc.).

## Potential Pollution Sources

Materials are sometimes used at the construction site that present a potential for contamination of stormwater runoff. These include sediment, equipment/vehicle washing, vehicle maintenance and fueling, petroleum products, paint, solvents, treated wood products, asphalt (bituminous) paving, concrete, concrete-curing compounds, metal, waste storage and disposal and other liquid chemicals such as fertilizers, herbicides, and pesticides. Practices that can be used to prevent or minimize toxic materials in runoff from a construction site are described in this section.

Areas at the construction site that are used for storage of toxic materials and petroleum products shall be designed with an enclosure, container, or dike located around the perimeter of the storage area to prevent discharge of these materials in runoff from the construction site. These barriers shall also function to contain spilled materials from contact with surface runoff. Proposed locations for storage of toxic materials have not been determined at the time of this report. Locations shall depend upon construction phasing.

Measures to prevent spills or leaks of fuel, gear oil, lubricants, antifreeze, and other fluids from construction vehicles and heavy equipment shall be considered to protect groundwater and runoff quality. All equipment maintenance shall be performed in designated areas and shall use spill control measures, such as drip pans, to contain petroleum products. Spills of construction-related materials, such as paints, solvents, or other fluids and chemicals, shall be cleaned up immediately and disposed of properly.

Trash receptacles shall be provided and kept clean as required to keep the site clean of trash. In addition, portable toilets shall be provided for all workers on the site during construction. All portable toilet facilities shall be located at least three feet from curb flow lines and paved surfaces. The facilities shall be stationed on ground and secured down to prevent tipping.

Potable water is anticipated as a non-stormwater discharge. Potable water shall be used for grading, dust control, and irrigation of erosion control and permanent landscaping. An effort shall be made to use only the amount of potable water required for these operations.

## Owner Inspection and Maintenance of Constructed BMPs

All inspection logs will include signatures on the logs and be kept on site along with other SWWP records.

1. **Minimum Inspection Schedule.** The permittee shall, at a minimum, make a thorough inspection at least once every 14 calendar days. Also, post-storm event inspections shall be conducted within 24 hours after the end of any precipitation or snowmelt event that causes surface erosion. Provided the timing is appropriate, the post-storm inspections shall be used to fulfill the 14-day routine inspection requirement. A more frequent inspection schedule than the minimum inspections described may be necessary to ensure that BMPs continue to operate as needed to comply with the permit.
  - 1.1. **Post-Storm Event Inspections at Temporarily Idle Sites.** If no construction activities will occur following a storm event, post-storm event inspections shall be conducted prior to recommencing construction activities, but no later than 72 hours following the storm event. The occurrence of any such delayed inspection must be documented in the inspection record. Routine inspections still must be conducted at least every 14 calendar days.

1.2. **Inspections at Completed Sites/Areas.** For sites, or portions of sites, that meet the following criteria; but final stabilization has not been achieved due to a vegetative cover that has not become established, the permittee shall make a thorough inspection of their stormwater management system at least once every month. Post-storm event inspections are not required. This reduced inspection schedule is only allowed if:

1.2.1.all construction activities that will result in surface ground disturbance are completed;

1.2.2.all activities required for final stabilization in accordance with the Grading and Erosion Control/Stormwater Quality Plan have been completed, with the exception of the application of seed that has not occurred due to seasonal conditions or the necessity for additional seed application to augment previous efforts; and

1.2.3.the Grading and Erosion Control/Stormwater Quality Plan has been amended to indicate those areas that will be inspected in accordance with the reduced schedule allowed for in this section.

1.3. **Winter Conditions Inspections Exclusion.** No changes are expected for winter work.

## CONCLUSION

This SWMP Report and the Best Management Practices (BMPs) specified on the Erosion Control Plans have been designed to reduce any adverse impacts the construction of this project might have on the surrounding properties. If properly installed and maintained, the design shall protect the quality of the stormwater runoff that is released from this development.

All temporary erosion and sediment control measures shall be removed and disposed of within thirty (30) days after final site stabilization is achieved, or after temporary measures are no longer needed, whichever occurs earliest, or as authorized by the local governing jurisdiction.

Temporary erosion control measures may be removed only after streets and drives are paved, and all disturbed areas have been stabilized. Trapped sediment and disturbed soil areas resulting from the disposal of temporary measures must be returned to final plan grades and permanently stabilized to prevent additional soil erosion.

Final stabilization is reached when all soil disturbing activities at the site have been completed, and uniform vegetative cover has been established with a density of at least 70 percent of pre-disturbance levels; or equivalent permanent, physical erosion reduction methods have been employed.

### Compliance with Standards

This report was prepared in accordance with the procedures and concepts outlined in the *El Paso County Engineering Criteria Manual*.

## REFERENCES



- *City of Colorado Springs Drainage Criteria Manual*, Volume 2, including Addendums I and II.
- *El Paso County Engineering Criteria Manual*.




## **APPENDIX A**

Vicinity Map  
Grading and Erosion Control Plans

**APPENDIX C**  
Inspection Checklist





VICINITY MAP  
N.T.S.



3520 Austin Bluffs Pkwy, Suite 102  
Colorado Springs, CO 80918  
(719) 266-5212  
fax: (719) 266-5341

**GRADING AND EROSION CONTROL PLAN**  
 SOUTH ACADEMY BUSINESS CENTER  
 EL PASO COUNTY, COLORADO

**VICINITY MAP:**



**SITE MAP**

**ENGINEER'S STATEMENT:**

THIS GRADING AND EROSION CONTROL PLAN WAS PREPARED UNDER MY DIRECTION AND SUPERVISION AND IS CORRECT TO THE BEST OF MY KNOWLEDGE AND BELIEF. SAID PLAN HAS BEEN PREPARED ACCORDING TO THE CRITERIA ESTABLISHED BY THE COUNTY FOR GRADING AND EROSION CONTROL PLANS. I ACCEPT RESPONSIBILITY FOR ANY LIABILITY CAUSED BY ANY NEGLIGENT ACTS, ERRORS OR OMISSIONS ON MY PART IN PREPARING THIS PLAN.

\_\_\_\_\_  
 MICHAEL BARTUSEK, COLORADO P.E. # 23329 DATE \_\_\_\_\_  
 ASSOCIATED DESIGN PROFESSIONALS, INC.

**DEVELOPER'S STATEMENT:**  
 I, the Developer, have read and will comply with all of the requirements specified on this plan.

By: Michael Turley DATE \_\_\_\_\_  
 Title: Owner  
 Address: Hall Boulevard, LLC  
 PO Box 38036  
 Colorado Springs, CO 80937

**EL PASO COUNTY:**

COUNTY PLAN REVIEW IS PROVIDED ONLY FOR GENERAL CONFORMANCE WITH COUNTY DESIGN CRITERIA. THE COUNTY IS NOT RESPONSIBLE FOR THE ACCURACY AND ADEQUACY OF THE DESIGN, DIMENSIONS, AND/OR ELEVATIONS WHICH SHALL BE CONFIRMED AT THE JOB SITE. THE COUNTY THROUGH THE APPROVAL OF THIS DOCUMENT ASSUMES NO RESPONSIBILITY FOR COMPLETENESS AND/OR ACCURACY OF THIS DOCUMENT.

FILED IN ACCORDANCE WITH THE REQUIREMENTS OF THE EL PASO COUNTY LAND DEVELOPMENT CODE, DRAINAGE CRITERIA MANUAL, VOLUMES 1 AND 2, AND ENGINEERING CRITERIA MANUAL AS AMENDED.

IN ACCORDANCE WITH ECM SECTION 1.12, THESE CONSTRUCTION DOCUMENTS WILL BE VALID FOR CONSTRUCTION FOR A PERIOD OF 2 YEARS FROM THE DATE SIGNED BY EL PASO COUNTY ENGINEER. IF CONSTRUCTION HAS NOT STARTED WITHIN THOSE 2 YEARS, THE PLANS WILL NEED TO BE RESUBMITTED FOR APPROVAL, INCLUDING PAYMENT OF REVIEW FEES AT THE PLANNING AND COMMUNITY DEVELOPMENT DIRECTORS DISCRETION.

\_\_\_\_\_  
 JENIFER IRVINE P.E. DATE \_\_\_\_\_  
 COUNTY ENGINEER/ECM ADMINISTRATOR

**SHEET INDEX:**

1. DRAINAGE, GRADING AND EROSION CONTROL COVER SHEET
2. GRADING & EROSION CONTROL PLAN
3. OUTLET DETAIL & NOTES
4. GRADING & EROSION CONTROL DETAILS (SHT 1)
5. GRADING & EROSION CONTROL DETAILS (SHT 2)

|                  |          |        |     |
|------------------|----------|--------|-----|
| DESIGNED BY      | MB       | SCALE  | N/A |
| PROJECT ENGINEER | MB       | HORIZ. | N/A |
| PROJECT MANAGER  | MB       | VERT.  | N/A |
| DATE             | 02/27/18 |        |     |
| JOB NO           | 16110    |        |     |
| CAD FILE NO      | 16110-01 |        |     |
| FINAL DWG        | MB       |        |     |
| DRAWN BY         | MB       |        |     |

**PREPARED BY:**



3320 Austin Bluffs Parkway  
 Suite 102  
 Colorado Springs, CO 80918  
 (719) 269-5212  
 Fax (719) 269-5341

| NO | DATE | REVISION | BY |
|----|------|----------|----|
|    |      |          |    |
|    |      |          |    |
|    |      |          |    |
|    |      |          |    |
|    |      |          |    |
|    |      |          |    |
|    |      |          |    |
|    |      |          |    |
|    |      |          |    |
|    |      |          |    |

**SOUTH ACADEMY BUSINESS CENTER**

**COLORADO SPRINGS, COLORADO**


**DRAINAGE, GRADING & EROSION CONTROL COVER**

**SHEET**

1 of 5

M:\LAND PROJECTS\2016\161105-5\_Academy Business Center\DWG\FINAL DWG.dwg, Date Tue, 02/27/18 12:18 PM





M:\LAND PROJECTS\2016\16103-5\_Academy Business Ctr\DWG\FINAL DWG.dwg (Site Plan) 02/27/18 02:27 AM



BENCHMARK:  
 USGS BRASS CAP SET IN THE NORTHWEST FACE OF PILLAR.  
 ELEVATION = 5779.36 (NGVD29)

- LEGEND:**
- PROPOSED MAJOR CONTOUR
  - PROPOSED MINOR CONTOUR
  - EXISTING MAJOR CONTOUR
  - EXISTING MINOR CONTOUR
  - U/G PIPE (MATERIAL AND SIZE AS NOTED)
  - SILT FENCE
  - LIMITS OF CONSTRUCTION
  - VEHICLE TRACKING CONTROL
  - STRAW BALE BARRIER
  - INLET PROTECTION
  - TRAFFIC FLOW ARROWS

5x5 PIPE, OUTLET PROTECTION (SEE DETAIL ON SHEET 3)  
 8 FT EMERGENCY SPILLWAY, 6" RIPRAP, 12" THICK W/ FILTER FABRIC (SEE DETAIL ON SHEET 3)



DESIGNED BY: MMB  
 PROJECT ENGINEER: MMB  
 JOB NO: 161103  
 CAD FILE NO: CONCEPT  
 PROJECT MANAGER: MMB  
 DRAWN BY: MMB  
 DATE: 02/27/18

PREPARED BY:



1320 Austin Bluffs Parkway  
 Suite 103  
 Colorado Springs, CO 80918  
 (719) 295-2122  
 fax: (719) 266-0341

| NO. | DATE | REVISION | BY |
|-----|------|----------|----|
|     |      |          |    |
|     |      |          |    |
|     |      |          |    |
|     |      |          |    |
|     |      |          |    |
|     |      |          |    |
|     |      |          |    |
|     |      |          |    |
|     |      |          |    |
|     |      |          |    |

**SOUTH ACADEMY BUSINESS CENTER**  
**4425 HWY 85-87**  
**EL PASO COUNTY, COLORADO**  
**DRAIN, GRADING AND EROSION CONT. PLAN**






FIGURE OS-2 TYPICAL OUTLET STRUCTURE FOR FULL SPECTRUM DETENTION


**OUTLET STRUCTURES DETAILS**  
NOT TO SCALE




**CONCRETE TRICKLE CHANNEL**  
NOT TO SCALE



**OUTLET DETAIL**  
NOT TO SCALE



**OVERFLOW WEIR DETAIL**  
NOT TO SCALE



**ORIFICE PLATE NOTES:**


1. PROVIDE CONTINUOUS NEOPRENE GASKET MATERIAL BETWEEN THE ORIFICE PLATE AND CONCRETE.
2. BOLT PLATE TO CONCRETE 12" MAX. ON CENTER.

**EURV AND WQCV TRASH RACKS:**


1. WELL-SCREEN TRASH RACKS SHALL BE STAINLESS STEEL AND SHALL BE ATTACHED BY INTERMITTENT WELDS ALONG THE EDGE OF THE MOUNTING FRAME.
2. BAR GATE TRASH RACKS SHALL BE ALUMINUM AND SHALL BE BOLTED USING STAINLESS STEEL HARDWARE.
3. TRASH RACK OPEN AREAS ARE FOR SPECIFIED TRASH RACK MATERIALS. TOTAL TRASH RACK SIZE MAY NEED TO BE ADJUSTED FOR MATERIALS HAVING DIFFERENT OPEN AREA/GROSS AREA RATIO (R VALUE).
4. STRUCTURAL DESIGN OF TRASH RACKS SHALL BE BASED ON FULL HYDROSTATIC HEAD WITH ZERO HEAD DOWNSTREAM OF THE RACK.

**OVERFLOW SAFETY GRATES:**

1. ALL SAFETY GRATES SHALL BE MOUNTED USING STAINLESS STEEL HARDWARE AND PROVIDED WITH HINGED AND LOCKABLE OR BOLTABLE ACCESS PANELS.
2. SAFETY GRATES SHALL BE STAINLESS STEEL, ALUMINUM, OR STEEL. STEEL GRATES SHALL BE HOT DIP GALVANIZED AND MAY BE HOT POWDER COATED AFTER GALVANIZING.
3. SAFETY GRATES SHALL BE DESIGNED SUCH THAT THE DIAGONAL DIMENSION OF EACH OPENING IS SMALLER THAN THE DIAMETER OF THE OUTLET PIPE.
4. STRUCTURAL DESIGN OF SAFETY GRATES SHALL BE BASED ON FULL HYDROSTATIC HEAD WITH ZERO HEAD DOWNSTREAM OF THE RACK.



**CONCRETE FOREBAY DETAIL**  
NOT TO SCALE



**EMERGENCY SPILLWAY DETAIL**  
SECTION A-A  
NOT TO SCALE

NOTE: EMBANKMENT COMPACTION SHALL FOLLOW THE REQUIREMENTS OF SECTION 9 OF THE SUBSURFACE SOIL INVESTIGATION REPORT INCLUDING 92% COMPACTION OF ASTM D-1557 MAXIMUM DRY DENSITY. GEOTECHNICAL ENGINEER SHALL BE PRESENT DURING CONSTRUCTION OF THE EMBANKMENT TO PROVIDE TESTING OF MATERIALS.







Figure OS-1. Trash Rack Sizing




**SECTION D**  
NTS



**SECTION A**  
NTS



**SECTION B**  
NTS



**SECTION C**  
NTS

R VALUE = (NET OPEN AREA)/(GROSS RACK AREA) = 0.60

**FIGURE OS-5 TYPICAL OUTLET STRUCTURE WITH WELL SCREEN TRASH RACK**

1. ALL CONSTRUCTION AND MATERIALS SHALL BE IN ACCORDANCE WITH THE EL PASO COUNTY ENGINEERING SPECIFICATIONS.
2. THE CONTRACTOR SHALL NOTIFY COLORADO STATE UTILITIES CENTRAL LOCATING (1-800-822-1987 AT LEAST 48 HOURS PRIOR TO ANY EXCAVATION SO THAT THEY MAY LOCATE THEIR FACILITIES. THE LOCATION OF FACILITIES SHOWN ON THE DRAWINGS IS FROM AVAILABLE RECORDS AND IS APPROXIMATE.
3. ALL EXISTING UTILITY LOCATIONS SHOWN ON THE DRAWINGS REFLECT THE AVAILABLE INFORMATION AND DO NOT NECESSARILY INDICATE THE ACTUAL LOCATIONS. PRIOR TO ANY CONSTRUCTION THE CONTRACTOR SHALL VERIFY THE HORIZONTAL AND VERTICAL LOCATION OF ALL UTILITIES THAT MAY CONFLICT WITH OR OBSTRUCT THE NEW CONSTRUCTION. ANY REQUIRED RELOCATIONS THAT ARE NOT SPECIFICALLY SHOWN ON THE DRAWINGS SHALL BE COORDINATED WITH AND HAVE PRIOR APPROVAL OF EL PASO COUNTY UTILITIES.

**STANDARD NOTES FOR EL PASO COUNTY GRADING AND EROSION CONTROL PLANS**

1. CONSTRUCTION MAY NOT COMMENCE UNTIL A CONSTRUCTION PERMIT IS OBTAINED FROM DEVELOPMENT SERVICES AND A PRE-CONSTRUCTION CONFERENCE IS HELD WITH DEVELOPMENT SERVICES INSPECTORS.
2. STORM-WATER DISCHARGES FROM CONSTRUCTION SITES SHALL NOT CAUSE OR THREATEN TO CAUSE POLLUTION, CONTAMINATION, OR DEGRADATION OF STATE WATERS. ALL WORK AND EARTH DISTURBANCE SHALL BE DONE IN A MANNER THAT MINIMIZES POLLUTION OF ANY ON-SITE OR OFF-SITE WATERS, INCLUDING WETLANDS.
3. NOTWITHSTANDING ANYTHING DEPICTED IN THESE PLANS IN WORDS OR GRAPHIC REPRESENTATION, ALL DESIGN AND CONSTRUCTION RELATED TO ROADS, STORM DRAINAGE AND EROSION CONTROL SHALL CONFORM TO THE STANDARDS AND REQUIREMENTS OF THE MOST RECENT VERSION OF THE RELEVANT ADOPTED EL PASO COUNTY STANDARDS, INCLUDING THE LAND DEVELOPMENT CODE, THE ENGINEERING CRITERIA MANUAL, THE DRAINAGE CRITERIA MANUAL, AND THE DRAINAGE CRITERIA MANUAL, VOLUME 2. ANY DEVIATIONS TO REGULATIONS AND STANDARDS MUST BE REQUESTED, AND APPROVED, IN WRITING.
4. A SEPARATE STORM-WATER MANAGEMENT PLAN (SWMP) FOR THIS PROJECT SHALL BE COMPLETED AND AN EROSION AND STORM-WATER QUALITY CONTROL PERMIT (ESQCP) ISSUED PRIOR TO COMMENCING CONSTRUCTION. DURING CONSTRUCTION THE SWMP IS THE RESPONSIBILITY OF THE DESIGNATED STORM-WATER MANAGER, SHALL BE LOCATED ON SITE AT ALL TIMES AND SHALL BE KEPT UP TO DATE WITH WORK PROGRESS AND CHANGES IN THE FIELD. EROSION AND SEDIMENT CONTROL BMPs AS INDICATED ON THE GEC. A PRE-CONSTRUCTION MEETING BETWEEN THE CONTRACTOR, ENGINEER, AND EL PASO COUNTY WILL BE HELD PRIOR TO ANY CONSTRUCTION. IT IS THE RESPONSIBILITY OF THE APPLICANT TO COORDINATE THE MEETING TIME AND DATE WITH THE COUNTY DESIGNED INSPECTOR STAFF.
5. SOIL EROSION CONTROL MEASURES FOR ALL SLOPES, CHANNELS, DITCHES, OR ANY DISTURBED LAND AREA SHALL BE COMPLETED WITHIN 21 CALENDAR DAYS AFTER FINAL GRADING, OR FINAL EARTH DISTURBANCE, HAS BEEN COMPLETED. DISTURBED AREAS AND STOCKPILES WHICH ARE NOT AT FINAL GRADE BUT WILL REMAIN DORMANT FOR LONGER THAN 30 DAYS SHALL ALSO BE MULCHED WITHIN 21 DAYS AFTER INTERIM GRADING. AN AREA THAT IS GOING TO REMAIN IN AN INTERIM STATE FOR MORE THAN 90 DAYS SHALL ALSO BE SEEDED. ALL TEMPORARY SOIL EROSION CONTROL MEASURES AND BMPs SHALL BE MAINTAINED UNTIL PERMANENT SOIL EROSION CONTROL MEASURES ARE IMPLEMENTED AND ESTABLISHED.
6. TEMPORARY SOIL EROSION CONTROL FACILITIES SHALL BE REMOVED AND EARTH DISTURBANCE AREAS GRADED AND STABILIZED WITH PERMANENT SOIL EROSION CONTROL MEASURES PURSUANT TO STANDARDS AND SPECIFICATION PRESCRIBED IN THE DCM VOLUME II AND THE ENGINEERING CRITERIA MANUAL (ECM) APPENDIX I.
7. ALL PERSONS ENGAGED IN EARTH DISTURBANCE SHALL IMPLEMENT AND MAINTAIN ACCEPTABLE SOIL EROSION AND SEDIMENT CONTROL MEASURES INCLUDING BMPs IN CONFORMANCE WITH THE EROSION CONTROL TECHNICAL STANDARDS OF THE DRAINAGE CRITERIA MANUAL (DCM) VOLUME II AND IN ACCORDANCE WITH THE STORM-WATER MANAGEMENT PLAN (SWMP).
8. ALL TEMPORARY EROSION CONTROL FACILITIES INCLUDING BMPs AND ALL PERMANENT FACILITIES INTENDED TO CONTROL EROSION OF ANY EARTH DISTURBANCE OPERATIONS, SHALL BE INSTALLED AS DEFINED IN THE APPROVED PLANS, THE SWMP AND THE DCM VOLUME II AND MAINTAINED THROUGHOUT THE DURATION OF THE EARTH DISTURBANCE OPERATION.
9. ANY EARTH DISTURBANCE SHALL BE CONDUCTED IN SUCH A MANNER SO AS TO EFFECTIVELY REDUCE ACCELERATED SOIL EROSION AND RESULTING SEDIMENTATION. ALL DISTURBANCES SHALL BE DESIGNED, CONSTRUCTED, AND COMPLETED SO THAT THE EXPOSED AREA OF ANY DISTURBED LAND SHALL BE LIMITED TO THE SHORTEST PRACTICAL PERIOD OF TIME.
10. ANY TEMPORARY OR PERMANENT FACILITY DESIGNED AND CONSTRUCTED FOR THE CONVEYANCE OF STORM-WATER AROUND, THROUGH, OR FROM THE EARTH DISTURBANCE AREA SHALL BE DESIGNED TO LIMIT THE DISCHARGE TO A NON-EROSIVE VELOCITY.
11. CONCRETE WASH WATER SHALL BE CONTAINED AND DISPOSED OF IN ACCORDANCE WITH THE SWMP. NO WASH WATER SHALL BE DISCHARGED TO OR ALLOWED TO RUNOFF TO STATE WATERS, INCLUDING ANY SURFACE OR SUBSURFACE STORM DRAINAGE SYSTEM OR FACILITIES.
12. EROSION CONTROL BLANKETING IS TO BE USED ON SLOPES STEEPER THAN 3:1.
13. BUILDING, CONSTRUCTION, EXCAVATION, OR OTHER WASTE MATERIALS SHALL NOT BE TEMPORARILY PLACED OR STORED IN THE STREET, ALLEY, OR OTHER PUBLIC WAY, UNLESS IN ACCORDANCE WITH AN APPROVED TRAFFIC CONTROL PLAN. BMPs MAY BE REQUIRED BY EL PASO COUNTY ENGINEERING IF DEEMED NECESSARY, BASED ON SPECIFIC CONDITIONS AND CIRCUMSTANCES.
14. VEHICLE TRACKING OF SOILS AND CONSTRUCTION DEBRIS OFF-SITE SHALL BE MINIMIZED. MATERIALS TRACKED OFF-SITE SHALL BE CLEANED UP AND PROPERLY DISPOSED OF IMMEDIATELY.
15. CONTRACTOR SHALL BE RESPONSIBLE FOR THE REMOVAL OF ALL WASTES FROM THE CONSTRUCTION SITE IN ACCORDANCE WITH THE COLORADO WATER QUALITY CONTROL ACT (TITLE 25, ARTICLE 9, CRS), AND THE "CLEAN WATER ACT" (33 USC 1344), IN ADDITION TO THE REQUIREMENTS INCLUDED IN THE DCM VOLUME II AND THE ECM APPENDIX I. ALL APPROPRIATE PERMITS MUST BE OBTAINED BY THE CONTRACTOR PRIOR TO CONSTRUCTION (NPDES, FLOODPLAIN, 404, FUGITIVE DUST, ETC.). IN THE EVENT OF CONFLICTS BETWEEN THESE REQUIREMENTS AND LAWS, RULES, OR REGULATIONS OF OTHER FEDERAL, STATE, OR COUNTY AGENCIES, THE MORE RESTRICTIVE LAWS, RULES, OR REGULATIONS SHALL APPLY.
16. ALL CONSTRUCTION TRAFFIC MUST ENTER THE SITE AT APPROVED CONSTRUCTION ACCESS POINTS.
17. PRIOR TO ACTUAL CONSTRUCTION THE PERMITEE SHALL VERIFY THE LOCATION OF EXISTING UTILITIES.
18. A WATER SOURCE SHALL BE AVAILABLE ON SITE DURING EARTHWORK OPERATIONS AND UTILIZED AS REQUIRED TO MINIMIZE DUST FROM EARTHWORK EQUIPMENT AND WIND.
19. THE SOILS REPORT FOR THIS SITE HAS BEEN PREPARED BY RMG INC AND SHALL BE CONSIDERED A PART OF THESE PLANS.
20. AT LEAST TEN DAYS PRIOR TO THE ANTICIPATED START OF CONSTRUCTION, FOR PROJECTS THAT WILL DISTURB 1 ACRE OR MORE, THE OWNER OR OPERATOR OF CONSTRUCTION ACTIVITY SHALL SUBMIT A PERMIT APPLICATION FOR STORM-WATER DISCHARGE TO THE COLORADO DEPARTMENT OF PUBLIC HEALTH AND ENVIRONMENT, WATER QUALITY DIVISION. THE APPLICATION CONTAINS CERTIFICATION OF COMPLETION OF A STORM-WATER MANAGEMENT PLAN (SWMP), OF WHICH THIS GRADING AND EROSION CONTROL PLAN MAY BE A PART. FOR INFORMATION OR APPLICATION MATERIALS CONTACT: COPHE, 4300 CHERRY CREEK DR. S, DENVER, CO 80246-1530, PH: 303-692-3500

DESIGNED BY: MMB  
PROJECT ENGINEER: MMB  
PROJECT MANAGER: MMB  
DATE: 02/21/16  
JOB NO: 101100  
CADD FILE NO: CONCEPT  
SCALE: 1"=10'  
VENT: N/A


PREPARED BY:

**ADPCIVIL**  
ENGINEERING FOR THE FUTURE  
3120 Austin Bluffs Parkway, Suite 102  
Colorado Springs, CO 80918  
(719) 298-5212  
fax: (719) 298-6341

| NO. | DATE | REVISION |
|-----|------|----------|
|     |      |          |
|     |      |          |
|     |      |          |
|     |      |          |

**SOUTH ACADEMY BUSINESS CENTER**  
4425 HWY 85-87  
**EL PASO COUNTY, COLORADO**  
**OUTLET DETAILS AND NOTES**







EXTENDED DETENTION BASIN PLAN  
SCALE: 1" = 10'

Sediment Basin (SB)

- GENERAL NOTES:**
- SEE PLAN VIEW FOR:
    - LOCATION OF SEDIMENT BASIN
    - TYPE OF BASIN (STANDARD BASIN OR HORIZONTAL BASIN)
    - FOR STANDARD BASIN: BOTTOM WIDTH, CREST LENGTH, CL, AND HOLE DIAMETER, HD
    - FOR HORIZONTAL BASIN: SEE CONSTRUCTION DETAILS FOR DETAIL OF BASIN INCLUDING HOIST HEIGHT, NUMBER OF COLUMNS, HOLE DIAMETER, CL, AND CIVIL DIMENSION D.
  - FOR STANDARD BASIN, BOTTOM DIMENSION MAY BE MODIFIED AS LONG AS BOTTOM AREA IS NOT REDUCED.
  - "CONCRETE" BASIN SHALL BE INSTALLED PRIOR TO ANY OTHER LAND-DISTURBING ACTIVITY THAT RELIES ON THE BASIN FOR A SEDIMENTATION CONTROL.
  - EMBANKMENT MATERIAL SHALL CONSIST OF 50% FREE OF STONES, ORGANIC MATERIAL, AND ROCKS OR CONCRETES GREATER THAN 3 INCHES AND SHALL HAVE A MINIMUM OF 15 PERCENT BY WEIGHT PASSING THE NO. 200 SIEVE.
  - EMBANKMENT MATERIAL SHALL BE COMPACTED TO AT LEAST 95 PERCENT OF MAXIMUM DENSITY IN ACCORDANCE WITH ASTM D698.
  - PVC 20" OR GREATER SHALL BE USED.
  - THE DETAILS SHOWN ON THESE SHEETS PERTAIN TO STANDARD SEDIMENT BASINS FOR DRAINAGE AREAS LESS THAN 15 ACRES. SEE CONSTRUCTION DETAILS FOR FURNISHMENT, STORAGE, TO INLET, SPILLWAY, GULLY, AND 0.75' PROTECTION DETAILS FOR ANY SEDIMENT BASIN(S) THAT MAY BEYOND INDICATED FOR DRAINAGE AREAS UNDER 15 ACRES.
- CONCRETE BASIN - REFINISHING NOTES:**
- INSPECT DAILY EACH WORKDAY, AND WHEN IN AN EFFECTIVE OPERATING CONDITION, MAINTAINANCE OF BASIN SHOULD BE PROVIDED. THE REPAIRS SHOULD BE DONE AS NECESSARY TO MAINTAIN THE BASIN IN AN EFFECTIVE OPERATING CONDITION. THE REPAIRS SHOULD BE DONE AS NECESSARY TO MAINTAIN THE BASIN IN AN EFFECTIVE OPERATING CONDITION. INSPECTOR'S AND CONTRACTOR'S MEASUREMENTS SHOULD BE RECORDED THROUGHOUT.
  - IF REPAIRS ARE NEEDED, REPAIR OR REPLACEMENT SHOULD BE DETAIL LATER RECOMMENDED BY THE FABRICATOR.
  - SEDIMENT BASIN SHALL BE REMAINED AS BUILT TO MAINTAIN THE BASIN IN AN EFFECTIVE OPERATING CONDITION. THE REPAIRS SHOULD BE DONE AS NECESSARY TO MAINTAIN THE BASIN IN AN EFFECTIVE OPERATING CONDITION.
  - SEDIMENT BASINS ARE TO REMAIN IN PLACE UNTIL THE UPSTREAM DISTURBED AREA IS STABILIZED AND COVERED TO PREVENT EROSION.
  - THE BASIN SHALL BE REMAINED IN PLACE UNTIL THE UPSTREAM DISTURBED AREA IS STABILIZED AND COVERED TO PREVENT EROSION.



DESIGNED BY: MMB  
PROJECT ENGINEER: MMB  
DATE: 02-21-18  
JOB NO: 181103  
JOB FILE NO: CONCEPT  
DRAWN BY: HJC  
SCALE: 1" = 10'  
VERT: 1" = 10'

PREPARED BY:




3220 Austin Bluffs Parkway  
Suite 102  
Colorado Springs, CO 80918  
(719) 595-5212  
fax: (719) 595-5341

| NO. | DATE | REVISION |
|-----|------|----------|
|     |      |          |
|     |      |          |
|     |      |          |
|     |      |          |
|     |      |          |


SOUTH ACADEMY BUSINESS CENTER  
4425 HWY 85-87  
EL PASO COUNTY, COLORADO  
OUTLET DETAILS AND NOTES, SH 2






IP-1. BLOCK AND ROCK SOCK SUMP OR ON GRADE INLET PROTECTION

- BLOCK AND ROCK SOCK SUMP INLET PROTECTION INSTALLATION NOTES**
1. SEE ROCK SOCK DESIGN DETAIL FOR INSTALLATION REQUIREMENTS.
  2. CONCRETE "TOWER" BLOCKS SHALL BE Laid ON THEIR SIDES AROUND THE INLET IN A SINGLE ROW, ADJACENT ONE ANOTHER WITH THE OPEN END FACING AWAY FROM THE CURB.
  3. GRAVEL BAYS SHALL BE PLACED AROUND CONCRETE BLOCKS, CLOSELY ADJACENT ONE ANOTHER AND JOINED TOGETHER IN ACCORDANCE WITH ROCK SOCK DESIGN DETAIL.




IP-2. CURB ROCK SOCKS UPSTREAM OF INLET PROTECTION

- CURB ROCK SOCK SUMP INLET PROTECTION INSTALLATION NOTES**
1. SEE ROCK SOCK DESIGN DETAIL INSTALLATION REQUIREMENTS.
  2. PLACEMENT OF THE SOCK SHALL BE APPROXIMATELY 30 DEGREES FROM PERPENDICULAR IN THE OPPOSITE DIRECTION OF FLOW.
  3. SOCKS ARE TO BE FLUSH WITH THE CURB AND SPACED A MINIMUM OF 3 FEET APART.
  4. AT LEAST TWO CURB SOCKS IN SERIES ARE REQUIRED UPSTREAM OF ON-GRADE INLETS.




IP-3. ROCK SOCK SUMP/AREA INLET PROTECTION

- ROCK SOCK SUMP/AREA INLET PROTECTION INSTALLATION NOTES**
1. SEE ROCK SOCK DESIGN DETAIL FOR INSTALLATION REQUIREMENTS.
  2. STRAW MATS/SEDIMENT CONTROL LOGS MAY BE USED IN PLACE OF ROCK SOCKS FOR INLETS IN PERVIOUS AREAS. INSTALL PER SEDIMENT CONTROL LOG DETAIL.




IP-4. SILT FENCE FOR SUMP INLET PROTECTION

- SILT FENCE INLET PROTECTION INSTALLATION NOTES**
1. SEE SILT FENCE DESIGN DETAIL FOR INSTALLATION REQUIREMENTS.
  2. POSTS SHALL BE PLACED AT EACH CORNER OF THE INLET AND AROUND THE EDGES AT A MAXIMUM SPACING OF 3 FEET.
  3. STRAW MATS/SEDIMENT CONTROL LOGS MAY BE USED IN PLACE OF SILT FENCE FOR INLETS IN PERVIOUS AREAS. INSTALL PER SEDIMENT CONTROL LOG DETAIL.




IP-5. OVEREXCAVATION INLET PROTECTION

- OVEREXCAVATION INLET PROTECTION INSTALLATION NOTES**
1. THIS FORM OF INLET PROTECTION IS PRIMARILY APPLICABLE FOR SITES THAT HAVE NOT YET REACHED FINAL GRADE AND SHOULD BE USED ONLY FOR INLETS WITH A RELATIVELY SMALL CONTRIBUTING DRAINAGE AREA.
  2. WHEN USING FOR CONCENTRATED FLOWS, SHAPE BASIN IN 2:1 RATIO WITH LENGTH ORIENTED TOWARDS DIRECTION OF FLOW.
  3. SEDIMENT MUST BE PERIODICALLY REMOVED FROM THE OVEREXCAVATED AREA.



IP-6. STRAW BALE FOR SUMP INLET PROTECTION

- STRAW BALE SUMP INLET PROTECTION INSTALLATION NOTES**
1. SEE STRAW BALE DESIGN DETAIL FOR INSTALLATION REQUIREMENTS.
  2. BALES SHALL BE PLACED IN A SINGLE ROW AROUND THE INLET WITH ENDS OF BALES TIGHTLY ADJACENT ONE ANOTHER.




VEHICLE TRACKING NOTES

- INSTALLATION REQUIREMENTS**
1. ALL ENTRANCES TO THE CONSTRUCTION SITE ARE TO BE STABILIZED PRIOR TO CONSTRUCTION BEGINNING.
  2. CONSTRUCTION ENTRANCES ARE TO BE BUILT WITH AN APRON TO ALLOW FOR TURNING TRAFFIC, BUT SHOULD NOT BE BUILT OVER EXISTING PAVEMENT EXCEPT FOR A SLIGHT OVERLAP.
  3. AREAS TO BE STABILIZED ARE TO BE PROPERLY GRADED AND COMPACTED PRIOR TO LAYING DOWN GEOTEXTILE AND STONE.
  4. CONSTRUCTION ROADS, PARKING AREAS, LOADING/UNLOADING ZONES, STORAGE AREAS, AND STAGING AREAS ARE TO BE STABILIZED.
  5. CONSTRUCTION ROADS ARE TO BE BUILT TO CONFORM TO SITE GRADES, BUT SHOULD NOT HAVE SIDE SLOPES OR ROAD GRADES THAT ARE EXCESSIVELY STEEP.
- MAINTENANCE REQUIREMENTS**
1. REGULAR INSPECTIONS ARE TO BE MADE OF ALL STABILIZED AREAS, ESPECIALLY AFTER STORM EVENTS.
  2. STONES ARE TO BE REAPPLIED PERIODICALLY AND WHEN REPAIR IS NECESSARY.
  3. SEDIMENT TRACKED ONTO PAVED ROADS IS TO BE REMOVED DAILY BY SWEEPING OR SIMILAR MEANS. SEDIMENT IS NOT TO BE WASHED DOWN STORM SEWER DRAINS.
  4. STORM SEWER INLET PROTECTION IS TO BE IN PLACE, INSPECTED, AND CLEANED IF NECESSARY.
  5. OTHER ASSOCIATED SEDIMENT CONTROL MEASURES ARE TO BE INSPECTED TO ENSURE GOOD WORKING CONDITION.

IP-4 Urban Drainage and Flood Control District August 2013 August 2013 Urban Drainage and Flood Control District August 2013 IP-5 IP-6 Urban Drainage and Flood Control District August 2013 August 2013 Urban Storm Drainage Criteria Manual Volume 3 Urban Storm Drainage Criteria Manual Volume 3 Urban Storm Drainage Criteria Manual Volume 3

City of Colorado Springs Stormwater Quality Figure VT-2 Vehicle Tracking Application Examples




CIP-1. CULVERT INLET PROTECTION

- CULVERT INLET PROTECTION INSTALLATION NOTES**
1. SEE PLAN VIEW FOR LOCATION OF CULVERT INLET PROTECTION.
  2. SEE ROCK SOCK DESIGN DETAIL FOR ROCK COVERAGE REQUIREMENTS AND JOINING DETAIL.
- CULVERT INLET PROTECTION MAINTENANCE NOTES**
1. INSPECT BAYS EACH WORKDAY, AND MAINTAIN THEM IN EFFECTIVE OPERATING CONDITION. MAINTENANCE OF BAYS SHOULD BE PROACTIVE, NOT REACTIVE. INSPECT BAYS AS SOON AS POSSIBLE (AND ALWAYS WITHIN 24 HOURS) FOLLOWING A STORM THAT CAUSES SURFACE EROSION, AND PERFORM NECESSARY MAINTENANCE.
  2. FREQUENT OBSERVATIONS AND MAINTENANCE ARE NECESSARY TO MAINTAIN BAYS IN EFFECTIVE OPERATING CONDITION. INSPECTIONS AND CORRECTIVE MEASURES SHOULD BE DOCUMENTED THOROUGHLY.
  3. WHEN BAYS HAVE FAILED, REPAIR OR REPLACEMENT SHOULD BE INITIATED UPON DISCOVERY OF THE FAILURE.
  4. SEDIMENT ACCUMULATED UPSTREAM OF THE CULVERT SHALL BE REMOVED WHEN THE SEDIMENT DEPTH IS 8" THE HEIGHT OF THE ROCK SOCK.
  5. CULVERT INLET PROTECTION SHALL REMAIN IN PLACE UNTIL THE UPSTREAM DISTURBED AREA IS PERMANENTLY STABILIZED AND APPROVED BY THE LOCAL JURISDICTION.
- (DETAILS ADAPTED FROM ARJON, COLORADO; NOT AVAILABLE IN ALL STATES)
- NOTE: MANY JURISDICTIONS HAVE BAY DETAILS THAT VARY FROM LISTED STANDARD DETAILS. CONSULT WITH LOCAL JURISDICTIONS AS TO WHICH DETAIL SHOULD BE USED WHEN DIFFERENCES ARE NOTED.


- GENERAL INLET PROTECTION INSTALLATION NOTES**
1. SEE PLAN VIEW FOR LOCATION OF INLET PROTECTION. -TYPE OF INLET PROTECTION (IP-1, IP-2, IP-3, IP-4, IP-5, IP-6)
  2. INLET PROTECTION SHALL BE INSTALLED PROMPTLY AFTER INLET CONSTRUCTION OR PAVING IS COMPLETE, TYPICALLY WITHIN 48 HOURS OF A RAINFALL/RUNOFF EVENT IS FORECAST, INITIAL INLET PROTECTION PRIOR TO EVENT IF FEASIBLE.
  3. MANY JURISDICTIONS HAVE BAY DETAILS THAT VARY FROM LISTED STANDARD DETAILS. CONSULT WITH LOCAL JURISDICTIONS AS TO WHICH DETAIL SHOULD BE USED WHEN DIFFERENCES ARE NOTED.
- BAY PROTECTION MAINTENANCE NOTES**
1. INSPECT BAYS EACH WORKDAY, AND MAINTAIN THEM IN EFFECTIVE OPERATING CONDITION. MAINTENANCE OF BAYS SHOULD BE PROACTIVE, NOT REACTIVE. INSPECT BAYS AS SOON AS POSSIBLE (AND ALWAYS WITHIN 24 HOURS) FOLLOWING A STORM THAT CAUSES SURFACE EROSION, AND PERFORM NECESSARY MAINTENANCE.
  2. FREQUENT OBSERVATIONS AND MAINTENANCE ARE NECESSARY TO MAINTAIN BAYS IN EFFECTIVE OPERATING CONDITION. INSPECTIONS AND CORRECTIVE MEASURES SHOULD BE DOCUMENTED THOROUGHLY.
  3. WHEN BAYS HAVE FAILED, REPAIR OR REPLACEMENT SHOULD BE INITIATED UPON DISCOVERY OF THE FAILURE.
  4. SEDIMENT ACCUMULATED UPSTREAM OF INLET PROTECTION SHALL BE REMOVED AS NECESSARY TO MAINTAIN BAY EFFECTIVENESS, TYPICALLY WHEN STORAGE VOLUME REACHES 50% OF CAPACITY, A DEPTH OF 6" WHEN SILT FENCE IS USED, OR 8" OF THE HEIGHT FOR STRAW BALES.
  5. INLET PROTECTION IS TO REMAIN IN PLACE UNTIL THE UPSTREAM DISTURBED AREA IS PERMANENTLY STABILIZED, UNLESS THE LOCAL JURISDICTION APPROVES EARLY REMOVAL OF INLET PROTECTION IN STREETS.
  6. WHEN INLET PROTECTION AT AREA INLETS IS REMOVED, THE DISTURBED AREA SHALL BE COVERED WITH TOP SOIL, SEEDING AND MULCHED, OR OTHERWISE STABILIZED IN A MANNER APPROVED BY THE LOCAL JURISDICTION.
- (DETAILS ADAPTED FROM ARJON, COLORADO AND CITY OF JUPITER, COLORADO; NOT AVAILABLE IN ALL STATES)
- NOTE: MANY JURISDICTIONS HAVE BAY DETAILS THAT VARY FROM LISTED STANDARD DETAILS. CONSULT WITH LOCAL JURISDICTIONS AS TO WHICH DETAIL SHOULD BE USED WHEN DIFFERENCES ARE NOTED.
- NOTE: SOME MUNICIPALITIES DISCOURAGE OR PROHIBIT THE USE OF STRAW BALES FOR INLET PROTECTION. CHECK WITH LOCAL JURISDICTION TO DETERMINE IF STRAW BALE INLET PROTECTION IS ACCEPTABLE.

August 2013 Urban Drainage and Flood Control District August 2013 August 2013 Urban Drainage and Flood Control District August 2013 IP-7 IP-8 Urban Drainage and Flood Control District August 2013 August 2013 Urban Storm Drainage Criteria Manual Volume 3 Urban Storm Drainage Criteria Manual Volume 3



SF-1. SILT FENCE

November 2010 Urban Drainage and Flood Control District August 2013 SF-3



SC-1 Silt Fence (SF)

- SILT FENCE INSTALLATION NOTES**
1. SILT FENCE MUST BE PLACED AWAY FROM THE TOE OF THE SLOPE TO ALLOW FOR WATER PONDING. SILT FENCE IN THE TOE OF A SLOPE SHOULD BE INSTALLED IN A PIKE LOCATION AT LEAST SEVEN FEET (2-1/4 FT) FROM THE TOE OF THE SLOPE TO ALLOW ROOM FOR PONDING AND DEPOSITION.
  2. A MAXIMUM 4" X 4" HIGH TROUGH SHALL BE EXCAVATED USING HANDS OR BY MEANS OF A COMPACTOR SHALL BE SLOTTED INTO SILT FENCE RESTS BEING PULLED OUT OF ANCHOR TROUGH BY HAND.
  3. SILT FENCE SHALL BE PULLED TIGHT AS IT IS ANCHORED TO THE STAKES. THERE SHOULD BE NO NOTICABLE GAP BETWEEN STAKES AFTER IT HAS BEEN ANCHORED TO THE STAKES.
  4. SILT FENCE FABRIC SHALL BE ANCHORED TO THE STAKES USING 1" HEAVY DUTY STAPLES OR NAILS WITH 1" HEADS. STAPLES AND NAILS SHOULD BE PLACED 3" ALONG THE FABRIC DOWN THE STAKE.
  5. AT THE END OF A RUN OF SILT FENCE ALONG A CONTOUR, THE SILT FENCE SHOULD BE BURIED PERPENDICULAR TO THE CONTOUR TO CREATE A "SHOULDER" OR "SHOULDER" EXTENDING PERPENDICULAR TO THE CONTOUR SHOULD BE OF SUFFICIENT LENGTH TO KEEP MUDFLOW FROM PILING UP AGAINST THE END OF THE SILT FENCE (TYPICALLY 10' - 15').
  6. SILT FENCE SHALL BE INSTALLED PRIOR TO ANY LAND DISTURBING ACTIVITIES.
- SILT FENCE MAINTENANCE NOTES**
1. INSPECT BAYS EACH WORKDAY, AND MAINTAIN THEM IN EFFECTIVE OPERATING CONDITION. MAINTENANCE OF BAYS SHOULD BE PROACTIVE, NOT REACTIVE. INSPECT BAYS AS SOON AS POSSIBLE (AND ALWAYS WITHIN 24 HOURS) FOLLOWING A STORM THAT CAUSES SURFACE EROSION, AND PERFORM NECESSARY MAINTENANCE.
  2. FREQUENT OBSERVATIONS AND MAINTENANCE ARE NECESSARY TO MAINTAIN BAYS IN EFFECTIVE OPERATING CONDITION. INSPECTIONS AND CORRECTIVE MEASURES SHOULD BE DOCUMENTED THOROUGHLY.
  3. WHEN BAYS HAVE FAILED, REPAIR OR REPLACEMENT SHOULD BE INITIATED UPON DISCOVERY OF THE FAILURE.
  4. SEDIMENT ACCUMULATED UPSTREAM OF THE SILT FENCE SHALL BE REMOVED AS NEEDED TO MAINTAIN THE FUNCTIONALITY OF THE BAY, TYPICALLY WHEN DEPTH OF ACCUMULATED SEDIMENT IS APPROXIMATELY 6".
  5. REPAIR OR REPLACE SILT FENCE WHEN THERE ARE SIGNS OF WEAR, SUCH AS SAGGING, TEARING, OR COLLAPSE.
  6. SILT FENCE IS TO REMAIN IN PLACE UNTIL THE UPSTREAM DISTURBED AREA IS STABILIZED AND APPROVED BY THE LOCAL JURISDICTION, OR IS REMOVED BY AN EQUIVALENT PERMITTER SEDIMENT CONTROL BAY.
  7. WHEN SILT FENCE IS REMOVED, ALL DISTURBED AREAS SHALL BE COVERED WITH TOPSOIL, SEEDING AND MULCHED OR OTHERWISE STABILIZED AS APPROVED BY LOCAL JURISDICTION.
- (DETAILS ADAPTED FROM ARJON, COLORADO AND CITY OF JUPITER, COLORADO; NOT AVAILABLE IN ALL STATES)
- NOTE: MANY JURISDICTIONS HAVE BAY DETAILS THAT VARY FROM LISTED STANDARD DETAILS. CONSULT WITH LOCAL JURISDICTIONS AS TO WHICH DETAIL SHOULD BE USED WHEN DIFFERENCES ARE NOTED.

November 2010 Urban Drainage and Flood Control District August 2013 SF-4

- GENERAL NOTES**
1. Do not prepare or seed frozen soils.
  2. Do not seed when wind exceeds 5 mph.
  3. Perform seeding only after preceding work affecting ground surface is completed.
  4. Do not mulch over seeded areas when wind exceeds 15 mph.
  5. Seed all disturbed areas.
  6. Seed to be a blend of native prairie grasses.
  7. Watering shall be provided in the form of watering trucks and spray bars.
- MULCH MATERIALS**
1. HAY OR STRAW MULCH
    - A) Chopped of oats, wheat or rye grass hay.
    - B) Free from noxious weed seeds.
    - C) Rotted, brittle or molded hay is not acceptable.
    - D) 50% by weight greater than 10" inch length.
  2. FIBER
    - A) Short wood fiber.
    - B) "Corned", "Silver Fiber" or equivalent.
- BED PREPARATION**
1. Prepare to a minimum depth of 4" with disc harrow or chiseling tools.
  2. Uproot all competitive vegetation.
  3. Work soil uniformly to a smooth surface free of clods, stones over 2" in any dimension or any material which will interfere seeding equipment.
  4. Till across slopes.
  5. Do not till when soil moisture is unsuitable.
    - A) Soil texture after tillage shall be uniform, free of wet compressed or dry lumps.
  6. Do not prepare seed bed more than twenty four hours in advance of seeding.
  7. Fertilize at a rate of fifty (2) lbs. nitrogen per 1,000 sf.
    - A) Till fertilizer into soil a minimum of two (2) inches.
- Species**
- |                     |                         |                  |
|---------------------|-------------------------|------------------|
| Western Wheat Grass | Paspalum trichoides     | 1bs/acre drilled |
| Sideoats Grama      | Bouteloua curtipendula  | 3.0              |
| Slender Wheat Grass | Schizachyrium scoparium | 2.0              |
| Little Bluestem     | Bouteloua gracilis      | 0.5              |
| Switch Grass        | Panicum virgatum        | 2.0              |
| Sand Dropseed       | Sporobolus cryptandrus  |                  |

- EROSION CONTROL PLAN NOTES**
1. All disturbed areas are to be reseeded.
  2. Schedule of Grading - approximate time frame of one month to complete grading and installation of erosion control measures.
  3. Temporary Sediment Barriers shall be kept in place and maintained until the vegetation has been reestablished. Removal of sediment is required once it reaches half the height of the sediment control log.

NOT TO SCALE

DESIGNED BY: MAM PROJECT ENGINEER  
 PROJECT NO. 101103  
 DATE: 02/27/19  
 PROJECT MANAGER: MAM  
 CONCEPT: MAM  
 SCALE: HORIZ. 1"=100'  
 VERT. 1"=10'

PREPARED BY: **ADPCIVIL** ENGINEERING FOR THE FUTURE

3520 Austin Blvd Parkway Suite 102 Colorado Springs, CO 80918 (719) 268-5312 fax: (719) 268-5341

| NO. | DATE | REVISION |
|-----|------|----------|
|     |      |          |

**SOUTH ACADEMY BUSINESS CENTER**  
 4425 HWY 85-87  
 EL PASO COUNTY, COLORADO  
 GRADING AND EROSION CONTROL DETAILS

**SHEET**  
 5 of 5



**APPENDIX C**  
Inspection Checklist