



ENTECH
 ENGINEERING, INC.
 505 Elkton Drive
 Colorado Springs, CO 80907
 (719) 531-5599 • (719) 531-5238 (fax)

Client: **FLRD #6**
 Project: **Forest Lakes Residential Development, Filing 6**
 Entech Job # **201326**

CONCRETE TEST

VG Test #: **17**

Date: **4/28/2022** # of Specimens: **4** Specified Strength (psi): **4500** Time of Test: **8:00 AM** Hours Field Cured: **120** Lab Receive Date: **5/3/2022**

Specimen Type	Test Type	Type of Cure
Cylinders 4x8	Field	Lab

Contractor: Trax Construction	Supplier: Transit Mix	Mix Design Number: T34562110
---	---------------------------------	--

Truck Number: 73	Ticket Number: 86492095	Batch Time: 7:06 AM
----------------------------	-----------------------------------	-------------------------------

Location:
Curb & Gutter; 30' South & 3' East off of the Northwest corner of the intersection of Timber Trek Way & Mesa Top Drive.

Slump (in.): 2.0	Air (%): 6.0	Unit Weight (PCF): 140.8	Concrete Temp (°F): 70	Air Temp (°F): 60
----------------------------	------------------------	------------------------------------	----------------------------------	-----------------------------

7-Day Strength	28-Day Strength	-Day Strength	56-Day Strength	-Day Strength
2280	4000			
Average: 2280	Average: 4000	Average:	Average:	Average:
Break Date: 5/5/2022	Break Date: 5/26/2022	Break Date:	Break Date:	Break Date:

Remarks:
28 Day Results; 56 Day Results will be provided when available.
Concrete used for the 7 day break had less than 48 hours curing in the lab.

Specifications: 4500 PSI, 4" Max Slump, 5-8% Air	Break Sequence: 1 @ 7, 1 @ 28, 2 @ 56
--	---

Summary Comments:
Trax Construction, Transit Mix

Reviewed By:

