



**ENTECH**  
 ENGINEERING, INC.  
 505 Elkton Drive  
 Colorado Springs, CO 80907  
 (719) 531-5599 • (719) 531-5238 (fax)

Client: **FLRD #6**  
 Project: **Forest Lakes Residential Development, Filing 6**  
 Entech Job # **201326**

**CONCRETE TEST**

<b>J. Brunk</b>			Test #: <b>3</b>		
Date: <b>10/28/2021</b>	# of Specimens: <b>4</b>	Specified Strength (psi): <b>4500</b>	Time of Test: <b>1:00 PM</b>	Hours Field Cured: <b>24</b>	Lab Receive Date: <b>10/29/2021</b>
<b>Specimen Type</b>		<b>Test Type</b>		<b>Type of Cure</b>	
<b>Cylinders 4x8</b>		<b>Field</b>		<b>Lab</b>	
Contractor: <b>Trax Construction</b>		Supplier: <b>Transit Mix</b>		Mix Design Number: <b>T34562110</b>	
Truck Number: <b>48</b>		Ticket Number: <b>86584373</b>		Batch Time: <b>11:48 AM</b>	

Location:  
**Curb & Gutter; GPS Coordinates: (39.059282° N, 104.906923° W)**

Slump (in.): <b>1.0</b>	Air (%): <b>5.5</b>	Unit Weight (PCF): <b>141.6</b>	Concrete Temp (°F): <b>70</b>	Air Temp (°F): <b>48</b>
-------------------------	---------------------	---------------------------------	-------------------------------	--------------------------

<i>7-Day Strength</i>	<i>28-Day Strength</i>	<i>-Day Strength</i>	<i>56-Day Strength</i>	<i>-Day Strength</i>
5150	6280			
	6850			
	6540			
Average: <b>5150</b>	Average: <b>6570</b>	Average:	Average:	Average:
Break Date: <b>11/4/2021</b>	Break Date: <b>11/26/2021</b>	Break Date:	Break Date:	Break Date:

Remarks:  
**28 Day Results**

Specifications: **4500 PSI, 4" Max Slump, 5-8% Air**  
 Summary Comments: **Trax Construction, Transit Mix**

Break Sequence: **1@7, 3@28**

Reviewed By: *[Signature]*

