STANDARD NOTES FOR EL PASO COUNTY GRADING & EROSION PLAN:

- STORMWATER DISCHARGES FROM CONSTRUCTION SITES SHALL NOT CAUSE OR THREATEN TO CAUSE POLLUTION, CONTAMINATION, OR DEGRADATION OF STATE WATERS. ALL WORK AND EARTH DISTURBANCE SHALL BE DONE IN A MANNER THAT MINIMIZES POLLUTION OF ANY ON-SITE OR OFF-SITE WATERS, INCLUDING WETLANDS.
- NOTWITHSTANDING ANYTHING DEPICTED IN THESE PLANS IN WORDS OR GRAPHIC REPRENSENTATION, ALL DESIGN AND CONSTRUCTION RELATED TO ROADS, STORM DRAINAGE AND EROSION CONTROL SHALL CONFORM TO THE STANDARDS AND REQUIREMENTS OF THE MOST RECENT VERSION OF THE RELEVANT ADOPTED EL PASO COUNTY STANDARDS, INCLUDING THE LAND DEVELOPMENT CODE, THE ENGINEERING CRITERIA MANUAL, THE DRAINAGE CRITERIA MANUAL AND THE DRAINAGE CRITERIA MANUAL VOLUME 2. ANY DEVIATIONS FROM REGULATIONS AND STANDARDS MUST BE REQUESTED, AND APPROVED, IN WRITING.
- A SEPARATE STORMWATER MANAGEMENT PLAN (SWMP) FOR THIS PROJECT SHALL BE COMPLETED AND AN EROSION AND STORMWATER QUALITY CONTROL PERMIT (ESQCP) ISSUED PRIOR TO COMMENCING CONSTRUCTION. MANAGEMENT OF THE SWMP DURING CONSTRUCTION IS THE RESPONSIBILITY OF THE DESIGNATED QUALIFIED STORMWATER MANAGER OR CERTIFIED EROSION CONTROL INSPECTOR. THE SWMP SHALL BE LOCATED ON-SITE AT ALL TIMES DURING CONSTRUCTION AND SHALL BE KEPT UP TO DATE WITH WORK PROGRESS AND CHANGES IN THE FIELD.
- ONCE THE ESQCP IS APPROVED AND A "NOTICE TO PROCEED" HAS BEEN ISSUED. THE CONTRACTOR MAY INSTALL THE INITIAL STAGE EROSION AND SEDIMENT CONTROL MEASURES AS INDICATED ON THE APPROVED GEC. A PRECONSTRUCTION MEETING BETWEEN THE CONTRACTOR, ENGINEER, AND EL PASO COUNTY WILL BE HELD PRIOR TO ANY CONSTRUCTION. IT IS THE RESPONSIBILITY OF THE APPLICANT TO COORDINATE THE MEETING TIME AND PLACE
- CONTROL MEASURES MUST BE INSTALLED PRIOR TO COMMENCEMENT OF ACTIVITIES THAT COULD CONTRIBUTE POLLUTANTS TO STORMWATER. CONTROL MEASURES FOR ALL SLOPES, CHANNELS, DITCHES, AND DISTURBED LAND
- AREAS SHALL BE INSTALLED IMMEDIATELY UPON COMPLETION OF THE DISTURBANCE. ALL CONSTRUCTION CONTROL MEASURES SHALL BE MAINTAINED UNTIL PERMANENT STABILIZATION MEASURES ARE
- IMPLEMENTED. TEMPORARY CONSTRUCTION CONTROL MEASURES MUST BE REMOVED PRIOR TO PERMIT CLOSEOUT. TEMPORARY STABILIZATION SHALL BE IMPLEMENTED ON DISTURBED AREAS AND STOCKPILES WHERE GROUND DISTURBING CONSTRUCTION ACTIVITY HAS PERMANENTLY CEASED OR TEMPORARILY CEASED FOR LONGER THAN 14
- FINAL STABILIZATION MUST BE IMPLEMENTED AT ALL APPLICABLE CONSTRUCTION SITES. FINAL STABILIZATION IS ACHIEVED WHEN ALL GROUND DISTURBING ACTIVITIES ARE COMPLETE AND ALL DISTURBED AREAS EITHER HAVE A UNIFORM VEGETATIVE COVER WITH INDIVIDUAL PLANT DENSITY OF 70 PERCENT OF PRE-DISTURBANCE LEVELS ESTABLISHED OR EQUIVALENT PERMANENT ALTERNATIVE STABILIZATION METHOD IS IMPLEMENTED. ALL TEMPORARY SEDIMENT AND EROSION CONTROL MEASURES SHALL BE REMOVED UPON FINAL STABILIZATION AND BEFORE PERMIT
- ALL PERMANENT STORMWATER MANAGEMENT FACILITIES SHALL BE INSTALLED AS DESIGNED IN THE APPROVED PLANS. ANY PROPOSED CHANGES THAT EFFECT THE DESIGN OR FUNCTION OF PERMANENT STORMWATER MANAGEMENT
- STRUCTURES MUST BE APPROVED BY THE ECM ADMINISTRATOR PRIOR TO IMPLEMENTATION. D. EARTH DISTURBANCES SHALL BE CONDUCTED IN SUCH A MANNER SO AS TO EFFECTIVELY MINIMIZE ACCELERATED SOIL EROSION AND RESULTING SEDIMENTATION. ALL DISTURBANCES SHALL BE DESIGNED, CONSTRUCTED, AND COMPLETED SO THAT THE EXPOSED AREA OF ANY DISTURBED LAND SHALL BE LIMITED TO THE SORTEST PRACTICAL PERIOD OF TIME. PRE-EXISTING VEGETATION SHALL BE PROTECTED AND MAINTAINED WITHIN 50 HORIZONTAL FEET OF A WATERS OF THE STATE UNLESS SHOWN TO BE INFEASIBLE AND SPECIFICALLY REQUESTED AND APPROVED.
- COMPACTION OF SOIL MUST BE PREVENTED IN AREAS DESIGNATED FOR INFILTRATION CONTROL MEASURES OR WHERE FINAL STABILIZATION WILL BE ACHIEVED BY THE VEGETATIVE COVER. AREAS DESIGNATED FOR INFILTRATION CONTROL MEASURES SHALL ALSO BE PROTECTED FROM SEDIMENTATION DURING CONSTRUCTION UNTIL FINAL STABILIZATION IS ACHIEVED. IF COMPACTION PREVENTION IS NOT FEASIBLE DUE TO SITE CONSTRAINTS, ALL AREAS DESIGNATED FOR INFILTRATION AND VEGETATION CONTROL MEASURES MUST BE LOOSENED PRIOR TO INSTALLATION OF THE CONTROL MEASURE(S)
- 12. ANY TEMPORARY OR PERMANENT FACILITY DESIGNED AND CONSTRUCTED FOR THE CONVEYANCE OF STORMWATER AROUND, THROUGH, OR FROM THE EARTH DISTURBANCE AREA SHALL BE A STABILIZED CONVEYANCE DESIGNED TO MINIMIZE EROSION AND THE DISCHARGE OF SEDIMENT OFF-SITE.
- 13. CONCRETE WASH WATER SHALL BE CONTAINED AND DISPOSED OF IN ACCORDANCE WITH THE SWMP. NO WASH WATER SHALL BE DISCHARGED TO OR ALLOWED TO ENTER STATE WATERS, INCLUDING ANY SURFACE OR SUBSURFACE STORM DRAINAGE SYSTEM OR FACILITIES. CONCRETE WASHOUTS SHALL NOT BE LOCATED IN AN AREA WHERE SHALLOW GROUNDWATER MAY BE PRESENT, OR WITHIN 50 FEET OF A SURFACE WATER BODY, CREEK OR STREAM
- DURING DEWATERING OPERATIONS, UNCONTAMINATED GROUNDWATER MAY BE DISCHARGED ON—SITE, BUT SHALL NOT. LEAVE THE SITE IN THE FORM OF SURFACE RUNOFF UNLESS AN APPROVED STATE DEWATERING PERMIT IS IN PLACE 15. EROSION CONTROL BLANKETING OR OTHER PROTECTIVE COVERING SHALL BE USED ON SLOPES STEEPER THAN 3:1.
- 16. CONTRACTOR SHALL BE RESPONSIBLE FOR THE REMOVAL OF ALL WASTES FROM THE CONSTRUCTION SITE FOR DISPOSAL IN ACCORDANCE WITH LOCAL AND STATE REGULATORY REQUIREMENTS. NO CONSTRUCTION DEBRIS, TREE SLASH, BUILDING MATERIAL WASTES OR UNUSED BUILDING MATERIALS SHALL BE BURIED, DUMPED, OR DISCHARGED
- 17. WASTE MATERIALS SHALL NOT BE TEMPORARILY PLACED OR STORED IN THE STREET, ALLEY, OR OTHER PUBLIC WAY, UNLESS IN ACCORDANCE WITH AN APPROVED TRAFFIC CONTROL PLAN. CONTROL MEASURES MAY BE REQUIRED BY EL PASO COUNTY ENGINEERING IF DEEMED NECESSARY, BASED ON SPECIFIC CONDITIONS AND CIRCUMSTANCES.
- 18. TRACKING OF SOILS AND CONSTRUCTION DEBRIS OFF-SITE SHALL BE MINIMIZED. MATERIALS TRACKED OFF-SITE SHALL BE CLEANED UP AND PROPERLY DISPOSED OF IMMEDIATELY.
- 19. THE OWNER/DEVELOPER SHALL BE RESPONSIBLE FOR THE REMOVAL OF ALL CONSTRUCTION DEBRIS, DIRT, TRASH ROCK, SEDIMENT, SOIL, AND SAND THAT MAY ACCUMULATE IN ROADS, STORM DRAINS AND OTHER DRAINAGE CONVEYANCE SYSTEMS AND STORMWATER APPURTENANCES AS A RESULT OF SITE DEVELOPMENT.
- 20. THE QUANTITY OF MATERIALS STORED ON THE PROJECT SITE SHALL BE LIMITED, AS MUCH AS PRACTICAL, TO THAT QUANTITY REQUIRED TO PERFORM THE WORK IN AN ORDERLY SEQUENCE. ALL MATERIALS STORED ON-SITE SHALL BE STORED IN A NEAT, ORDERLY MANNER, IN THEIR ORIGINAL CONTAINERS, WITH ORIGINAL MANUFACTURER'S LABELS.
- 21. NO CHEMICAL(S) HAVING THE POTENTIAL TO BE RELEASED IN STORMWATER ARE TO BE STORED OR USED ON-SITE UNLESS PERMISSION FOR THE USE OF SUCH CHEMICAL(S) IS GRANTED IN WRITING BY THE ECM ADMINISTRATOR. IN GRANTING APPROVAL FOR THE USE OF SUCH CHEMICAL(S), SPECIAL CONDITIONS AND MONITORING MAY BE REQUIRED.
- 22. BULK STORAGE OF ALLOWED PETROLEUM PRODUCTS OR OTHER ALLOWED LIQUID CHEMICALS IN EXCESS OF 55 GALLONS SHALL REQUIRE ADEQUATE SECONDARY CONTAINMENT PROTECTION TO CONTAIN ALL SPILLS ON-SITE AND TO PREVENT ANY SPILLED MATERIALS FROM ENTERING STATE WATERS. ANY SURFACE OR SUBSURFACE STORM DRAINAGE SYSTEM OR OTHER FACILITIES.
- 23. NO PERSON SHALL CAUSE THE IMPEDIMENT OF STORMWATER FLOW IN THE CURB AND GUTTER OR DITCH EXCEPT WITH APPROVED SEDIMENT CONTROL MEASURES.
- 24. OWNER/DEVELOPER AND THEIR AGENTS SHALL COMPLY WITH THE "COLORADO WATER QUALITY CONTROL ACT" (TITLE 25, ARTICLE 8, CRS), AND THE "CLEAN WATER ACT" (33 USC 1344), IN ADDITION TO THE REQUIREMENTS OF THE LAND DEVELOPMENT CODE, DCM VOLUME II AND THE ECM APPENDIX I. ALL APPROPRIATE PERMITS MUST BE OBTAINED BY THE CONTRACTOR PRIOR TO CONSTRUCTION (1041, NPDES, FLOODPLAIN, 404, FUGITIVE DUST, ETC.). IN THE EVENT OF CONFLICTS BETWEEN THESE REQUIREMENTS AND OTHER LAWS, RULES, OR REGULATIONS OF OTHER FEDERAL, STATE, LOCAL, OR COUNTY AGENCIES, THE MOST RESTRICTIVE LAWS, RULES, OR REGULATIONS SHALL
- 25. ALL CONSTRUCTION TRAFFIC MUST ENTER/EXIT THE SITE ONLY AT APPROVED CONSTRUCTION ACCESS POINTS.
- 26. PRIOR TO CONSTRUCTION THE PERMITTEE SHALL VERIFY THE LOCATION OF EXISTING UTILITIES.
- 27. A WATER SOURCE SHALL BE AVAILABLE ON-SITE DURING EARTHWORK OPERATIONS AND SHALL BE UTILIZED AS REQUIRED TO MINIMIZE DUST FROM EARTHWORK EQUIPMENT AND WIND.
- 28. THE SOILS REPORT FOR THIS SITE HAS BEEN PREPARED BY AND SHALL BE CONSIDERED A PART OF THESE PLANS.
- 29. AT LEAST TEN (10) DAYS PRIOR TO THE ANTICIPATED START OF CONSTRUCTION, FOR PROJECTS\THAT WILL DISTURB ONE (1) ACRE OR MORE, THE OWNER OR OPERATOR OF CONSTRUCTION ACTIVITY SHALL SUBMIT A PERMIT APPLICATION FOR STORMWATER DISCHARGE TO THE COLORADO DEPARTMENT OF PUBLIC HEALTH AND ENVIRONMENT. WATER QUALITY DIVISION. THE APPLICATION CONTAINS CERTIFICATION OF COMPLETION OF A STORMWATER MANAGEMENT PLAN (SWMP), OF WHICH THIS GRADING AND EROSION CONTROL PLAN MAY BE A PART! FOR

COLORADO DEPARTMENT OF PUBLIC HEALTH AND ENVIRONMENT WATER QUALITY CONTROL DIVISION WQCD-PERMITS


INFORMATION OR APPLICATION MATERIALS CONTACT:

4300 CHERRY CREEK DRIVE SOUTH DENVER, CO 80246-1530 ATTN: PERMITS UNIT

include preparer and date of report

CHALLENGER HOMES FALCON HIGHLANDS

SITUATED IN SECTION 12, TOWNSHIP 13 SOUTH, RANGE 65 WEST OF THE SIXTH PRINCIPAL MERIDIAN, COUNTY OF EL PASO, STATE OF COLORADO GRADING & EROSION CONTROL PLANS



LEGAL DESCRIPTION:

A PORTION OF SECTION 12, TOWNSHIP 13 SOUTH, RANGE 65 WEST OF THE SIXTH PRINCIPAL MERIDIAN, COUNTY OF EL PASO, STATE OF COLORADO.

PROJECT DESCRIPTION:

380 SINGLE-FAMILY RESIDENTIAL LOT DEVELOPMENT OVER 125.6 ACRES.

FLOODPLAIN STATEMENT:

THE SUBJECT PROPERTY IS NOT LOCATED IN A DESIGNATED FLOODPLAIN AS SHOWN ON THE FEMA FLOOD INSURANCE RATE MAP 08041C0561G, EFFECTIVE DECEMBER 7, 2018.

NOTE:

DETENTION AND WATER QUALITY ARE PROVIDED IN THE EXISTING DOWNSTREAM WATER QUALITY AND DETENTION POND FACILITIES, POND 1 & 2, LOCATED EAST OF THE PROPOSED DEVELOPMENT, NORTHWEST OF HIGHWAY 24.

DESCRIPTION OF CONSTRUCTION ACTIVITIES:

ANTICIPATED STARTING AND COMPLETION TIME PERIOD OF SITE GRADING:

OCTOBER 2022

EXPECTED DATE ON WHICH THE FINAL STABILIZATION WILL BE COMPLETED:

JULY 2023

TOTAL AREA OF THE SITE TO BE CLEARED, EXCAVATED, OR GRADED:

APPROXIMATELY 114.9 ACRES Doesnt match SWMP quantities, please revise accordingly

RECEIVING WATERS:

ULTIMATE RECEIVING WATER IS SAND CREEK AND FALCON DRAINAGE BASIN.

SOIL TYPE:

THE SITE IS UNDERLAIN BY BLAKELAND-FLUVAQUENTIC HAPLAQUOILS, HYDROLOGIC SOIL GROUP A.

GENERAL NOTES:

- 1. EXISTING VEGETATION OF SITE IS APPROXIMATELY 97.0 PERCENT CONSISTING OF NATIVE GRASSES AND WEEDS.
- 2. CONCLUSIONS FROM SOILS/GEOTECHNICAL REPORT AND GEOLOGIC HAZARDS REPORT INCORPORATED IN GRADING DESIGN (SLOPES, EMBANKMENTS, MATERIALS, MITIGATION, ETC.)
- 3. THERE ARE NO LOCATIONS OF ANY DEDICATED ASPHALT / CONCRETE BATCH PLANTS.
- 4. THE USE OF CONSTRUCTION OFFICE TRAILERS REQUIRE PCD PERMITTING.
- 5. NO DEWATERING OPERATIONS ARE ANTICIPATED AT THIS TIME. IF THE CONTRACTOR DISCOVERS GROUNDWATER, ALL CONSTRUCTION SHALL STOP UNTIL PROPER PROCEDURES APPROVED BY THE ENGINEER OF RECORD AND EL PASO COUNTY ARE PUT IN PLACE.
- 6. THERE IS NO PROPOSED OFFSITE DISTURBANCE AND THERE ARE NO OFFSITE STORMWATER CONTROL MEASURES PROPOSED.
- 7. THERE ARE NO PROPOSED RETAINING WALLS LOCATED WITHIN COUNTY RIGHT-OF-WAY.
- 8. EXISTING PONDS 1 AND 2 ARE TO BE UTILIZED AS TEMPORARY SEDIMENT BASINS FOR INITIAL CONSTRUCTION PHASE FOR PHASES 1 AND 2, RESPECTIVELY. SEDIMENT REMOVAL IS TO OCCUR ON A WEEKLY BASIS AND/OR WITHIN 72 HOURS FOLLOWING A STORM EVENT.

ENGINEER'S STATEMENT

EPC STORMWATER REVIEW COMMENTS ARE SHOWN IN ORANGE BOXES WITH BLACK TEXT

THIS GRADING AND EROSION CONTROL PLAN WAS PREPARED UNDER

MY DIRECT SUPERVISION AND IS CORRECT TO THE BEST OF MY

ACCORDING TO THE CRITERIA ESTABLISHED BY THE COUNTY FOR

GRADING AND EROSION CONTROL PLANS. I ACCEPT RESPONSIBILITY

FOR ANY LIABILITY CAUSED BY ANY NEGLIGENT ACTS. ERRORS OR

KNOWLEDGE AND BELIEF. SAID PLAN HAS BEEN PREPARED

OMISSIONS ON MY PART IN PREPARING THIS PLAN.

Need to include details for III BMP's used.

CHALLENGER HOMES

8605 EXPLORER DRIVE

STE. 250

COLORADO SPRINGS, CO 80920

(719) 598-5192

CONTACT: JIM BYERS

SURVEYOR: ATWELL, LLC.

143 UNION BLVD.

STE. 700

LAKEWOOD, CO 80228

(303) 462-1100

CONTACT: KENNETH SCHRAMM

nclude Sheet Index

Print names under signature line ÉNGINEER OF RECORD SIGNATURE

WOODMEN HILLS METROPOLITAN

8046 EASTVILLE ROAD FALCON, CO 80831

(719) 495-2500

CIVIL ENGINEER:

ATWELL, LLC.

143 UNION BLVD.,

LAKEWOOD, CO 80228

(303) 462-1100 CONTACT: RICHARD LYON

EL PASO COUNTY:

COLORADO SPRINGS, CO 80922

(719) 520-6460 CONTACT: ÉLIZABETH NIIJKAMP

CONTACT: RYAN MANGINO

OWNER'S STATEMENT

I, THE OWNER/DEVELOPER HAVE READ AND WILL COMPLY WITH THE REQUIREMENTS OF THE GRADING AND EROSION CONTROL PLAN.

OWNER SIGNATURE

EL PASO COUNTY

COUNTY PLAN REVIEW IS PROVIDED ONLY FOR GENERAL CONFORMANCE WITH COUNTY DESIGN CRITERIA. THE COUNTY IS NOT RESPONSIBLE FOR THE ACCURACY AND ADEQUACY OF THE DESIGN, DIMENSIONS. AND OR ELEVATIONS WHICH SHALL BE CONFIRMED AT THE JOB SITE. THE COUNTY THROUGH THE APPROVAL OF THIS DOCUMENT ASSUMES NO RESPONSIBILITY FOR COMPLETENESS AND/OR ACCURACY OF THIS DOCUMENT.

FILED IN ACCORDANCE WITH THE REQUIREMENTS OF THE EL PASO COUNTY LAND DEVELOPMENT CODE. DRAINAGE CRITERIA MANUAL VOLUMES 1 AND 2. AND ENGINEERING CRITERIA MANUAL. AS

IN ACCORDANCE WITH ECM SECTION 1.12, THESE CONSTRUCTION DOCUMENTS WILL BE VALID FOR CONSTRUCTION FOR A PERIOD OF 2 YEARS FROM THE DATE SIGNED BY THE EL PASO COUNTY ENGINEER. IF CONSTRUCTION HAS NOT STARTED WITHIN THOSE 2 YEARS, THE PLANS WILL NEED TO BE RESUBMITTED FOR APPROVAL INCLUDING PAYMENT OF REVIEW FEES AT THE PLANNING AND COMMUNITY DEVELOPMENT DIRECTOR'S DISCRETION.

COUNTY PROJECT ENGINEER

BENCHMARK:

PM, FND. 3.25" ALUM. CAP. (ELEVATION: 6810.43=NAVD88).

BASIS OF BEARINGS:

ALUMINUM CAP STAMPED "PLS 4842".

ELEVATIONS ARE BASED UPON SW COR SEC. 12, T13S, R65W, 6TH

BEARINGS ARE BASED UPON THE WEST LINE OF THE SOUTHWEST

PLS 38256" AND AT THE NORTH END BY A FOUND 3-1/4"

THE SIXTH PRINCIPAL MERIDIAN, MONUMENTED AT THE SOUTH END

Joshua Palmer, P.E ounty Engineer/


Know what's **below**.

Call before you dig

ONLY AND HAVE NOT BEEN NDEPENDENTLY VERIFIED BY T DWNER OR ITS REPRESENTATI FULLY RESPONSIBLE FOR CASIONED BY THE CONTRAC UNDERGROUND UTILITIES

STRUCTION SITE SAFETY IS NTRACTOR; NEITHER THE OWN NOR THE ENGINEER SHALL BE EXPECTED TO ASSUME AN' ESPONSIBILITY FOR SAFETY WORK, OF PERSONS ENG IN THE WORK, OF ANY NEARBY STRUCTURES, OR OF ANY OTHE PERSONS.

COPYRIGHT © 2022 ATWELL LLC REPRODUCTION SHALL BE MAD WITHOUT THE PRIOR WRITTEN CONSENT OF ATWELL LLC



FILING DECOLORA

GHLANDS COUNTY, ON HI PASO

03/14/2022


SUBMITTAL TO EPC


REVISIONS


AMC ∥CH. RDL ı. RDL


QUARTER OF SECTION 12, TOWNSHIP 13 SOUTH, RANGE 65 WEST OF 21005234 BY A FOUND3-1/4" ALUMINUM CAP STAMPED "AZTEC CONSULTANTS


UDSP-22-005






















Call before you dig. THE LOCATIONS OF EXISTING UNDERGROUND UTILITIES ARE
SHOWN IN AN APPROXIMATE WA
ONLY AND HAVE NOT BEEN
INDEPENDENTLY VERIFIED BY TH
OWNER OR ITS REPRESENTATIVE OWNER OR HIS REPRESENTATIVE
HE CONTRACTOR SHALL DETERMING
THE EXACT LOCATION OF ALL
EXISTING UTILITIES BEFORE
DIMMENCING WORK, AND AGREES
BE FULLY RESPONSIBLE FOR AN

FAILURE TO EXACTLY LOCATE

PRESERVE ANY AND ALL UNDERGROUND UTILITIES. CONSTRUCTION SITE SAFETY IS TH SOLE RESPONSIBILITY OF THE CONTRACTOR; NEITHER THE OWNE NOR THE ENGINEER SHALL BE EXPECTED TO ASSUME ANY RESPONSIBILITY FOR SAFETY OF THE WORK, OF PERSONS ENGAGEI

ID ALL DAMAGES WHICH MIGHT

CCASIONED BY THE CONTRACTO

IN THE WORK, OF ANY NEARBY STRUCTURES, OR OF ANY OTHER PERSONS. COPYRIGHT © 2022 ATWELL LLC REPRODUCTION SHALL BE MADE WITHOUT THE PRIOR WRITTEN CONSENT OF ATWELL LLC

CHALLENGER HOMES
ALCON HIGHLANDS FILING NO.
EL PASO COUNTY, COLORADO

03/14/2022 T SUBMITTAL TO EPC

REVISIONS

AMC ∥ch. RDL

DB 21005234

