

STORMWATER MANAGEMENT PLAN (SWMP)

for


KANG STORAGE – 11401 E. HIGHWAY 24 LOT 1, ABIDING WORD LUTHERAN CHURCH SUBDIVISION

Prepared for:

Mr. Steve Kang
520 Edison Street
Brush, CO 80723

June, 2026

Prepared by:



**19 E. Willamette Ave.
Colorado Springs, CO 80903
(719)-477-9429
www.jpsengr.com**

**JPS Project No. 022601
PCD Project No. PPR26**

20

QUALIFIED STORMWATER MANAGER:

Name: _____
Company: _____
Address: _____

CONTRACTOR:

Name: _____
Company: _____
Address: _____

**KANG STORAGE – 11401 E. HIGHWAY 24
STORMWATER MANAGEMENT PLAN (SWMP)
TABLE OF CONTENTS**


	<u>PAGE</u>
I. QUALIFIED STORMATER MANAGER.....	1
II. SPILL PREVENTION AND RESPONSE PLAN.....	1
III. MATERIALS HANDLING	2
IV. POTENTIAL SOURCES OF POLLUTION	3
V. IMPLEMENTATION OF CONTROL MEASURES	6
VI. SITE DESCRIPTION	8
VII. SITE MAP.....	9
VIII. FINAL STABILIZATION AND LONG-TERM STORMWATER MANAGEMENT	10
IX. INSPECTION REPORTS	10

APPENDIX

Appendix A: Grading & Erosion Control (GEC) Plans (incorporated by reference)
Appendix B: Erosion and Stormwater Quality Control Permit (ESQCP) Permit
Appendix C: CDPHE Low-Risk Discharge Guidance Documents (if applicable)
Appendix D: Self-Inspection Form

General SWMP Notes:

1. There are no existing streams, wetlands, or other surface waters within 50 feet of the construction limits.
2. There are no dedicated asphalt / concrete batch plants proposed.
3. There are no anticipated allowable non-stormwater discharges from this site (no groundwater, springs, irrigation, discharge covered by CDPHE Low Risk Guidance, etc.), with the exception of concrete wash water to ground with appropriate control measures (per COR400000 Part I.A.1.b.ii.).



KANG STORAGE – 11401 E. HIGHWAY 24 STORMWATER MANAGEMENT PLAN (SWMP)

I. APPLICANT / CONTACT INFORMATION

Developer: Hammers Construction
1411 Woolsey Heights
Colorado Springs, CO 80915
Attn: Jason Latham (719)-570-1599
JLatham@hammersconstruction.com

Qualified Stormwater Manager: Refer to cover sheet

Engineer: JPS Engineering, Inc.
19 E. Willamette Avenue
Colorado Springs, CO 80903
Attn: John P. Schwab, P.E. (719)-477-9429
john@jpsengr.com

II. SPILL PREVENTION AND RESPONSE PLAN

A. Spill Prevention and Response Procedures:

- The primary objective in responding to a spill is to quickly contain the material(s) and prevent or minimize their migration into storm water runoff and conveyance systems. If the release has impacted on-site storm water, it is critical to contain the released materials on site and prevent their release into receiving waters.
- Spill Response Procedures:
 - Notify site superintendent immediately when a spill, or the threat of a spill, is observed. The superintendent shall assess the situation and determine the appropriate response.
 - If spills represent an imminent threat of escaping on-site facilities and entering the receiving waters, site personnel shall respond immediately to contain the release and notify the superintendent after the situation has stabilized.
 - The site superintendent, or his designee, shall be responsible for completing a spill reporting form and for reporting the spill to the appropriate agency.

- Spill response equipment shall be inspected and maintained as necessary to replace any materials used in spill response activities.
 - Spill kits shall be on-hand at all fueling sites. Spill kit location(s) shall be reported to the SWMP Administrator.
 - Absorbent materials shall be on-hand at all fueling areas for use in containing inadvertent spills. Containers shall be on-hand at all fueling sites for disposal of used absorbents.
 - Recommended components of spill kits include the following:
 - Oil absorbent pads (one bale)
 - Oil absorbent booms (40 feet)
 - 55-gallon drums (2)
 - 9-mil plastic bags (10)
 - Personal protective equipment including gloves and goggles
- B. Notification Procedures:
- In the event of an accident or spill, the SWMP Administrator shall be notified as a minimum.
 - Depending on the nature of the spill material involved, the Colorado Department of Public Health and Environment (24-hour spill reporting line: 877-518-5608), downstream water users, or other agencies may also need to be notified.
 - Any spill of oil which 1) violates water quality standards, 2) produces a “sheen” on a surface water, or 3) causes a sludge or emulsion, or any hazardous substance release, or hazardous waste release which exceeds the reportable quantity, must be reported immediately by telephone to the National Response Center Hotline at (800)-424-8802.

III. MATERIALS HANDLING

- A. General Materials Handling Practices:
- Potential pollutants shall be stored and used in a manner consistent with the manufacturer’s instructions in a secure location. To the extent practical, material storage areas should not be located near storm drain inlets and should be equipped with covers, roofs, or secondary containment as required to prevent storm water from contacting stored materials.
 - Chemicals that are not compatible shall be stored and segregated areas so that spilled materials cannot combine and react.
 - Disposal of materials shall be in accordance with the manufacturer’s instructions and applicable local, state, and federal regulations.
 - Materials no longer required for construction shall be removed from the site as soon as possible.
- B. Adequate garbage, construction waste, and sanitary waste handling and disposal facilities shall be provided as necessary to keep the site clear of obstruction and Stormwater Control Measures (SCMs) clear and functional.
- Portable toilets will be located a minimum of 10 feet from stormwater inlets and 50 feet from state waters. They will be secured at all four corners to prevent

overturning and cleaned on a weekly basis. They will be inspected daily for spills.

C. Specific Materials Handling Practices:

- All pollutants, including waste materials and demolition debris, that occur on-site during construction shall be handled in a way that does not contaminate storm water.
- All chemicals including liquid products, petroleum products, water treatment chemicals, and wastes stored on site shall be covered and contained and protected from vandalism.
- Maintenance and repair of all equipment and vehicles involving oil changes, hydraulic system drain down, de-greasing operations, fuel tank drain down and removal, and other activities which may result in the accidental release of contaminants, shall be conducted under cover during wet weather and on an impervious surface to prevent release of contaminants onto the ground. Materials spilled during maintenance operations shall be cleaned up immediately and properly disposed of.
- Wheel wash water shall be settled and discharged on site by infiltration. Wheel wash water shall not be discharged to the storm water system.
- Application of agricultural chemicals, including fertilizers and pesticides, shall be conducted in a manner and at application rates that will not result in loss of chemical to storm water runoff. Follow manufacturer's recommendations for application rates and procedures.
- pH-modifying sources shall be managed to prevent contamination of runoff and storm water collected on site. The most common sources of pH-modifying materials are bulk cement, cement kiln dust (CKD), fly ash, new concrete washing and curing waters, waste streams generated from concrete grinding and sawing, exposed aggregate processes, and concrete pumping and mixer washout waters.

D. Equipment maintenance and fueling: Contractor shall implement appropriate spill prevention and response procedures

E. Concrete Wash Water: Unless confined in a pre-defined, bermed containment area, the cleaning of concrete truck delivery chutes is prohibited at the job site. The discharge of water containing waste cement to the storm drainage system is prohibited.

IV. POTENTIAL SOURCES OF POLLUTION

Potential pollutant sources will be addressed as follows:

POTENTIAL POLLUTION SOURCES

Potential Pollution Sources	Possible Site Contributions of Pollutants to Stormwater Discharges	Location
All disturbed and stored soils	Stockpiles of fill from site excavations, topsoil stockpiles.	Stockpiles
Vehicle tracking of sediments	See GEC Plans for vehicle entrance and exits. Vehicle tracking control pads will be installed and maintained at all construction access points.	VTC (per GEC Plans)
Management of contaminated soils	No contaminated soils are expected to be encountered.	N/A
Loading and unloading operations	Loading and unloading of construction materials	TBD*
Outdoor storage activities (building material, fertilizers, chemicals, etc.)	Stockpiles and equipment storage areas (no fertilizers, petroleum or chemical products will be stored on-site).	TBD*
Vehicle and equipment maintenance and fueling	Fueling will occur on-site using mobile equipment (will not be stored on-site). Equipment maintenance will occur off-site.	TBD*
Significant dust or particulate-generating processes	Vehicle tracking, soil removed from excavation, stockpiles.	TBD*
Routine maintenance activities involving fertilizers, pesticides, detergents, fuels, solvents, oils, etc.	All equipment maintenance will occur off-site. No fertilizers, pesticides, detergents, and/or solvents will be used or stored on-site.	TBD*

On-site waste management practices (waste piles, liquid wastes, dumpsters, etc.)	All waste will be removed from site as soon as possible, and disposed of at a permitted off-site disposal site. Waste disposal bins shall be inspected daily for leaks and overflowing capacity. In all cases, disposal bins shall be emptied prior to overflowing, and emptying should be scheduled at the point when bins are 75% full.	TBD*
Concrete truck/equipment washing, including the concrete truck chute and associated fixtures and equipment	Properly contained concrete washout areas may be designated and maintained within the site, based on construction phasing.	CWA
Dedicated asphalt and concrete batch plants	No dedicated asphalt or concrete batch plants are planned on-site.	N/A
Non-industrial waste sources such as worker trash and portable toilets	Worker trash will be removed from the site as soon as possible. Portable toilets will be utilized and maintained as required based on construction phasing. Portable toilets will be located a minimum of 10 feet from stormwater inlets and 50 feet from state waters. They will be secured at all four corners to prevent overturning and cleaned on a weekly basis. They will be inspected daily for spills.	TBD*
Other areas or procedures where potential spills can occur	Petroleum releases from equipment are possible.	TBD*

* Contractor to add locations of any items not specified at this time*

V. IMPLEMENTATION OF CONTROL MEASURES

Construction Phasing / Narrative Description of Stormwater Control Measures

Project Phase	Control Measures
Pre-disturbance, Site Access	• Install sediment controls downgradient of access point (on paved streets this may consist of inlet protection) • Establish vehicle tracking control at entrances to paved streets. Fence as needed. • Use construction fencing to define the boundaries of the project and limit access to areas of the site that are not disturbed Note: it may be necessary to protect inlets in the general vicinity of the site, even if not downgradient, if there is a possibility that sediment traced from the site could contribute to the inlets.
Site Clearing and Grubbing	• Install perimeter controls as needed on downgradient perimeter of site (silt fence, wattles, etc.) • Limit disturbance to those areas planned for disturbance and protect undisturbed areas within the site (construction fence, flagging, etc.) • Preserve vegetative buffer at site perimeter. • Create stabilized staging area. • Locate portable toilets on flat surfaces away from drainage paths. Stake in areas susceptible to high winds. • Construct concrete washout area and provide signage. • Establish waste disposal areas. • Install sediment basins. • Create dirt perimeter berms and/or brush barriers during grubbing and clearing. • Separate and stockpile topsoil, leave roughened and /or cover. • Protect stockpiles with perimeter control measures. Stockpiles should be located away from drainage paths and should be accessed from the upgradient side so that perimeter controls can remain in place on the downgradient side. Use erosion control blankets, temporary seeding, and/or mulch for stockpiles that will be inactive for an extended period. • Leave disturbed area of site in a roughened condition to limit erosion. Consider temporary revegetation for areas of the site that have been disturbed but that will be inactive for an extended period. • Water to minimize dust but not to the point that watering creates runoff.

Utility and Infrastructure Installation	In addition to the above Control Measures: • Close trench as soon as possible (generally at the end of the day). • Use rough-cut street control or apply road base for streets that will not be promptly paved. • Provide inlet protection as streets are paved and inlets are constructed. • Protect and repair Control Measures, as necessary. • Perform street sweeping as needed.
Building Construction	In addition to the above Control Measures: • Implement materials management and good housekeeping practices for home building activities. • Use perimeter controls for temporary stockpiles from foundation excavations. • For lots adjacent to streets, lot-line perimeter controls may be necessary at the back of curb.
Final Grading	In addition to the above Control Measures: • Remove excess or waste materials. • Removed stored materials.
Final Stabilization	In addition to the above Control Measures: • Seed and mulch / tackify. • Seed and stall blankets on steep slopes. • Remove all temporary control measures when site has reached final stabilization.

SCM's for Stormwater Pollution Prevention (See GEC Plans):

Phase	<u>SCM</u>
Clearing and Grubbing necessary for perimeter controls	VTC
Initiation of perimeter controls	Silt Fence
Remaining clearing and grubbing	
Site Grading	IP, SF
Stabilization	SM
Removal of erosion control measures	

Proposed Sequence of Major Activities / Timing Schedule

The anticipated start and completion time period of the construction activities is from September, 2026 through September, 2027. The estimated schedule for erosion control activities is as follows:

- Install Initial SCM's: September, 2026
- Site Grading: September, 2026
- Seeding & Mulching: September, 2027
- Final Stabilization: September, 2028

Erosion and Sediment Controls:

- 1) Structural Practices / Control Measures (all structural Control Measures shall conform to ECM / DCM and MHFD standards and details):
 - a. Silt fence along downstream limits of disturbed areas
 - b. Sediment Control Logs (SCL) along drainage ditches / swales
 - c. Inlet Protection
- 2) Non-Structural Practices:
 - Preserve existing vegetation beyond limits of work
 - Temporary seeding of areas to remain disturbed for significant periods of time (temporary seeding shall be provided on areas that will remain disturbed for more than 45 days prior to completion of work)
 - Permanent seeding/mulching (SM) upon completion of rough grading

Other Controls:

- Contractor shall dispose of all waste materials at a permitted off-site disposal site.
- Vehicle tracking pads will be installed at all access points to limit off-site soil tracking.
- Street Sweeping: Contractor shall perform street sweeping following storm events and as required to keep adjoining public streets clean.

Control Measure / SCM Details:

- Refer to Standard SCM Details in GEC Plans.

VI. SITE DESCRIPTION

A. Nature of Construction Activity

- Mr. Steve Kang (property owner) is planning to develop the proposed Kang Storage project on the vacant site at 11041 E. Highway 24 in the Falcon area of El Paso County, Colorado. The project site (El Paso County Assessor's Parcel Number 53130-01-013) is a 12.3-acre property located at the southeast corner of US Highway 24 and Falcon Highway. The property is platted as Lot 1, Abiding Word Lutheran Church Subdivision, and the site is zoned CS (Commercial Service). The property is located in the North Half of Section 13, Township 13 South, Range 65 West of the 6th Principal Meridian, El Paso County, Colorado.
- The proposed site improvements consist of crushed asphalt paving of the majority of the developed site for uncovered storage use. Additionally, gated storage yards will be enclosed with fencing along the southwest side of the property. The proposed site improvements will have minimal impacts on the existing Mountain View Electric Association (MVEA) easement along the southwest boundary of the property. Access to the site will be provided by a driveway connection to the proposed private road along the east boundary of the property.

- B. Proposed sequence of major activities (see Section V)
- C. Total site area = 12.3-acres; Projected disturbed area = 10.7-acres (approximate)
- D. Soil erosion potential and potential impacts upon discharge:
 - On-site soils are comprised of the following:
 - “Type 9: Blakeland-Fluvaquentic Haplaquolls” soils. These soils are classified as hydrologic soils group “A” (high infiltration rate).
 - “Type 97: Truckton sandy loam” soils (majority of site). These soils are classified as hydrologic soils group “A” (high infiltration rate).
 - Potential impacts upon discharge would include sedimentation adversely affecting downstream waterways and habitat.
- E. Existing vegetation on site:
 - Native meadow grasses (approx. 70% coverage, based on site inspection)
- F. Allowable non-stormwater components of discharge: none anticipated
- G. Receiving water: This site is located in the Sand Creek Drainage Basin, and surface drainage from the site sheet flows southwesterly to an existing drainage swale at the south boundary of the property, draining to an existing public double 24-inch culvert crossing US24 beyond the southwest corner of the property. The East Fork of Sand Creek downstream of this site ultimately flows to Fountain Creek (ultimate receiving water).
- H. Stream Crossings: There are no stream crossings located within the construction site boundary.

VII. SITE MAP

- SWMP Maps are provided on the attached GEC Plans
- Qualified Stormwater Manager shall update SWMP Maps as required based on field conditions throughout the project.
- Contractor shall update and annotate the SWMP Maps to show the location of the construction trailer, stabilized staging area, CWA, and other items as these locations are determined on site.
- The SWMP should be viewed as a “living document” that is continuously being reviewed and modified as part of the overall process of evaluating and managing stormwater (SW) quality issues at the site. The QSM shall amend the SWMP when there is a change in design, construction, or O&M of the site which would require the implementation of new or revised control measures or if the SWMP proves to be ineffective in achieving the general objectives of controlling pollutants in SW discharges associated with construction activity or when control measures are no longer necessary and are removed.

VIII. FINAL STABILIZATION AND LONG-TERM STORMWATER MANAGEMENT

- A. Final stabilization methods will include pavement, concrete sidewalks and hardscape, rock landscaping, and permanent seeding and plantings to achieve long-term stabilization of the site (refer to Site Development Plan and Landscape Plans).
- B. Seed Mix: “El Paso County Low Grow Mix” or approved equal
- C. Seeding Application Rate: Drill seed 0.25” to 0.5” into the soil. In small areas not accessible to a drill, hand broadcast at double the rate and rake 0.25” to 0.5” into the soil. Apply seed at the following rates:
 - Dryland: 20-25 lbs/acre
 - Irrigated: 40 lbs/acre
- D. Soil Stabilization Practices:
 - Mulching Application: Apply 1-1/2 tons of certified weed free hay per acre mechanically crimped into the soil in combination with an organic mulch tackifier. On slopes and ditches requiring a blanket, the blanket shall be placed in lieu of much and mulch tackifier.
- E. Soil Conditioning and Fertilizer Requirements:
 - Soil conditioner, organic amendment shall be applied to all seeded areas at 3 CY / 1000 SF.
 - Fertilizer shall consist of 90% fungal biomass (mycelium) and 10% potassium-magnesia with a grade of 6-1-3 or approved equal. Fertilizer shall be applied as recommended by seed supplier.
- F. Final stabilization is reached when all soil-disturbing activities at the site have been completed, and uniform vegetative cover has been established with an individual plant density of at least 70 percent of pre-disturbance levels, or equivalent permanent, physical erosion reduction methods have been employed.
- G. Non-Structural Control Measures:
 - Re-Seeding and Landscaping for site stabilization
 - Proper Housekeeping Procedures
 - Proper Spill Containment Procedures
- H. Structural Control Measures:
 - Extended Detention Basin (EDB-A1)
- I. Permanent Control Measures:
 - On-site Permanent Control Measures (PCM's) will include a proposed Extended Detention Basin (EDB-A1; see GEC Plans).

Pond is named Pond A1 in drainage report. Update text and drawings accordingly with consistent labeling throughout

IX. INSPECTION REPORTS

- A. Qualified Stormwater Manager: Designated Inspector shall be a Qualified Stormwater Manager per CDPHE criteria.
- B. Inspection Frequency:
 - Contractor shall inspect SCMs bi-weekly as a minimum, and immediately (within 24 hours) after any precipitation or snowmelt event that causes surface

erosion (i.e. that results in stormwater running across the ground), to ensure that SCMs are maintained in effective operating condition.

C. Inspection Procedures:

Site Inspection / Observation Items:

- Construction site perimeter and discharge points (including discharges into a storm sewer system)
- All disturbed areas
- Areas used for material / waste storage that are exposed to precipitation
- Other areas having a significant potential for stormwater pollution, such as demolition areas or concrete washout locations, or locations where vehicles enter or leave the site
- Erosion and sediment control measures identified in the SWMP
- Any other structural SCMs that may require maintenance, such as secondary containment around fuel tanks, or the condition of spill response kits.

D. Inspection Requirements:

- Determine if there is any evidence of, or potential for, pollutants entering the drainage system.
- Review SCMs to determine if they still meet design and operational criteria in the SWMP, and if they continue to adequately control pollutants at the site.
- Upgrade and/or revise any SCMs not operating in accordance with the SWMP and update the SWMP to reflect any revisions.

SCM Maintenance / Replacement and Failed SCMs:

- Contractor shall remove sediment that has been collected by perimeter controls, such as silt fence and inlet protection, on a regular basis to prevent failure of SCMs, and remove potential of sediment from being discharged from the site in the event of SCM failure.
- Removed sediment must be moved to an appropriate location where it will not become an additional pollutant source, and should never be placed in ditches or streams.
- Contractor shall update Erosion Control Plans / SWMP Maps and SWMP Plan as required with any new SCMs added during the construction period.
- Contractor shall address SCMs that have failed or have the potential to fail without maintenance or modifications, as soon as possible, immediately in most cases, to prevent discharge of pollutants.

E. Inspection Reports:

- Contractor shall maintain records of all inspection reports, including signed inspection logs, at the project site. SWMP records shall be located in the project trailer.
- Inspection logs shall be signed by the Qualified Stormwater Manager.
- Permittee shall document inspection results and maintain a record of the results for a period of 3 years following expiration or inactivation of permit coverage.
- Site inspection records shall include the following:

- Inspection date
- Name and title of personnel making the inspection, along with Inspector's signature
- Location of discharges of sediment or other pollutants from the site
- Location(s) of SCMs that need to be maintained
- Location(s) of SCMs that failed to operate as designed or proved inadequate for a particular location
- Location(s) where additional SCMs are needed that were not in place at the time of inspection
- Deviations from the minimum inspection schedule
- Notations regarding updates and revisions to SWMP Maps based on field conditions

F. Inspection Form:

- Inspection Form to be provided by Contractor / QSM. CO State Inspection Form may be used directly or used as a template for Self-Monitoring Inspections. Selected Inspection Form shall be added to SWMP at a later date when available.

General SWMP Notes:

- This project does not include any dedicated batch plants.
- This project does not rely on construction control measures owned or operated by another entity.

APPENDIX A

GRADING & EROSION CONTROL PLANS

APPENDIX B

EROSION AND STORMWATER QUALITY CONTROL PERMIT (ESQCP)

APPENDIX C

CDPHE LOW-RISK DISCHARGE GUIDANCE DOCUMENTS

APPENDIX D

SELF-INSPECTION FORMS