



Legend

- no hatch Phase 1 Construction Boundary
- Phase 2 Construction Boundary
- Undisturbed Area
- Direction of Water Flow
- Infiltration Pond
- Silt Fence - Initial
- Silt Fence - Intermediate
- Drainage Swale
- Material Stockpile Area
Silt Fence Downhill Sides
- VTC

Cut and fill will not be utilized across the lot. Each structure will have a small amount of cut and export

VTC at Construction Entrance

Erosion Control Notes:

1. Straw bales will be installed in swales upstream from infiltration ponds.
2. First level of temporary BMPs will be installed prior to any earth disturbance.
3. Mud and dirt tracked onto public roadways will be cleaned daily.
4. Native grass will be maintained around the site perimeter.

5. Drainage swales will be seeded and revegetated upon installation.
6. Stormwater Quality Manager will be responsible for deploying wattles, strawbales, and additional silt fence as needed.
7. Silt fences, sediment control logs, and strawbales will remain until final stabilization.

