



3275 Akers Drive
 Colorado Springs, CO 80922
 Phone 719-520-6460
 Fax 719-520-6879
 www.elpasoco.com

EPC STORMWATER REVIEW COMMENTS
 IN ORANGE BOXES WITH BLACK TEXT

Y - Satisfies criteria
 N - Needs to be addressed

**EL PASO COUNTY
 GRADING AND EROSION CONTROL PLAN CHECKLIST**

GALLOWAY
 RESPONSE

EPC Project Number: VR239

Revised: October 2021

		Applicant	EPC
1. GRADING AND EROSION CONTROL PLAN (complete form using Y, N, N/A)			
a	Vicinity map		Y
b	Adjacent city/town/jurisdictional boundaries, subdivision names, and parcel numbers labeled		Y
c	North arrow and acceptable scale (1"=20' to 1"=100')		Y
d	Legend for all symbols used in the plan		Y
e	Existing and proposed property lines. Proposed subdivision boundary for subdivision projects		Y
f	All existing structures		Y
g	All existing utilities		Y
h	Construction site boundaries		Y
i	Existing vegetation (notes are acceptable in cases where there is no notable vegetation, only grasses/weeds, or site has already been stripped)		Y
j	FEMA 100-yr floodplain		N/A
k	Existing and proposed water courses including springs, streams, wetlands, detention ponds, stormwater quality structures, roadside ditches, irrigation ditches and other water surfaces. Show maintenance of pre-existing vegetation within 50 feet of a receiving water		Y
l	Existing and proposed contours 2 feet or less (except for hillside)		Y
m	Limits of disturbance delineating all anticipated areas of soil disturbance		Y
n	Identify and protect areas outside of the construction site with existing fencing, construction fencing or other methods as appropriate		Y
o	Off-site grading clearly shown and called out		N
p	Areas of cut and fill identified		Y
q	Conclusions from soils/geotechnical report and geotechnical design (slopes, embankments, materials, mitigation) report incorporated in grading		Y
r	Proposed slopes steeper than 3:1 with top and toe or slope delineated. Erosion control blanketing or other protective covering required		N/A
s	Stormwater flow direction arrows		Y
t	Location of any dedicated asphalt / concrete batch plants		N/A
u	Areas used for storage of building materials, soils (stockpiles) or wastes. The use of construction office trailers is PCD permitting		Y
v	All proposed temporary erosion control measures, structural and non-structural. Temporary construction controls shall be identified by phase of implementation to include "initial," "interim," and "final" or shown on separate phased maps identifying each phase		Y
w	Vehicle tracking provided at all construction entrances/exits. Construction fencing, barricades, and/or signage provided at access points not to be used for construction		Y
x	Temporary sediment ponds provided for disturbed drainage areas greater than 1 acre		Y

ADDED
 BOTH PCD
 FILING
 NUMBERS

ADDED
 CLEAR
 OFFSITE
 GRADING
 LABELS TO
 CUT AND
 FILL MAP

ADDED
 FLOW
 DIRECTION
 ARROWS



3275 Akers Drive
 Colorado Springs, CO 80922
 Phone 719-520-6460
 Fax 719-520-6879
 www.elpasoco.com

EL PASO COUNTY GRADING AND EROSION CONTROL PLAN LIST

ADDED
 BOTH PCD
 FILING
 NUMBERS

EPC Project Number: VR239

Revised: October 2021

		Applicant	EPC
y	Dewatering operations to include locations of diversion, pump and discharge(s) as anticipated at time of design		N/A
z	All proposed temporary construction control measure details. Custom or other jurisdiction's details used must meet or exceed EPC standards		N
aa	Any off-site stormwater control measure proposed under the direct control or ownership of the Owner or Operator		Y
bb	Existing and proposed permanent storm water stormwater infiltration or subsurface detention		Y
cc	Existing and proposed easements (permanent and construction) including required off-site easements		N
dd	Retaining walls shall not to be located in County ROW building permit from Regional Building Department is required for walls 4 feet in height, series of walls, or walls supporting a surface	A 4	Y
ee	Plan certified by a Colorado Registered P.E., with EPC Owner and EPC		Y
ff	<p>Engineer's Statement (for standalone GEC Plan): This Grading and Erosion Control Plan was prepared under my direction and supervision and is correct to the best of my knowledge and belief. Said Plan has been prepared according to the criteria established by the County for Grading and Erosion Control Plans. I accept responsibility for any liability caused by any negligent acts, errors or omissions on my part in preparing this plan.</p> <p>_____ Engineer of Record Signature</p>		N
gg	<p>Engineer's Statement (for GEC Plan within Construction Drawing set): These detailed plans and specifications were prepared under my direction and supervision. Said plans and specifications have been prepared according to the criteria established by the County for detailed roadway, drainage, grading and erosion control plans and specifications, and said plans and specifications are in conformity with applicable master drainage plans and master transportation plans. Said plans and specifications meet the purposes for which the particular roadway and drainage facilities are designed and are correct to the best of my knowledge and belief. I accept responsibility for any liability caused by any negligent acts, errors or omissions on my part in preparation of these detailed plans and specifications.</p> <p>_____ Engineer of Record Signature</p> <p style="text-align: right;">_____ Date</p>		N/A
hh	<p>Owner's Statement (for standalone GEC Plan): I, the owner/developer have read and will comply with the requirements of the Grading and Erosion Control Plan.</p> <p>_____ Owner Signature</p>		N
ii	<p>Owner's Statement (for GEC Plan within Construction Drawing set): I, the owner/developer have read and will comply with the requirements of the grading and erosion control plan and all of the requirements specified in these detailed plans and specifications.</p> <p>_____ Owner Signature</p> <p style="text-align: right;">_____ Date</p>		N/A

REVISED DETAILS
 ACCORDINGLY. SEE GEC
 PLAN RESPONSES

REMOVED ALL RETAINING
 WALLS. OFFSITE GRADING
 EASEMENTS IN PROCESS W/
 3 SEPARATE LAND OWNERS

REVISED TO MATCH

REVISED TO MATCH



3275 Akers Drive
 Colorado Springs, CO 80922
 Phone 719-520-6460
 Fax 719-520-6879
 www.elpasoco.com

EL PASO COUNTY GRADING AND EROSION CONTROL PLAN CHECKLIST

EPC Project Number: VR239

Revised: October 2021

		Applicant	EPC
3. STANDARD NOTES FOR EL PASO COUNTY GRADING AND EROSION CONTROL PLANS			
1	Stormwater discharges from construction sites shall not cause or contribute to water pollution, contamination, or degradation of State Waters. All work and earthmoving shall be done in a manner that minimizes pollution of any on-site or off-site waters, in accordance with the approved GEC.		Y
2	Notwithstanding anything depicted in these plans in words or graphic representation, all design and construction related to roads, storm drainage and erosion control shall conform to the standards and requirements of the most recent version of the relevant adopted El Paso County standards, including the Land Development Code, the Engineering Criteria Manual, the Drainage Criteria Manual, and the Drainage Criteria Manual Volume 2. Any deviations from regulations and standards must be requested, and approved, in writing.		Y
3	A separate Stormwater Management Plan (SMWP) for this project shall be completed and an Erosion and Stormwater Quality Control Permit (ESQCP) issued prior to commencing construction. Management of the SWMP during construction is the responsibility of the designated Qualified Stormwater Manager or Certified Erosion Control Inspector. The SWMP shall be located on-site at all times during construction and shall be kept up to date with work progress and changes in the field.		Y
4	Once the ESQCP is approved and a "Notice to Proceed" has been issued, the contractor may install the initial stage erosion and sediment control measures as indicated on the approved GEC. A Preconstruction Meeting between the contractor, engineer, and El Paso County will be held prior to any construction. It is the responsibility of the applicant to coordinate the meeting time and place with County staff.		Y
5	Control measures must be installed prior to commencement of activities that could contribute pollutants to stormwater. Control measures for all slopes, channels, ditches, and disturbed land areas shall be installed immediately upon completion of the disturbance.		Y
6	All temporary sediment and erosion control measures shall be maintained and remain in effective operating condition until permanent soil erosion control measures are implemented and final stabilization is established. All persons engaged in land disturbance activities shall assess the adequacy of control measures at the site and identify if changes to those control measures are needed to ensure the continued effective performance of the control measures. All changes to temporary sediment and erosion control measures must be incorporated into the Stormwater Management Plan.		Y
7	Temporary stabilization shall be implemented on disturbed areas and stockpiles where ground disturbing construction activity has permanently ceased or temporarily ceased for longer than 14 days.		Y
8	Final stabilization must be implemented at all applicable construction sites. Final stabilization is achieved when all ground disturbing activities are complete and all disturbed areas either have a uniform vegetative cover with individual plant density of 70 percent of pre-disturbance levels established or equivalent permanent alternative stabilization method is implemented. All temporary sediment and erosion control measures shall be removed upon final stabilization and before permit closure.		Y
9	All permanent stormwater management facilities shall be installed as designed in the approved plans. Any proposed changes that effect the design or function of permanent stormwater management structures must be approved by the ECM Administrator prior to implementation.		Y

ADDED
 BOTH PCD
 FILING
 NUMBERS



3275 Akers Drive
 Colorado Springs, CO 80922
 Phone 719-520-6460
 Fax 719-520-6879
 www.elpasoco.com

EL PASO COUNTY GRADING AND EROSION CONTROL PLAN CHECKLIST

EPC Project Number: VR239

Revised: October 2021

		Applicant	EPC
10	Earth disturbances shall be conducted in such a manner so as to soil erosion and resulting sedimentation. All disturbances shall be completed so that the exposed area of any disturbed land shall be period of time. Pre-existing vegetation shall be protected and maintained of a waters of the state unless shown to be infeasible and specific ADDED BOTH PCD FILING NUMBERS size accelerated ducted, and portest practical horizontal feet d approved.		Y
11	Compaction of soil must be prevented in areas designated for infiltration control measures or where final stabilization will be achieved by vegetative cover. Areas designated for infiltration control measures shall also be protected from sedimentation during construction until final stabilization is achieved. If compaction prevention is not feasible due to site constraints, all areas designated for infiltration and vegetation control measures must be loosened prior to installation of the control measure(s).		Y
12	Any temporary or permanent facility designed and constructed for the conveyance of stormwater around, through, or from the earth disturbance area shall be a stabilized conveyance designed to minimize erosion and the discharge of sediment off-site.		Y
13	Concrete wash water shall be contained and disposed of in accordance with the SWMP. No wash water shall be discharged to or allowed to enter State Waters, including any surface or subsurface storm drainage system or facilities. Concrete washouts shall not be located in an area where shallow groundwater may be present, or within 50 feet of a surface water body, creek or stream.		Y
14	During dewatering operations, uncontaminated groundwater may be discharged on-site, but shall not leave the site in the form of surface runoff unless an approved State dewatering permit is in place.		Y
15	Erosion control blanketing or other protective covering shall be used on slopes steeper than 3:1.		Y
16	Contractor shall be responsible for the removal of all wastes from the construction site for disposal in accordance with local and State regulatory requirements. No construction debris, tree slash, building material wastes or unused building materials shall be buried, dumped, or discharged at the site.		Y
17	Waste materials shall not be temporarily placed or stored in the street, alley, or other public way, unless in accordance with an approved Traffic Control Plan. Control measures may be required by El Paso County Engineering if deemed necessary, based on specific conditions and circumstances.		Y
18	Tracking of soils and construction debris off-site shall be minimized. Materials tracked off-site shall be cleaned up and properly disposed of immediately.		Y
19	The owner/developer shall be responsible for the removal of all construction debris, dirt, trash, rock, sediment, soil, and sand that may accumulate in roads, storm drains and other drainage conveyance systems and stormwater appurtenances as a result of site development.		Y
20	The quantity of materials stored on the project site shall be limited, as much as practical, to that quantity required to perform the work in an orderly sequence. All materials stored on-site shall be stored in a neat, orderly manner, in their original containers, with original manufacturer's labels.		Y
21	No chemical(s) having the potential to be released in stormwater are to be stored or used on-site unless permission for the use of such chemical(s) is granted in writing by the ECM Administrator. In granting approval for the use of such chemical(s), special conditions and monitoring may be required.		Y
22	Bulk storage of allowed petroleum products or other allowed liquid chemicals in excess of 55 gallons shall require adequate secondary containment protection to contain all spills on-site and to prevent any spilled materials from entering State Waters, any surface or subsurface storm drainage system or other facilities.		Y



3275 Akers Drive
 Colorado Springs, CO 80922
 Phone 719-520-6460
 Fax 719-520-6879
 www.elpasoco.com

EL PASO COUNTY GRADING AND EROSION CONTROL PLAN CHECKLIST

EPC Project Number: VR239

Revised: October 2021

		Applicant	EPC
23	No person shall cause the impediment of stormwater flow in the culch except with approved sediment control measures.		Y
24	Owner/developer and their agents shall comply with the "Colorado Control Act" (Title 25, Article 8, CRS), and the "Clean Water Act" (33 USC 1344), in accordance with the requirements of the Land Development Code, DCM Volume II and the ECM Appendix. State permits must be obtained by the contractor prior to construction (1041, NPDES, Floodplain, 404, fugitive dust, etc.). In the event of conflicts between these requirements and other laws, rules, or regulations of other Federal, State, local, or County agencies, the most restrictive laws, rules, or regulations shall apply.		Y
25	All construction traffic must enter/exit the site only at approved construction access points.		Y
26	Prior to construction the permittee shall verify the location of existing utilities.		Y
27	A water source shall be available on-site during earthwork operations and shall be utilized as required to minimize dust from earthwork equipment and wind.		Y
28	The soils report for this site has been prepared by [Company Name, Date of Report] and shall be considered a part of these plans.		Y
29	At least ten (10) days prior to the anticipated start of construction, for projects that will disturb one (1) acre or more, the owner or operator of construction activity shall submit a permit application for stormwater discharge to the Colorado Department of Public Health and Environment, Water Quality Division. The application contains certification of completion of a stormwater management plan (SWMP), of which this Grading and Erosion Control Plan may be a part. For information or application materials contact: Colorado Department of Public Health and Environment Water Quality Control Division WQCD – Permits 4300 Cherry Creek Drive South Denver, CO 80246-1530 Attn: Permits Unit		Y
4. APPLICANT COMMENTS			
a			
b			
c			

ADDED
 BOTH PCD
 FILING
 NUMBERS

