PEERLESS FARMS **GRADING AND EROSION CONTROL PLANS** 16975 FALCON HWY PEYTON, CO 80831 SITUATED IN A PORTION OF THE NORTHWEST QUARTER OF SECTION 13, TOWNSHIP 13 SOUTH, RANGE 64 WEST OF THE 6TH P.M., COUNTY OF EL PASO, STATE OF COLORADO PCD FILING NO.: SP-21-7

STANDARD NOTES FOR EL PASO COUNTY GRADING AND EROSION CONTROL PLANS


- STORMWATER DISCHARGES FROM CONSTRUCTION SITES SHALL NOT CAUSE OR THREATEN TO CAUSE POLLUTION, CONTAMINATION, OR DEGRADATION OF STATE WATERS. ALL WORK AND EARTH DISTURBANCE SHALL BE DONE IN A MANNER THAT MINIMIZES POLLUTION OF ANY ON-SITE WATERS, INCLUDING WETLANDS.
- NOTWITHSTANDING ANYTHING DEPICTED IN THESE PLANS IN WORDS OR GRAPHIC REPRESENTATION, ALL DESIGN AND CONSTRUCTION RELATED TO ROADS, STORM DRAINAGE AND EROSION CONTROL SHALL CONFORM TO THE STANDARDS AND REQUIREMENTS OF THE MOST RECENT VERSION OF THE RELEVANT ADOPTED EL PASO COUNTY STANDARDS, INCLUDING THE LAND DEVELOPMENT CODE, THE ENGINEERING CRITERIA MANUAL, THE DRAINAGE CRITERIA MANUAL, AND THE DRAINAGE CRITERIA MANUAL VOLUME 2. ANY DEVIATIONS FROM REGULATIONS AND STANDARDS MUST BE REQUESTED, AND APPROVED IN WRITING.
- 3. A SEPARATE STORMWATER MANAGEMENT PLAN (SWMP) FOR THIS PROJECT SHALL BE COMPLETED AND AN EROSION AND STORMWATER QUALITY CONTROL PERMIT (ESQCP) ISSUED PRIOR TO COMMENCING CONSTRUCTION. MANAGEMENT OF THE SWMP DURING CONSTRUCTION IS THE RESPONSIBILITY OF THE DESIGNATED QUALIFIED STORMWATER MANAGER OR CERTIFIED EROSION CONTROL INSPECTOR. THE SWMP SHALL BE LOCATED ON SITE AT ALL TIMES DURING CONSTRUCTION AND SHALL BE KEPT UP TO DATE WITH WORK PROGRESS IN THE FIELD.
- ONCE THE ESQCP IS APPROVED AND A "NOTICE TO PROCEED" HAS BEEN ISSUES, THE CONTRACTOR MAY INSTALL THE INITIAL STAGE EROSION AND SEDIMENT CONTROL MEASURES AS INDICATED ON THE APPROVED GEC. A PRE-CONSTRUCTION MEETING BETWEEN THE CONTRACTOR. ENGINEER, AND EL PASO COUNTY WILL BE HELD PRIOR TO ANY CONSTRUCTION. IT IS THE RESPONSIBILITY OF THE APPLICANT TO COORDINATE THE MEETING TIME AND PLACE WITH COUNTY STAFF.
- CONTROL MEASURES MUST BE INSTALLED PRIOR TO COMMENCEMENT OF ACTIVITIES THAT COULD CONTRIBUTE POLLUTANTS TO STORMWATER CONTROL MEASURES FOR ALL SLOPES, CHANNELS, DITCHES AND DISTURBED LAND AREAS SHALL BE INSTALLED IMMEDIATELY UPON COMPLETION OF THE DISTURBANCE.
- ALL TEMPORARY SEDIMENT AND EROSION CONTROL MEASURES SHALL BE MAINTAINED AND REMAIN IN EFFECTIVE OPERATING CONDITION UNTIL PERMANENT SOIL EROSION CONTROL MEASURES ARE IMPLEMENTED AND FINAL STABILIZATION IS ESTABLISHED. ALL PERSONS ENGAGED IN LAND DISTURBANCE ACTIVITIES SHALL ASSESS THE ADEQUACY OF CONTROL MEASURES AT THE SITE AND IDENTIFY IF CHANGES TO THOSE CONTROL MEASURES ARE NEEDED TO ENSURE THE CONTINUED EFFECTIVE PERFORMANCE OF THE CONTROL MEASURES. ALL CHANGES TO TEMPORARY SEDIMENT AND EROSION CONTROL MEASURES MUST BE INCORPORATED INTO THE STORMWATER MANAGEMENT PLAN. TEMPORARY STABILIZATION SHALL BE IMPLEMENTED ON DISTURBED AREAS AND STOCKPILES WHERE GROUND DISTURBING CONSTRUCTION
- ACTIVITY HAS PERMANENTLY CEASED OR TEMPORARILY CEASED FOR LONGER THAN 14 DAYS. FINAL STABILIZATION MUST BE IMPLEMENTED AT ALL APPLICABLE CONSTRUCTION SITES. FINAL STABILIZATION IS ACHIEVED WHEN ALL GROUND DISTURBING ACTIVITIES ARE COMPLETE AND ALL DISTURBED AREAS EITHER HAVE A UNIFORM VEGETATIVE COVER WITH INDIVIDUAL PLAN DENSITY OF 70% OF PRE-DISTURBED LEVELS ESTABLISHED OR EQUIVALENT PERMANENT ALTERNATIVE STABILIZATION METHOD IS IMPLEMENTED ALL TEMPORARY SEDIMENT AND EROSION CONTROL MEASURES SHALL BE REMOVED UPON FINAL STABILIZATION AND BEFORE PERMIT CLOSURE.
- 9. ALL PERMANENT STORMWATER MANAGEMENT FACILITIES SHALL BE INSTALLED AS DESIGNED IN THE APPROVED PLANS. ANY PROPOSED CHANGES THAT EFFECT THE DESIGN OR FUNCTION OF PERMANENT STORMWATER MANAGEMENT STRUCTURES MUST BE APPROVED BE THE ECM ADMINISTRATOR PRIOR TO IMPLEMENTATION.
- 10. EARTH DISTURBANCES SHALL BE CONDUCTED IN SUCH A MANNER SO AS TO EFFECTIVELY MINIMIZE ACCELERATED SOIL EROSION AND RESULTING SEDIMENTATION. ALL DISTURBANCES SHALL BE DESIGNED, CONSTRUCTED, AND COMPLETED SO THAT THE EXPOSED AREA OF ANY DISTURBED LAND SHALL BE LIMITED TO THE SHORTEST PRACTICAL PERIOD OF TIME. PRE-EXISTING VEGETATION SHALL BE PROTECTED AND MAINTAINED WITHIN 50 HORIZONTAL FEET OF A WATERS OF THE STATE UNLESS SHOWN TO BE INFEASIBLE AND SPECIFICALLY REQUESTED AND APPROVED.
- 11. COMPACTION OF SOIL MUST BE PREVENTED IN AREAS DESIGNATED FOR INFILTRATION CONTROL MEASURES OR WHERE FINAL STABILIZATION WILL BE ACHIEVED BY VEGETATIVE COVER. AREAS DESIGNATED FOR INFILTRATION CONTROL MEASURES SHALL ALSO BE PROTECTED FROM SEDIMENTATION DURING CONSTRUCTION UNTIL FINAL STABILIZATION IS ACHIEVED. IF COMPACTION PREVENTION IS NOT FEASIBLE DUE TO SITE CONSTRAINTS. ALL AREAS DESIGNATED FOR INFILTRATION AND VEGETATION CONTROL MEASURES MUST BE LOOSENED PRIOR TO INSTALLATION OF THE CONTROL MEASURE(S).
- 12. ANY TEMPORARY OR PERMANENT FACILITY DESIGNED AND CONSTRUCTED FOR THE CONVEYANCE OF STORMWATER AROUND, THROUGH, OR FROM THE EARTH DISTURBANCE AREA SHALL BE A STABILIZED CONVEYANCE DESIGNED TO MINIMIZE EROSION AND THE DISCHARGE OF SEDIMENT OFF SITE
- 13. CONCRETE WASH WATER SHALL BE CONTAINED AND DISPOSED OF IN ACCORDANCE WITH THE SWMP. NO WASH WATER SHALL BE DISCHARGED TO OR ALLOWED TO ENTER STATE WATERS, INCLUDING ANY SURFACE OR SUBSURFACE STORM DRAINAGE SYSTEM OR FACILITIES. CONCRETE WASHOUTS SHALL NOT BE LOCATED IN AN AREA WHERE SHALLOW GROUNDWATER MAY BE PRESENT. OR WITHIN 50 FEET OF A SURFACE WATER BODY, CREEK, OR STREAM,
- 14. DURING DEWATERING OPERATIONS OF UNCONTAMINATED GROUND WATER MAY BE DISCHARGED ON SITE, BUT SHALL NOT LEAVE THE SITE IN THE FORM OF SURFACE RUNOFF UNLESS AN APPROVED STATE DEWATERING PERMIT IS IN PLACE.
- 15. EROSION CONTROL BLANKETING OR OTHER PROTECTIVE COVERING SHALL BE USED ON SLOPES STEEPER THAN 3:1. 16. CONTRACTOR SHALL BE RESPONSIBLE FOR THE REMOVAL OF ALL WASTES FROM THE CONSTRUCTION SITE FOR DISPOSAL IN ACCORDANCE WITH LOCAL AND STATE REGULATORY REQUIREMENTS. NO CONSTRUCTION DEBRIS, TREE SLASH, BUILDING MATERIAL WASTES OR UNUSED BUILDING MATERIALS SHALL BE BURIED. DUMPED. OR DISCHARGED AT THE SITE.
- 17. WASTE MATERIALS SHALL NOT BE TEMPORARILY PLACED OR STORED IN THE STREET, ALLEY, OR OTHER PUBLIC WAY, UNLESS IN ACCORDANCE WITH AN APPROVED TRAFFIC CONTROL PLAN. CONTROL MEASURES MAY BE REQUIRED BY EL PASO COUNTY ENGINEERING IF DEEMED NECESSARY, BASED ON SPECIFIC CONDITIONS AND CIRCUMSTANCES.
- 18. TRACKING OF SOILS AND CONSTRUCTION DEBRIS OFF-SITE SHALL BE MINIMIZED. MATERIALS TRACKED OFF-SITE SHALL BE CLEANED UP AND PROPERLY DISPOSED OF IMMEDIATELY. 19. THE OWNER/DEVELOPER SHALL BE RESPONSIBLE FOR THE REMOVAL OF ALL CONSTRUCTION DEBRIS, DIRT, TRASH, ROCK, SEDIMENT, SOIL AND
- SAND THAT MAY ACCUMULATE IN ROADS. STORM DRAINS, AND OTHER DRAINAGE CONVEYANCE SYSTEMS AND STORMWATER APPURTENANCES AS A RESULT OF SITE DEVELOPMENT. 20. THE QUANTITY OF MATERIALS STORED ON THE PROJECT SITE SHALL BE LIMITED, AS MUCH AS PRACTICAL, TO THAT QUANTITY REQUIRED TO
- PERFORM THE WORK IN AN ORDERLY SEQUENCE. ALL MATERIALS STORED ON-SITE SHALL BE STORED IN A NEAT, ORDERLY MANNER, IN THEIR ORIGINAL CONTAINERS, WITH ORIGINAL MANUFACTURER'S LABELS.
- 21. NO CHEMICAL(S) HAVING THE POTENTIAL TO BE RELEASED IN STORMWATER ARE TO BE STORED OR USED ONSITE UNLESS PERMISSION FOR THE USE OF SUCH CHEMICAL(S) IS GRANTED IN WRITING BY THE ECM ADMINISTRATOR. IN GRANTING APPROVAL FOR THE USE OF SUCH CHEMICAL(S), SPECIAL CONDITIONS AND MONITORING MAY BE REQUIRED.
- 22. BULK STORAGE OF ALLOWED PETROLEUM PRODUCTS OR OTHER ALLOWED LIQUID CHEMICALS IN EXCESS OF 55 GALLONS SHALL REQUIRE ADEQUATE SECONDARY CONTAINMENT PROTECTION TO CONTAIN ALL SPILLS ONSITE AND TO PREVENT ANY SPILLED MATERIALS FROM ENTERING STATE WATERS, ANY SURFACE OR SUBSURFACE STORM DRAINAGE SYSTEM OR OTHER FACILITIES. 23. NO PERSON SHALL CAUSE THE IMPEDIMENT OF STORMWATER FLOW IN THE CURB AND GUTTER OR DITCH EXCEPT WITH APPROVED SEDIMENT
- CONTROL MEASURES. 24. OWNER/DEVELOPER AND THEIR AGENTS SHALL COMPLY WITH THE "COLORADO WATER QUALITY CONTROL ACT" (TITLE 25, ARTICLE 8, CRS), AND THE "CLEAN WATER ACT" (33 USC 1344), IN ADDITION TO THE REQUIREMENTS OF THE LAND DEVELOPMENT CODE, DCM VOLUME II AND THE ECM APPENDIX I. ALL APPROPRIATE PERMITS MUST BE OBTAINED BY THE CONTRACTOR PRIOR TO CONSTRUCTION (1041, NPDES, FLOODPLAIN, 404, FUGITIVE DUST, ETC.). IN THE EVENT OF CONFLICTS BETWEEN THESE REQUIREMENTS AND OTHER LAWS, RULES, OR REGULATIONS OF OTHER FEDERAL, STATE, LOCAL OR COUNTY AGENCIES, THE MOST RESTRICTIVE LAWS, RULES, OR REGULATIONS SHALL
- APPLY. 25. ALL CONSTRUCTION TRAFFIC MUST ENTER/EXIT THE SITE ONLY AT APPROVED CONSTRUCTION ACCESS POINTS.
- 26. PRIOR TO CONSTRUCTION THE PERMITTEE SHALL VERIFY THE LOCATION OF EXISTING UTILITIES.
- 27. A WATER SOURCE SHALL BE AVAILABLE ON SITE DURING EARTHWORK OPERATIONS AND SHALL BE UTILIZED AS REQUIRED TO MINIMIZE DUST FROM EARTHWORK EQUIPMENT AND WIND. 28. THE GEOTECHNICAL EVALUATION FOR THIS SITE HAS BEEN PREPARED BY CTL THOMPSON, INC AND SHALL BE CONSIDERED A PART OF THESE
- PLANS. 29. AT LEAST TEN (10) DAYS PRIOR TO THE ANTICIPATED START OF CONSTRUCTION, FOR PROJECTS THAT WILL DISTURB ONE (1) ACRE OF MORE,
- THE OWNER OR OPERATOR OF CONSTRUCTION ACTIVITY SHALL SUBMIT A PERMIT APPLICATION FOR STORMWATER DISCHARGE TO THE COLORADO DEPARTMENT OF PUBLIC HEALTH AND ENVIRONMENT, WATER QUALITY DIVISION, THE APPLICATION CONTAINS CERTIFICATION OF COMPLETION OF A STORMWATER MANAGEMENT PLAN (SWMP), OF WHICH THIS GRADING AND EROSION CONTROL PLAN MAY BE A PART. FOR INFORMATION OR APPLICATION MATERIALS CONTACT:

COLORADO DEPARTMENT OF PUBLIC HEALTH AND ENVIRONMENT

- WATER QUALITY CONTROL DIVISION WQCD - PERMITS
- 4300 CHERRY CREEK DRIVE SOUTH
- DENVER, CO 80246-1530 ATTN: PERMITS UNIT
- https://cdphe.colorado.gov/cor400000-stormwater-discharge

please include date of
report. Wasn't the
 report prepared by
RMG2

CONSTRUCTION DOCUMENTS		
Sheet Number	Sheet Title	
C2.0	COVER SHEET	
C2.1	INITIAL EROSION CONTROL PLAN	
C2.2	FINAL EROSION CONTROL PLAN	
C2.3	DETAILS	
C2.4	DETAILS	



LAND AREA: 40.01 ACRES MORE OR LESS

LEGAL DESCRIPTION

TRACT IN NW4 SEC 13-13-64 DES AS FOLS, COM AT NW COR OF SD SEC, TH S 00<31'50" W ALG W LN 60.01 FT FOR POB, N 89<21'32" E ON LN PARA TO N SEC LN 1779.95 FT, S 00<38'28'' E 992.0 FT, N 89<28'10" W 1779.86 FT, TH N 00<31'50" E 955.39 FT TO POB

FEMA CLASSIFICATION

THIS SITE IS PARTIALLY WITHIN A DESIGNATED F.E.M.A. FLOODPLAIN AS DETERMINED BY FLOOD INSURANCE RATE MAP, COMMUNITY PANEL NUMBER 08041C0567G EFFECTIVE DATE DECEMBER 7, 2018 AND IS LABELED AS A ZONE "X" AREA, OR AREA OF MINIMAL FLOOD HAZARD AND ZONE "A" AREA, OR WITHIN BASE FLOOD ELEVATION.

SOIL TYPE

THE SOIL ON SITE IS CLASSIFIED WITH THE USCS AS MOSTLY GRAVELLY SANDY LOAM CLASSIFIED AS HYDROLOGIC SOIL GROUP A.

BASIS OF BEARING:

BEARINGS ARE BASED UPON A LINE LYING 30' WESTERLY AND PARALLEL OF THE EAST LINE OF SOUTHEAST QUARTER OF SECTION 1. TOWNSHIP 13 SOUTH, RANGE 65 WEST OF THE 6TH P.M. AS SHOWN OF THE PLAT OF FALCON MARKETPLACE, MONUMENTED AT THE NORTH END WITH A #5 REBAR AND YELLOW PLASTIC CAP STAMPED "PLS 31548" AND MONUMENTED AT THE SOUTH END WITH A MAG NAIL AND WASHER STAMPED "PLS 31548", AND IS ASSUMED TO BEAR N 00°29'40" W, A DISTANCE OF 1137.83'.

BENCHMARK:

ELEVATIONS ARE BASED UPON THE COLORADO SPRINGS UTILITIES FACILITIES INFORMATION MANAGEMENT SYSTEM (FIMS) MONUMENT BLT167 (ELEVATION = 6873.18 NVGD29)

CONTACTS:

<u> DWNER/DEVELOPER:</u> ROBERT S WILLIAMS

4075 GOLF CLUB DR. COLORADO SPRINGS, CO 80922 TEL: (406) 438–1874 CONTACT: ROBERT S WILLIAMS EMAIL: STUING@PROTONMAIL.COM

ENGINEER

KIMLEY-HORN AND ASSOCIATES. INC. 2 NEVADA NORTH AVE., SUITE 300 COLORADO SPRINGS, CO 80903 TEL: (719) 453-0180 CONTACT: MITCHELL HESS, P.E. EMAIL: MITCHELL.HESS@KIMLEY-HORN.COM

<u>SURVEYOR:</u> CENTENNIAL LAND SURVEYING, LLC


16115 NORTHCLIFF SQ. ELBERT, CO 80106


TEL: (719) 492-6540 CONTÀCT: MICHAEL J. MUIRHEID, PLS EMAIL: MIKE@CENTENNIALLANDSURVEYING.COM

$\gamma \gamma \gamma$ EPC STORMWATER REVIEW COMMENTS IN ORANGE BOXES WITH BLACK TEXT

PROJECT NOTES:


- 1. THE INTENT OF THIS PLAN IS TO IDENTIFY THE EROSION CONTROL PRACTICES RECOMMENDED. THE CONTRACTOR SHALL REFERENCE ADDITIONAL CONSTRUCTION PLANS FOR DEMOLITION OF EXISTING AND CONSTRUCTION OF PROPOSED IMPROVEMENTS.
- 2. ADJACENT STREETS SHALL BE KEPT CLEAN AND FREE OF SEDIMENT AND/OR DEBRIS AT ALL TIMES. 3. TEMPORARY STABILIZATION (TS) SHALL BE IMPLEMENTED WITHIN THE DISTURBED
- PORTIONS OF THE PROJECT SITE NO LATER THAN 14 DAYS FOLLOWING THE CEASE OF CONSTRUCTION ACTIVITIES WITHIN THE DISTURBED AREAS.
- 4. PERMANENT STABILIZATION (PS) MAY BE USED WITHIN AREAS OF TEMPORARY STABILIZATION (TS) AT THE CONTRACTOR'S DISCRETION. STABILIZATION SHALL BE APPLIED IN ACCORDANCE WITH APPLICABLE TEMPORARY STABILIZATION SEQUENCING REQUIREMENTS.
- 5. CONTRACTOR SHALL UTILIZE ROLLED EROSION CONTROL PRODUCTS ON ALL SLOPES 3H: 1V OR GREATER TO ACHIEVE REQUIRED STABILIZATION. CONTRACTOR SHALL MAINTAIN ACCEPTABLE EROSION CONTROL PRACTICES WITHIN THE ANTICIPATED LIMITS OF CONSTRUCTION IDENTIFIED HEREIN. BEST
- MANAGEMENT PRACTICES AND STABILIZATION SHALL BE COMPLETED AS IDENTIFIED HEREIN IN ACCORDANCE WITHIN OWNER REQUIREMENTS 7. SILT FENCE TO BE INSTALLED PRIOR TO COMMENCEMENT OF ONSITE GRADING AND CONSTRUCTION ACTIVITIES.
- 8. NO BATCH PLANTS ARE TO BE USED THROUGHOUT THE DURATION OF THE PROJECT.






make all property lines gray or black on figure

PEERLESS FARMS - PCD FILE NO.: SP-21-7




make al	l prop	erty	lines
gray or l	black	on fig	gure

PEERLESS FARMS - PCD FILE NO.: SP-21-7




PEERLESS FARMS - PCD FILE NO.: SP-21-7



PEERLESS FARMS - PCD FILE NO.: SP-21-7

V2_Grading & Erosion Control Plan.pdf Markup Summary



	Subject: Callout Page Label: [3] CD_GEC-FINAL Author: Christina Prete Date: 8/7/2023 9:46:49 AM Status: Color: ■ Layer: Space:	is this check dam permanent? unresolved
String check dam Bernament? And String check dam And String check dam An	Subject: Callout Page Label: [3] CD_GEC-FINAL Author: Christina Prete Date: 8/7/2023 9:46:59 AM Status: Color: Layer: Space:	is this check dam permanent? unresolved
ANS D P D D D D D D D D D D D D D	Subject: Callout Page Label: [2] CD_GEC-INITIAL Author: Christina Prete Date: 8/7/2023 9:17:46 AM Status: Color: Layer: Space:	what does this mean?
	Subject: Callout Page Label: [2] CD_GEC-INITIAL Author: Christina Prete Date: 8/7/2023 9:17:52 AM Status: Color: Layer: Space:	what does this mean?
rate of power/ then gay or black on figure LEGE	Subject: Callout Page Label: [2] CD_GEC-INITIAL Author: Christina Prete Date: 8/7/2023 9:19:39 AM Status: Color: Layer: Space:	make all property lines gray or black on figure
LEGEND	Subject: Callout Page Label: [3] CD_GEC-FINAL Author: Christina Prete Date: 8/7/2023 9:19:44 AM Status: Color: ■ Layer: Space:	make all property lines gray or black on figure

	Subject: Callout Page Label: [3] CD_GEC-FINAL Author: Christina Prete Date: 8/7/2023 9:43:34 AM Status: Color: ■ Layer: Space:	show longitudinal slope of all swales
A DATA WILLION A MONRY DI MANIE DUT AD ING AD SHUL IE CONDERED A MAR'S O'HOR AD ING AD SHUL IE CONDERED A MAR'S O'HOR AD ING AD	Subject: Callout Page Label: [1] CD_CV-COVERSHEET Author: Christina Prete Date: 8/7/2023 10:13:13 AM Status: Color: ■ Layer: Space:	please include date of report. Wasn't the report prepared by RMG?
	Subject: Callout Page Label: [3] CD_GEC-FINAL Author: Christina Prete Date: 8/7/2023 10:07:08 AM Status: Color: ■ Layer: Space:	show drainageway stabilization, as discussed in the DR.
	Subject: Callout Page Label: [3] CD_GEC-FINAL Author: Christina Prete Date: 8/7/2023 10:07:18 AM Status: Color: ■ Layer: Space:	show drainageway stabilization, as discussed in the DR.
Highlight (3)		
AM (MIN 27) TAIL 900-CD	Subject: Highlight Page Label: [2] CD_GEC-INITIAL Author: Christina Prete Date: 8/7/2023 9:17:33 AM Status: Color: Layer: Space:	
EXCEED 3:1 ND SD_2-11 AM (MIN 16) TAIL 900-CD	Subject: Highlight Page Label: [2] CD_GEC-INITIAL Author: Christina Prete Date: 8/7/2023 9:17:36 AM Status: Color: Layer: Space:	

APPROVED CONSTRUCTION ACCESS ION OF EXISTING UTUITIES. IX OPERATIONS AND SHALL BE U D BY CTL THOMPSON, INC AND S WISTRUCTION, FOR PROJECTS THA ATT A PERMIT APPLICATION FOR S TER QUALITY DIVISION, THE APPL 4ICH THIS GRADING AND EROSION	Subject: Highlight Page Label: [1] CD_CV-COVERSHEET Author: Christina Prete Date: 8/7/2023 11:05:49 AM Status: Color: Layer: Space:	
Stormwater Con	nments Color (1)	
	Subject: Stormwater Comments Color Page Label: [1] CD_CV-COVERSHEET Author: Christina Prete Date: 8/7/2023 9:49:30 AM Status: Color: Layer: Space:	
Text Box (18)		
CTION BOUNDARY/LIP RBANCE (±7.3 AC) E (initial/interim) CTION FENCE	Subject: Text Box Page Label: [2] CD_GEC-INITIAL Author: Christina Prete Date: 8/7/2023 9:06:05 AM Status: Color: ■ Layer: Space:	(initial/interim)
7.3 AC) E (initial/interim)	Subject: Text Box Page Label: [2] CD_GEC-INITIAL Author: Christina Prete Date: 8/7/2023 9:06:13 AM Status: Color: Layer: Space:	(initial/interim)
N OL <mark>(initial/interim)</mark>	Subject: Text Box Page Label: [2] CD_GEC-INITIAL Author: Christina Prete Date: 8/7/2023 9:06:17 AM Status: Color: ■ Layer: Space:	(initial/interim)
H NG <mark>(initial/interim)</mark> G	Subject: Text Box Page Label: [2] CD_GEC-INITIAL Author: Christina Prete Date: 8/7/2023 9:06:23 AM Status: Color: Layer: Space:	(initial/interim)

LET ;IN <mark>(initial/interim)</mark> ROL BLANKET	Subject: Text Box Page Label: [2] CD_GEC-INITIAL Author: Christina Prete Date: 8/7/2023 9:06:32 AM Status: Color: ■ Layer: Space:	(initial/interim)
KING CONTROL CH <mark>(initial/interim)</mark> 'ING	Subject: Text Box Page Label: [2] CD_GEC-INITIAL Author: Christina Prete Date: 8/7/2023 9:06:34 AM Status: Color: ■ Layer: Space:	(initial/interim)
; (interim)	Subject: Text Box Page Label: [2] CD_GEC-INITIAL Author: Christina Prete Date: 8/7/2023 9:06:46 AM Status: Color: ■ Layer: Space:	(interim)
M (interim?)	Subject: Text Box Page Label: [2] CD_GEC-INITIAL Author: Christina Prete Date: 8/7/2023 9:49:17 AM Status: Color: Layer: Space:	(interim?)
T (interim)	Subject: Text Box Page Label: [2] CD_GEC-INITIAL Author: Christina Prete Date: 8/7/2023 9:07:01 AM Status: Color: ■ Layer: Space:	(interim)
T (FInal)	Subject: Text Box Page Label: [2] CD_GEC-INITIAL Author: Christina Prete Date: 8/7/2023 9:48:38 AM Status: Color: ■ Layer: Space:	(FInal)

PHORE HISLR WATER VALVE / WATER WETER EXSTING GRADE SLOPE Indet IP-Interprotection (intentin) GA	Subject: Text Box Page Label: [2] CD_GEC-INITIAL Author: Christina Prete Date: 8/7/2023 9:08:38 AM Status: Color: Layer: Space:	add: IP - inlet protection (interim)
	Subject: Text Box Page Label: [3] CD_GEC-FINAL Author: Christina Prete Date: 8/7/2023 9:13:54 AM Status: Color: ■ Layer: Space:	is IP (inlet protection) temporary rock socks and CIP (culvert inlet protection) riprap pads? Please confirm. Include a detail for final culvert inlet/outlet protection including riprap dimensions and sizing.
WITH FES ON show pipe on plans 372	Subject: Text Box Page Label: [3] CD_GEC-FINAL Author: Christina Prete Date: 8/7/2023 9:15:16 AM Status: Color: Layer: Space:	show pipe on plans
Brown piges on stans. GR ⁴ Paleb Indicates & Sacond Productive Thin the area Peakes confirm Productive Thin area Productive Thin area	Subject: Text Box Page Label: [3] CD_GEC-FINAL Author: Christina Prete Date: 8/7/2023 9:32:38 AM Status: Color: Layer: Space:	show pipe on plans. DR also indicates a second 24" culvert in this area. Please confirm
show all culverts and IP on plans FALCON HWY	Subject: Text Box Page Label: [2] CD_GEC-INITIAL Author: Christina Prete Date: 8/7/2023 9:16:04 AM Status: Color: ■ Layer: Space:	show all culverts and IP on plans
Control of the second s	Subject: Text Box Page Label: [5] CD_EC_DT-DT_2 Author: Christina Prete Date: 8/7/2023 9:46:15 AM Status: Color: Layer: Space:	circle the tributary area for each TSB

_____ Subject: Text Box Page Label: [1] CD_CV-COVERSHEET Author: Christina Prete Date: 8/7/2023 9:55:17 AM Status: Color: Layer: Space:

Add Signature Blocks (see GEC Checklist Items ff, hh, and jj)

Subject: Text Box Page Label: [2] CD_GEC-INITIAL Author: CDurham Date: 8/9/2023 8:33:00 AM Status: Color: Layer: Space:

Unresolved Review 1 Comment: Provide typical cross section of swales
