



ENTECH
ENGINEERING, INC.

505 ELKTON DRIVE
COLORADO SPRINGS, CO 80907
PHONE (719) 531-5599
FAX (719) 531-5238

January 11, 2018

Classic Communities
6385 Corporate Drive #200
Colorado Springs, CO 80919

Attn: Mark Sherwood

Re: Density Testing – Overlot
Forest Lakes, Filing 2B-1
Colorado Springs, Colorado
Report No. 5, Tests 50 – 58

Dear Mr. Sherwood,

As requested, personnel of Entech Engineering, Inc. have performed density testing at the above referenced site.

Density testing on this site was performed on January 3 – 4, 2018. The density testing indicates that the materials have been adequately compacted at the depths and in the locations noted. Results of the density tests are enclosed with this letter.

We trust that this has provided you with the information you require. Should you have any questions or need further information, please do not hesitate to contact us.

Respectfully Submitted,

ENTECH ENGINEERING, INC.


MHH
Mark H. Hauschild, P.E.
Senior Engineer

MHH/slf

Enclosure

Entech Job No. 171427

F:\AA projects\2017\171427\171427.1cl5.doc4





Client: Classic Communities	Entech Job #: 171427.1	Proctor Value Key: M = modified, ASTM D-1557
Project: Forest Lakes, Filing 2B-1	Tested By: S, Reardanz	S = standard, ASTM D-698
Subject: Overlot	Report Date: 01-11-2018	T = AASHTO, T-180

Test #	Test Location	Testing Date	Percent Compaction	Percent Required	Percent Moisture	Soil Type	Proctor Type/Value	Pass/Fail
50	Lakes Edge Drive, lot 9, south central area of lot, 9' below grade.	1/3/18	99	95	8.8	SM	M - 127.0 @ 9.9	<input type="checkbox"/>
51	Lakes Edge Drive, lot 9, south central area of lot, 7' below grade.	1/3/18	98	95	8.3	SM	M - 127.0 @ 9.9	<input type="checkbox"/>
52	Lakes Edge Drive, lot 10, center of lot, 5' below grade.	1/3/18	98	95	7.9	SM	M - 127.0 @ 9.9	<input type="checkbox"/>
53	Lakes Edge Drive, lot 11, center of lot, 5' below grade.	1/3/18	98	95	7.9	SM	M - 127.0 @ 9.9	<input type="checkbox"/>
54	Lakes Edge Drive, lot 12, center of lot, 7' below grade.	1/3/18	98	95	7.9	SM	M - 127.0 @ 9.9	<input type="checkbox"/>
55	Lakes Edge Drive, lot 9, center of lot, 5' below grade.	1/4/18	98	95	8.2	SM	M - 127.0 @ 9.9	<input type="checkbox"/>
56	Lakes Edge Drive, lot 10, center of lot, 3' below grade.	1/4/18	98	95	8.3	SM	M - 127.0 @ 9.9	<input type="checkbox"/>
57	Lakes Edge Drive, lot 11, center of lot, 3' below grade.	1/4/18	99	95	8.1	SM	M - 127.0 @ 9.9	<input type="checkbox"/>
58	Lakes Edge Drive, lot 12, center of lot, 5' below grade.	1/4/18	99	95	8.0	SM	M - 127.0 @ 9.9	<input type="checkbox"/>

Comments:

Scope of Observation: PERIODIC; CONTRACTOR'S OR CLIENT'S REPRESENTATIVE ADVISED

All dimensions are approximate. Cl. = Centerline

 <p>ENTECH ENGINEERING, INC. 505 Elkton Drive Colorado Springs, CO 80907 (719) 531-5599 • (719) 531-5238 (fax)</p>	<p>FIELD DENSITY RESULTS</p>	 <p>Mark H. Hauschild, P.E.</p>
--	------------------------------	---