



ENTECH
 ENGINEERING, INC.
 505 Elkton Drive
 Colorado Springs, CO 80907
 (719) 531-5599 • (719) 531-5238 (fax)

Client:	FLRD #7
Project:	Forest Lakes Development, Filing 7
Entech Job #	220622

CONCRETE TEST

J. Brunk			Test #: 3		
Date: 5/20/2022	# of Specimens: 4	Specified Strength (psi): 4500	Time of Test: 8:10 AM	Hours Field Cured: 24	Lab Receive Date: 5/21/2022
Specimen Type		Test Type		Type of Cure	
Cylinders 4x8		Field		Lab	
Contractor: PPC Construction		Supplier: Pete Lien		Mix Design Number: 90DJ50	
Truck Number: 309		Ticket Number: 763770		Batch Time: 7:01 AM	

Location:
 Pond Structure; GPS Coordinates: (39.05800° N, 104.91122° W)

Slump (in.): 4.0	Air (%): 5.5	Unit Weight (PCF): 141.2	Concrete Temp (°F): 68	Air Temp (°F): 33
7-Day Strength	28-Day Strength	-Day Strength	56-Day Strength	-Day Strength
4350	4840			
	4760			
	5350			
Average: 4350	Average: 4980	Average:	Average:	Average:
Break Date: 5/27/2022	Break Date: 6/17/2022	Break Date:	Break Date:	Break Date:

Remarks:
 28 Day Results

Specifications: 4500 PSI, 4" Max Slump, 5-8% Air	Break Sequence: 1@7, 3@28
Summary Comments: PPC Construction, Pete Lien	

Reviewed By:

