



ENTECH
 ENGINEERING, INC.
 505 Elkton Drive
 Colorado Springs, CO 80907
 (719) 531-5599 • (719) 531-5238 (fax)

Client:	FLRD #7
Project:	Forest Lakes Development, Filing 7
Entech Job #	220622

CONCRETE TEST

CGM			Test #:	1		
Date:	# of Specimens	Specified Strength (psi)	Time of Test	Hours Field Cured	Lab Receive Date:	
5/17/2022	4	4500	2:30 PM	48	5/19/2022	

Specimen Type	Test Type	Type of Cure
Cylinders 4x8	Field	Lab

Contractor:	Supplier:	Mix Design Number
PPC Construction	Pete Lien	90DJ50

Truck Number	Ticket Number	Batch Time:
315	763552	1:13 PM

Location:
 Detention Pond; GPS Coordinates: (39.057836° N, 104.911136° W)

Slump (in.):	Air (%):	Unit Weight (PCF):	Concrete Temp (°F)	Air Temp (°F)
3.5	6.8	139.4	80	80

<i>7-Day Strength</i>	<i>28-Day Strength</i>	<i>-Day Strength</i>	<i>56-Day Strength</i>	<i>-Day Strength</i>
4190				
Average:	Average:	Average:	Average:	Average:
4190				
Break Date:	Break Date:	Break Date:	Break Date:	Break Date:
5/24/2022	6/14/2022			

Remarks:
 7 Day Results

Specifications:	Break Sequence:
4500 PSI, 4" Max Slump, 4.5-7.5% Air	1 @ 7, 3 @ 28

Summary Comments:
 PPC Construction, Pete Lien

Reviewed By: