



**ENTECH**  
 ENGINEERING, INC.  
 505 Elkton Drive  
 Colorado Springs, CO 80907  
 (719) 531-5599 • (719) 531-5238 (fax)

Client: **FLRD #7**  
 Project: **Forest Lakes Development, Filing 7**  
 Entech Job #: **220622**

**CONCRETE TEST**

<b>CGM</b>			Test #: <b>1</b>		
Date: <b>5/17/2022</b>	# of Specimens: <b>4</b>	Specified Strength (psi): <b>4500</b>	Time of Test: <b>2:30 PM</b>	Hours Field Cured: <b>48</b>	Lab Receive Date: <b>5/19/2022</b>
<b>Specimen Type</b>		<b>Test Type</b>		<b>Type of Cure</b>	
<b>Cylinders 4x8</b>		<b>Field</b>		<b>Lab</b>	
Contractor: <b>PPC Construction</b>		Supplier: <b>Pete Lien</b>		Mix Design Number: <b>90DJ50</b>	
Truck Number: <b>315</b>		Ticket Number: <b>763552</b>		Batch Time: <b>1:13 PM</b>	

Location:  
**Detention Pond; GPS Coordinates: (39.057836° N, 104.911136° W)**

Slump (in.): <b>3.5</b>	Air (%): <b>6.8</b>	Unit Weight (PCF): <b>139.4</b>	Concrete Temp (°F): <b>80</b>	Air Temp (°F): <b>80</b>
-------------------------	---------------------	---------------------------------	-------------------------------	--------------------------

<i>7-Day Strength</i>	<i>28-Day Strength</i>	<i>-Day Strength</i>	<i>56-Day Strength</i>	<i>-Day Strength</i>
4190	4660			
	4860			
	5110			
Average: <b>4190</b>	Average: <b>4880</b>	Average:	Average:	Average:
Break Date: <b>5/24/2022</b>	Break Date: <b>6/14/2022</b>	Break Date:	Break Date:	Break Date:

Remarks:  
**28 Day Results**

Specifications: 4500 PSI, 4" Max Slump, 4.5-7.5% Air	Break Sequence: 1@7, 3@28
Summary Comments: PPC Construction, Pete Lien	

Reviewed By: *[Signature]*

