

2026 Financial Assurance Estimate Form (with pre-plat construction)

Updated: 2/2026

PROJECT INFORMATION			
Project Name: Falcon Reserve Filing No. 1	Date: 8/10/26	PCD File No.	

Description	Quantity	Units	Unit Cost		Total	(with Pre-Plat Construction) % Complete	Remaining
SECTION 1 - GRADING AND EROSION CONTROL (Construction and Permanent BMPs)							
Earthwork							
less than 5,000; \$8,000 min		CY	\$ 7.50	=	\$ -		\$ -
5,001-20,000; \$30,000 min	11470.	CY	\$ 6.50	=	\$ 74,555.00		\$ 74,555.00
20,001-50,000; \$100,000 min		CY	\$ 4.50	=	\$ -		\$ -
50,001-200,000; \$175,000 min		CY	\$ 3.00	=	\$ -		\$ -
greater than 200,000; \$500,000 min		CY	\$ 2.50	=	\$ -		\$ -
Erosion Control Blanket		SY	\$ 6.00	=	\$ -		\$ -
Seeding (inc. noxious weed mgmnt.) & Mulching	30.	AC	\$ 2,037.00	=	\$ 61,110.00		\$ 61,110.00
Permanent Pond/PCM (provide engineer's estimate)		EA		=	\$ -		\$ -
					\$ -		\$ -
					\$ -		\$ -
[insert items not listed but part of construction plans]					\$ -		\$ -
Safety Fence		LF	\$ 5.00	=	\$ -		\$ -
Inlet Protection		EA	\$ 322.00	=	\$ -		\$ -
Rock Check Dam		EA	\$ 908.00	=	\$ -		\$ -
Concrete Washout Basin		EA	\$ 1,790.00	=	\$ -		\$ -
Sediment Basin	2.	EA	\$ 3,483.00	=	\$ 6,966.00		\$ 6,966.00
Sediment Trap		EA	\$ 877.00	=	\$ -		\$ -
Silt Fence		LF	\$ 3.00	=	\$ -		\$ -
Slope Drain		LF	\$ 30.00	=	\$ -		\$ -
Straw Bale	16.	EA	\$ 56.00	=	\$ 896.00		\$ 896.00
Straw Wattle/Rock Sock		LF	\$ 11.00	=	\$ -		\$ -
Surface Roughening	30.	AC	\$ 507.00	=	\$ 15,210.00		\$ 15,210.00
Vehicle Tracking Control		EA	\$ 3,840.00	=	\$ -		\$ -
				=	\$ -		\$ -
				=	\$ -		\$ -
[insert items not listed but part of construction plans]				=	\$ -		\$ -
MAINTENANCE (35% of Construction BMPs)				=	\$ 8,075.20		\$ 8,075.20
Section 1 Subtotal				=	\$ 166,812.20		\$ 166,812.20
SECTION 2 - PUBLIC IMPROVEMENTS *							
ROADWAY IMPROVEMENTS							
Construction Traffic Control		LS		=	\$ -		\$ -
Aggregate Base Course (135 lbs/cf)		Tons	\$ 42.00	=	\$ -		\$ -
Aggregate Base Course (135 lbs/cf)	3214.	CY	\$ 81.00	=	\$ 260,334.00		\$ 260,334.00
Asphalt Pavement (3" thick)		SY	\$ 22.00	=	\$ -		\$ -
Asphalt Pavement (4" thick)	19282.	SY	\$ 31.00	=	\$ 597,742.00		\$ 597,742.00
Asphalt Pavement (6" thick)		SY	\$ 47.00	=	\$ -		\$ -
Asphalt Pavement (147 lbs/cf) _" thick		Tons	\$ 140.00	=	\$ -		\$ -
Raised Median, Paved		SF	\$ 15.00	=	\$ -		\$ -
Signs (regulatory/advisory/guide/street)	9.	EA	\$ 293.00	=	\$ 2,637.00		\$ 2,637.00
Epoxy Pavement Marking	665.	SF	\$ 19.00	=	\$ 12,635.00		\$ 12,635.00
Thermoplastic Pavement Marking		SF	\$ 29.00	=	\$ -		\$ -
Barricade - Type 3		EA	\$ 380.00	=	\$ -		\$ -
Delineator - Type I		EA	\$ 38.00	=	\$ -		\$ -
Curb and Gutter, Type A (6" Vertical)	3114.	LF	\$ 49.00	=	\$ 152,586.00		\$ 152,586.00
Curb and Gutter, Type B (Median)		LF	\$ 50.00	=	\$ -		\$ -
Curb and Gutter, Type C (Ramp)	7771.	LF	\$ 51.00	=	\$ 396,321.00		\$ 396,321.00
4" Sidewalk (common areas only)		SY	\$ 69.00	=	\$ -		\$ -
5" Sidewalk	6538.	SY	\$ 85.00	=	\$ 555,730.00		\$ 555,730.00
6" Sidewalk		SY	\$ 113.00	=	\$ -		\$ -
8" Sidewalk		SY	\$ 141.00	=	\$ -		\$ -
Pedestrian Ramp	38.	EA	\$ 1,961.00	=	\$ 74,518.00		\$ 74,518.00
Cross Pan, local (8" thick, 6' wide to include return)	756.	LF	\$ 87.00	=	\$ 65,772.00		\$ 65,772.00
Cross Pan, collector (9" thick, 8' wide to include return)		LF	\$ 131.00	=	\$ -		\$ -
Curb Opening with Drainage Chase		EA	\$ 2,341.00	=	\$ -		\$ -
Guardrail Type 3 (W-Beam)		LF	\$ 87.00	=	\$ -		\$ -
Guardrail Type 7 (Concrete)		LF	\$ 104.00	=	\$ -		\$ -
Guardrail End Anchorage		EA	\$ 2,485.00	=	\$ -		\$ -
Guardrail Impact Attenuator		EA	\$ 22,568.00	=	\$ -		\$ -
Sound Barrier Fence (CMU block, 6' high)		LF	\$ 113.00	=	\$ -		\$ -
Sound Barrier Fence (panels, 6' high)		LF	\$ 115.00	=	\$ -		\$ -
Electrical Conduit, Size =		LF	\$ 33.00	=	\$ -		\$ -
Traffic Signal, (provide engineer's estimate)		EA		=	\$ -		\$ -
Survey Monumentation		EA	\$ 638.00	=	\$ -		\$ -
				=	\$ -		\$ -

* - Subject to defect warranty financial assurance. A minimum of 20% shall be retained until final acceptance (MAXIMUM OF 80% COMPLETE ALLOWED)

PROJECT INFORMATION			
Project Name: Falcon Reserve Filing No. 1	Date: 8/10/26	PCD File No.	

Description	Quantity	Units	Unit Cost		Total	(with Pre-Plat Construction) % Complete	Remaining	
				=	\$ -		\$ -	*
				=	\$ -		\$ -	*
<i>[insert items not listed but part of construction plans]</i>				=	\$ -		\$ -	*
STORM DRAIN IMPROVEMENTS								
Concrete Box Culvert (M Standard), Size (W x H)		LF		=	\$ -		\$ -	*
15" Reinforced Concrete Pipe	95.	LF	\$ 85.00	=	\$ 8,075.00		\$ 8,075.00	*
18" Reinforced Concrete Pipe	774.	LF	\$ 111.00	=	\$ 85,914.00		\$ 85,914.00	*
24" Reinforced Concrete Pipe	353.	LF	\$ 161.00	=	\$ 56,833.00		\$ 56,833.00	*
30" Reinforced Concrete Pipe	110.	LF	\$ 167.00	=	\$ 18,370.00		\$ 18,370.00	*
36" Reinforced Concrete Pipe	278.	LF	\$ 191.00	=	\$ 53,098.00		\$ 53,098.00	*
42" Reinforced Concrete Pipe		LF	\$ 275.00	=	\$ -		\$ -	*
48" Reinforced Concrete Pipe		LF	\$ 349.00	=	\$ -		\$ -	*
54" Reinforced Concrete Pipe		LF	\$ 465.00	=	\$ -		\$ -	*
60" Reinforced Concrete Pipe		LF	\$ 476.00	=	\$ -		\$ -	*
66" Reinforced Concrete Pipe		LF	\$ 550.00	=	\$ -		\$ -	*
72" Reinforced Concrete Pipe		LF	\$ 616.00	=	\$ -		\$ -	*
18" Corrugated Steel Pipe		LF	\$ 136.00	=	\$ -		\$ -	*
24" Corrugated Steel Pipe		LF	\$ 229.00	=	\$ -		\$ -	*
30" Corrugated Steel Pipe		LF	\$ 244.00	=	\$ -		\$ -	*
36" Corrugated Steel Pipe		LF	\$ 244.00	=	\$ -		\$ -	*
42" Corrugated Steel Pipe		LF	\$ 226.00	=	\$ -		\$ -	*
48" Corrugated Steel Pipe		LF	\$ 465.00	=	\$ -		\$ -	*
54" Corrugated Steel Pipe		LF	\$ 459.00	=	\$ -		\$ -	*
60" Corrugated Steel Pipe		LF	\$ 501.00	=	\$ -		\$ -	*
66" Corrugated Steel Pipe		LF	\$ 580.00	=	\$ -		\$ -	*
72" Corrugated Steel Pipe		LF	\$ 654.00	=	\$ -		\$ -	*
78" Corrugated Steel Pipe		LF	\$ 728.00	=	\$ -		\$ -	*
84" Corrugated Steel Pipe		LF	\$ 901.00	=	\$ -		\$ -	*
Flared End Section (FES) RCP Size = (unit cost = 6x pipe unit cost)		EA		=	\$ -		\$ -	*
Flared End Section (FES) CSP Size = (unit cost = 6x pipe unit cost)		EA		=	\$ -		\$ -	*
				=	\$ -		\$ -	*
<i>[insert items not listed but part of construction plans]</i>				=	\$ -		\$ -	*
End Treatment- Headwall		EA		=	\$ -		\$ -	*
End Treatment- Wingwall		EA		=	\$ -		\$ -	*
End Treatment - Cutoff Wall		EA		=	\$ -		\$ -	*
Curb Inlet (Type R) L=5', Depth < 5'	1.	EA	\$ 8,814.00	=	\$ 8,814.00		\$ 8,814.00	*
Curb Inlet (Type R) L=5', 5' ≤ Depth < 10'		EA	\$ 10,835.00	=	\$ -		\$ -	*
Curb Inlet (Type R) L =5', 10' ≤ Depth < 15'		EA	\$ 12,206.00	=	\$ -		\$ -	*
Curb Inlet (Type R) L =10', Depth < 5'	5.	EA	\$ 11,438.00	=	\$ 57,190.00		\$ 57,190.00	*
Curb Inlet (Type R) L =10', 5' ≤ Depth < 10'		EA	\$ 12,689.00	=	\$ -		\$ -	*
Curb Inlet (Type R) L =10', 10' ≤ Depth < 15'		EA	\$ 16,174.00	=	\$ -		\$ -	*
Curb Inlet (Type R) L =15', Depth < 5'	5.	EA	\$ 14,452.00	=	\$ 72,260.00		\$ 72,260.00	*
Curb Inlet (Type R) L =15', 5' ≤ Depth < 10'		EA	\$ 17,237.00	=	\$ -		\$ -	*
Curb Inlet (Type R) L =15', 10' ≤ Depth < 15'		EA	\$ 21,610.00	=	\$ -		\$ -	*
Curb Inlet (Type R) L =20', Depth < 5'		EA	\$ 16,499.00	=	\$ -		\$ -	*
Curb Inlet (Type R) L =20', 5' ≤ Depth < 10'		EA	\$ 20,012.00	=	\$ -		\$ -	*
Grated Inlet (Type C), Depth < 5'		EA	\$ 8,156.00	=	\$ -		\$ -	*
Grated Inlet (Type D), Depth < 5'		EA	\$ 11,435.00	=	\$ -		\$ -	*
Storm Sewer Manhole, Box Base		EA	\$ 18,950.00	=	\$ -		\$ -	*
Storm Sewer Manhole, Slab Base		EA	\$ 9,314.00	=	\$ -		\$ -	*
Geotextile (Erosion Control)		SY	\$ 6.00	=	\$ -		\$ -	*
Rip Rap, d50 size from 6" to 24"		Tons	\$ 102.00	=	\$ -		\$ -	*
Rip Rap, Grouted		Tons	\$ 136.00	=	\$ -		\$ -	*
Drainage Channel Construction, Size (W x H)		LF		=	\$ -		\$ -	*
Drainage Channel Lining, Concrete		CY	\$ 815.00	=	\$ -		\$ -	*
Drainage Channel Lining, Rip Rap		CY	\$ 234.00	=	\$ -		\$ -	*
Drainage Channel Lining, Grass		AC	\$ 2,100.00	=	\$ -		\$ -	*
Permanent Drainage Channel Lining or Roadside Ditch TRM		SY	\$ 13.00	=	\$ -		\$ -	*
EPC Type 1 Manhole	4.	EA	\$ 6,558.00		\$ 26,232.00		\$ 26,232.00	*
EPC Type 2 Manhole	6.	EA	\$ 4,305.00		\$ 25,830.00		\$ 25,830.00	*
				=	\$ -		\$ -	*
				=	\$ -		\$ -	*
				=	\$ -		\$ -	*
<i>[insert items not listed but part of construction plans]</i>				=	\$ -		\$ -	*
Section 2 Subtotal					=	\$ 2,530,891.00	\$ 2,530,891.00	*

* - Subject to defect warranty financial assurance. A minimum of 20% shall be retained until final acceptance (MAXIMUM OF 80% COMPLETE ALLOWED)

PROJECT INFORMATION		
Project Name: Falcon Reserve Filing No. 1	Date: 8/10/26	PCD File No.

Description	Quantity	Units	Unit Cost		Total	(with Pre-Plat Construction) % Complete	Remaining
SECTION 3 - COMMON DEVELOPMENT IMPROVEMENTS (Private or District and NOT Maintained by EPC)**							
ROADWAY IMPROVEMENTS							
				=	\$ -		\$ -
				=	\$ -		\$ -
				=	\$ -		\$ -
				=	\$ -		\$ -
				=	\$ -		\$ -
				=	\$ -		\$ -
STORM DRAIN IMPROVEMENTS (Exception: Permanent Pond/BMP shall be itemized under Section 1)							
Pond 1				=	\$ -		\$ -
Concrete Forebay	2.	EA	\$ 8,000.00	=	\$ 16,000.00		\$ 16,000.00
Concrete Trickle Channel (2ft Wide)	315.	LF	\$ 100.00	=	\$ 31,500.00		\$ 31,500.00
Emergency Spillway (Type M Rip Rap)	74.	CY	\$ 100.00	=	\$ 7,400.00		\$ 7,400.00
Maintenance access road	150.	CY	\$ 120.00	=	\$ 18,000.00		\$ 18,000.00
Outlet Structure	1.	EA	\$ 8,500.00	=	\$ 8,500.00		\$ 8,500.00
Micropool	1.	EA	\$ 8,500.00	=	\$ 8,500.00		\$ 8,500.00
Concrete Cutoff Wall	25.	LF	\$ 500.00	=	\$ 12,500.00		\$ 12,500.00
				=	\$ -		\$ -
				=	\$ -		\$ -
WATER SYSTEM IMPROVEMENTS							
Water Main Pipe (PVC), Size 8"		LF	\$ 90.00	=	\$ -		\$ -
Water Main Pipe (Ductile Iron), Size 8"		LF	\$ 105.00	=	\$ -		\$ -
Gate Valves, 8"		EA	\$ 2,599.00	=	\$ -		\$ -
Fire Hydrant Assembly, w/ all valves		EA	\$ 9,228.00	=	\$ -		\$ -
Water Service Line Installation, inc. tap and valves		EA	\$ 1,852.00	=	\$ -		\$ -
Fire Cistern Installation, complete		EA		=	\$ -		\$ -
				=	\$ -		\$ -
[insert items not listed but part of construction plans]				=	\$ -		\$ -
SANITARY SEWER IMPROVEMENTS							
Sewer Main Pipe (PVC), Size 8"		LF	\$ 90.00	=	\$ -		\$ -
Sanitary Sewer Manhole, Depth < 15 feet		EA	\$ 6,136.00	=	\$ -		\$ -
Sanitary Service Line Installation, complete		EA	\$ 1,962.00	=	\$ -		\$ -
Sanitary Sewer Lift Station, complete		EA		=	\$ -		\$ -
				=	\$ -		\$ -
[insert items not listed but part of construction plans]				=	\$ -		\$ -
LANDSCAPING IMPROVEMENTS (For subdivision specific condition of approval, or PUD)							
		EA		=	\$ -		\$ -
		EA		=	\$ -		\$ -
		EA		=	\$ -		\$ -
		EA		=	\$ -		\$ -
		EA		=	\$ -		\$ -
** - Section 3 is not subject to defect warranty requirements							
Section 3 Subtotal				=	\$ 102,400.00		\$ 102,400.00
AS-BUILT PLANS (Public Improvements inc. Permanent WQCV BMPs)				LS	\$ 1,500.00		\$ 1,500.00
POND/BMP CERTIFICATION (inc. elevations and volume calculations)				LS	\$ 1,500.00		\$ 1,500.00
Total Construction Financial Assurance						\$ 2,803,103.20	
(Sum of all section subtotals plus as-builts and pond/BMP certification)							
Total Remaining Construction Financial Assurance (with Pre-Plat Construction)						\$ 2,803,103.20	
(Sum of all section totals less credit for items complete plus as-builts and pond/BMP certification)							
Total Defect Warranty Financial Assurance						\$ 533,311.20	
(20% of all items identified as (*). To be collateralized at time of preliminary acceptance)							

Approvals	
I hereby certify that this is an accurate and complete estimate of costs for the work as shown on the Grading and Erosion Control Plan and Construction Drawings associated with the Project.	
Engineer (P.E. Seal Required) Approved by Owner / Applicant Approved by El Paso County Engineer / ECM Administrator	
Date	