



ENTECH
ENGINEERING, INC.

505 ELKTON DRIVE
COLORADO SPRINGS, CO 80907
PHONE (719) 531-5599
FAX (719) 531-5238

October 19, 2021

TC&C, LLC
17572 Colonial Park Drive
Monument, Colorado 80132

Attn: Carl Turse

Re: Asphalt Testing – Roadway
Rollin Ridge
Colorado Springs, Colorado
Report No. 1, Tests 1 – 6

Dear Mr. Turse,

As requested, personnel of Entech Engineering, Inc. have performed asphalt testing at the above referenced site.

Asphalt testing on this site was performed on September 15, 2021. The tests indicate that the materials have been properly compacted at the depths and locations noted. Results of the asphalt tests are attached with this letter.

We trust that this has provided you with the information you require. Should you have any questions or need further information, please do not hesitate to contact us.

Respectfully submitted,

ENTECH ENGINEERING, INC.


Joseph C. Goode, Jr.
President

JCG/as

Enclosure

Entech Job No. 210369

F:\AA projects\2021\210369-TC & C-Rollin Hills-110-ConMat\210369_6asphdenc1.doc



Client: TC&C, LLC	Entech Job #: 210369.6	Maximum Density Key: M = Marshall Value R = Rice Value
Project: Rollin Ridge	Tested By: J. Busemeyer	
Subject: Asphalt Roadway	Report Date: 10-19-2021	

Test #	Test Location	Testing Date	Percent Compaction	Percent Required	Field Density	Maximum Density	Pass/Fail
1	Station 18 + 00, 10' off of Centerline of the Eastbound Lane of Bark Tree Trail, second lift.	9/15/21	94	92-96	143.1	R - 152.1	<input type="checkbox"/>
2	Station 15 + 25, 5' off of the Centerline of the Eastbound lane of Bark Tree Trail, second lift.	9/15/21	94	92-96	142.1	R - 152.1	<input type="checkbox"/>
3	Station 11 + 50, 8' off of the Centerline of the Eastbound lane of Bark Tree Trail, second lift.	9/15/21	95	92-96	143.6	R - 152.1	<input type="checkbox"/>
4	Station 17 + 75, 1' off of the Centerline of the Westbound lane of Bark Tree Trail, second lift.	9/15/21	93	92-96	142.0	R - 152.1	<input type="checkbox"/>
5	Station 15 + 50, 6' off of the Centerline of the Westbound lane of Bark Tree Trail, second lift.	9/15/21	94	92-96	142.7	R - 152.1	<input type="checkbox"/>
6	Station 11 + 00, 12' off of the Centerline of the Westbound lane of Bark Tree Trail, second lift.	9/15/21	94	92-96	142.1	R - 152.1	<input type="checkbox"/>

All dimensions are approximate. Cl. = Centerline



ENTECH
ENGINEERING, INC.
505 Elkton Drive
Colorado Springs, CO 80907
(719) 531-5599 • (719) 531-5238 (fax)

ASPHALT TESTING RESULTS

Joseph C. Goode, Jr., P.E.