



**ENTECH**  
 ENGINEERING, INC.  
 505 Elkton Drive  
 Colorado Springs, CO 80907  
 (719) 531-5599 • (719) 531-5238 (fax)

Client: **FLRD #5**  
 Project: **Forest Lakes Residential Development, Filing 5**  
 Entech Job # **192273**

**CONCRETE TEST**

<b>PG</b>			<b>Test #: 25</b>		
Date: 9/17/2020	# of Specimens: 4	Specified Strength (psi): 4500	Time of Test: 9:10 AM	Hours Field Cured: 24	Lab Receive Date: 9/18/2020
<b>Specimen Type</b>		<b>Test Type</b>		<b>Type of Cure</b>	
<b>Cylinders 4x8</b>		<b>Field</b>		<b>Tank</b>	
Contractor: <b>Ideal Concrete</b>		Supplier: <b>Action Ready Mix</b>		Mix Design Number: <b>A45BD67FCG</b>	
Truck Number: <b>519</b>		Ticket Number: <b>55644</b>		Batch Time: <b>7:52 AM</b>	

Location:  
 Curb and gutter on the north side of Forest Lakes Drive, 25' north and 15' east off the northeast corner of Lot 23, at 39.0614045, -104.9030899

Slump (in.): <b>2.0</b>	Air (%): <b>5.0</b>	Unit Weight (PCF): <b>144.3</b>	Concrete Temp (°F): <b>73</b>	Air Temp (°F): <b>51</b>
-------------------------	---------------------	---------------------------------	-------------------------------	--------------------------

7-Day Strength	28-Day Strength	-Day Strength	56-Day Strength	-Day Strength
4000	4740			
	5070			
Average: 4000	Average: 4910	Average:	Average:	Average:
Break Date: 9/24/2020	Break Date: 10/15/2020	Break Date:	Break Date:	Break Date:

Remarks:  
**28 Day Results**

Specifications: 4500 PSI, 4" Max Slump, 4.5-7.5% Air  
 Summary Comments: Ideal Concrete, Action Ready Mix  
 Break Sequence: 1@7, 2@28, 1@hold



Reviewed By: *R.P.J.*