



ENTECH
 ENGINEERING, INC.
 505 Elkton Drive
 Colorado Springs, CO 80907
 (719) 531-5599 • (719) 531-5238 (fax)

Client: **FLRD #5**
 Project: **Forest Lakes Residential Development, Filing 5**
 Entech Job # **192273**

CONCRETE TEST

PG			Test #: 34		
Date: 9/21/2020	# of Specimens: 4	Specified Strength (psi): 4000	Time of Test: 12:50 PM	Hours Field Cured: 24	Lab Receive Date: 9/22/2020
Specimen Type		Test Type		Type of Cure	
Cylinders 4x8		Field		Tank	
Contractor: Ideal Concrete		Supplier: Action Ready Mix		Mix Design Number: A45BD67FCG	
Truck Number: 525		Ticket Number: 55854		Batch Time: 11:22 AM	

Location:
Curb and gutter, on Mesa Top Drive at the northwest corner of Lot 19, at (39.061044, -104.902567)

Slump (in.): 2.0	Air (%): 6.0	Unit Weight (PCF): 140.2	Concrete Temp (°F): 80	Air Temp (°F): 77
-------------------------	---------------------	---------------------------------	-------------------------------	--------------------------

<i>7-Day Strength</i>	<i>28-Day Strength</i>	<i>-Day Strength</i>	<i>56-Day Strength</i>	<i>-Day Strength</i>
3950	5130			
	4840			
Average: 3950	Average: 4990	Average:	Average:	Average:
Break Date: 9/28/2020	Break Date: 10/19/2020	Break Date:	Break Date:	Break Date:

Remarks:
28 Day Results

Specifications: 4000 PSI, 5-8% Air, 4" Max Slump	Break Sequence: 1 @7, 2 @28, 1 @hold
--	--

Summary Comments:
Ideal Concrete, Action Ready Mix

Reviewed By: *R.P.J.*

