



ENTECH
ENGINEERING, INC.
505 Elkton Drive
Colorado Springs, CO 80907
(719) 531-5599 • (719) 531-5238 (fax)

Client:	FLRD #5
Project:	Forest Lakes Residential Development, Filing 5
Entech Job #	192273

CONCRETE TEST

JC			Test #: 42		
Date: 4/8/2021	# of Specimens: 4	Specified Strength (psi): 4500	Time of Test: 11:25 AM	Hours Field Cured: 24	Lab Receive Date: 4/9/2021
Specimen Type		Test Type		Type of Cure	
Cylinders 4x8		Field		Tank	
Contractor: Trax Construction		Supplier: Transit Mix		Mix Design Number: T34562110	
Truck Number: 34		Ticket Number: 86575587		Batch Time: 10:25 AM	

Location:
Sidewalk, 800' northeast along sidewalk from northeast corner of Mesa Top Drive & Forest Lake Drive intersection, northwest side of Mesa Top Drive.

Slump (in.): 0.75	Air (%): 6.0	Unit Weight (PCF): 140.9	Concrete Temp (°F): 66	Air Temp (°F): 63
7-Day Strength	28-Day Strength	-Day Strength	56-Day Strength	-Day Strength
4750	6440			
	6460			
	6680			
Average: 4750	Average: 6530	Average:	Average:	Average:
Break Date: 4/15/2021	Break Date: 5/6/2021	Break Date:	Break Date:	Break Date:

Remarks:
28 Day Results

Specifications:
4500 PSI, 5-8% Air, 4" Max Slump
Summary Comments:
Trax Construction, Transit Mix

Break Sequence:
1@7, 3@28

Reviewed By: *RPJ*

