



**ENTECH**  
 ENGINEERING, INC.  
 505 Elkton Drive  
 Colorado Springs, CO 80907  
 (719) 531-5599 • (719) 531-5238 (fax)

Client:	FLRD #5
Project:	Forest Lakes Residential Development, Filing 5
Entech Job #	192273

**CONCRETE TEST**

<b>EO</b>			Test #:			10		
Date:	# of Specimens	Specified Strength (psi)	Time of Test	Hours Field Cured	Lab Receive Date:			
8/5/2020	4	4500	1:05 PM	24	8/6/2020			
<b>Specimen Type</b>			<b>Test Type</b>			<b>Type of Cure</b>		
<b>Cylinders 4x8</b>			<b>Field</b>			<b>Tank</b>		
Contractor:			Supplier:			Mix Design Number		
PPC Construction			Pete Lien			90DJ50		
Truck Number			Ticket Number			Batch Time:		
312			973932			12:02 PM		

Location:  
 (Outlet Drain Pad) 6' west and 5' south off northeast corner of outlet drain into Pond C.

Slump (in.):	Air (%):	Unit Weight (PCF):	Concrete Temp (°F)	Air Temp (°F)
3.75	5.2	140.8	84	79

7-Day Strength	28-Day Strength	-Day Strength	56-Day Strength	-Day Strength
4470	5400			
	5560			
Average:	Average:	Average:	Average:	Average:
4470	5480			
Break Date:	Break Date:	Break Date:	Break Date:	Break Date:
8/12/2020	9/2/2020			

Remarks:  
 28 Day Results

Specifications: 4500 PSI, 4" Max Slump, 4.5-7.5% Air	Break Sequence: 1 @ 7, 2 @ 28, 1 @ hold
---	--

Summary Comments:  
 PPC Construction, Pete Lien

Reviewed By: *RPJ*

