



ENTECH
 ENGINEERING, INC.
 505 Elkton Drive
 Colorado Springs, CO 80907
 (719) 531-5599 • (719) 531-5238 (fax)

Client: **FLRD #5**
 Project: **Forest Lakes Residential Development, Filing 5**
 Entech Job #: **192273**

CONCRETE TEST

PG			Test #: 29		
Date: 9/18/2020	# of Specimens: 4	Specified Strength (psi): 4500	Time of Test: 8:10 AM	Hours Field Cured: 24	Lab Receive Date: 9/19/2020
Specimen Type		Test Type		Type of Cure	
Cylinders 4x8		Field		Tank	
Contractor: Ideal Concrete		Supplier: Action Ready Mix		Mix Design Number: A45BD67FCG	
Truck Number: 521		Ticket Number: 55716		Batch Time: 6:51 AM	

Location:
Curb and gutter, southwest side of 7114 Mesa Top Drive (39.061145, -104.898626)

Slump (in.): 2.0	Air (%): 5.5	Unit Weight (PCF): 142.4	Concrete Temp (°F): 73	Air Temp (°F): 56
-------------------------	---------------------	---------------------------------	-------------------------------	--------------------------

<i>7-Day Strength</i>	<i>28-Day Strength</i>	<i>-Day Strength</i>	<i>56-Day Strength</i>	<i>-Day Strength</i>
3670				
Average: 3670	Average:	Average:	Average:	Average:
Break Date: 9/25/2020	Break Date: 10/16/2020	Break Date:	Break Date:	Break Date:

Remarks:
7 Day Results

Specifications: 4500 PSI, 5-8% Air, 4" Max Slump	Break Sequence: 1 @ 7, 2 @ 28, 1 @ hold
Summary Comments: Ideal Concrete, Action Ready Mix	

Reviewed By: *RPF*