



ENTECH
ENGINEERING, INC.
 505 Elkton Drive
 Colorado Springs, CO 80907
 (719) 531-5599 • (719) 531-5238 (fax)

Client:	FLRD #5
Project:	Forest Lakes Residential Development, Filing 5
Entech Job #	192273

CONCRETE TEST

DD		Test #: 14			
Date:	# of Specimens	Specified Strength (psi)	Time of Test	Hours Field Cured	Lab Receive Date:
8/12/2020	4	4500	1:20 PM	24	8/13/2020

Specimen Type	Test Type	Type of Cure
----------------------	------------------	---------------------

Cylinders 4x8	Field	Lab
----------------------	--------------	------------

Contractor:	Supplier:	Mix Design Number
PPC Construction	Pete Lien	90DJ50

Truck Number	Ticket Number	Batch Time:
2275	974292	12:27 PM

Location:
 Inlet Wall, south end inlet, Tract 7

Slump (in.):	Air (%):	Unit Weight (PCF):	Concrete Temp (°F)	Air Temp (°F)
4.0	6.4	138.1	84	88

7-Day Strength	28-Day Strength	-Day Strength	56-Day Strength	-Day Strength
4460	5080			
	5240			
Average:	Average:	Average:	Average:	Average:
4460	5160			
Break Date:	Break Date:	Break Date:	Break Date:	Break Date:
8/19/2020	9/9/2020			

Remarks:
28 Day Results

Specifications: 4500 PSI, 4" Max Slump, 5-8% Air	Break Sequence: 1@7, 2@28, 1@hold
---	--------------------------------------

Summary Comments:
PPC Construction, Pete Lien

Reviewed By:

