



**ENTECH**  
 ENGINEERING, INC.  
 505 Elkton Drive  
 Colorado Springs, CO 80907  
 (719) 531-5599 • (719) 531-5238 (fax)

Client:	FLRD #5
Project:	Forest Lakes Residential Development, Filing 5
Entech Job #	192273

**CONCRETE TEST**

<b>PG</b>			<b>Test #:</b> 22		
Date:	# of Specimens	Specified Strength (psi)	Time of Test	Hours Field Cured	Lab Receive Date:
8/25/2020	4	4500	12:15 PM	24	8/26/2020
<b>Specimen Type</b>		<b>Test Type</b>		<b>Type of Cure</b>	
<b>Cylinders 4x8</b>		<b>Field</b>		<b>Tank</b>	
Contractor:		Supplier:		Mix Design Number	
PPC Construction		Pete Lien		90DJ50	
Truck Number		Ticket Number		Batch Time:	
305		975004		11:15 AM	

Location  
 Inlet lids, 150' east and 50' north of the southeast corner of Lot 22A, Mesa Top Drive.

Slump (in.)	Air (%):	Unit Weight (PCF):	Concrete Temp (°F)	Air Temp (°F)
3.25	5.8	142.9	86	84
<b>7-Day Strength</b>	<b>28-Day Strength</b>	<b>-Day Strength</b>	<b>56-Day Strength</b>	<b>-Day Strength</b>
3970	4780			
	4950			
Average:	Average:	Average:	Average:	Average:
3970	4870			
Break Date:	Break Date:	Break Date:	Break Date:	Break Date:
9/1/2020	9/22/2020			

Remarks:  
 28 Day Results

Specifications:	Break Sequence:
4500 PSI, 4" Max Slump, 4.5-7.5% Air	1 @ 7, 2 @ 28, 1 @ hold
Summary Comments:	
PPC Construction, Pete Lien	

Reviewed By: *KPJ*

