



**ENTECH**  
 ENGINEERING, INC.  
 505 Elkton Drive  
 Colorado Springs, CO 80907  
 (719) 531-5599 • (719) 531-5238 (fax)

Client:	FLRD #5
Project:	Forest Lakes Residential Development, Filing 5
Entech Job #	192273

**CONCRETE TEST**

<b>PG</b>			<b>Test #: 35</b>		
Date:	# of Specimens	Specified Strength (psi)	Time of Test	Hours Field Cured	Lab Receive Date:
9/21/2020	4	4000	2:50 PM	24	9/22/2020
<b>Specimen Type</b>		<b>Test Type</b>		<b>Type of Cure</b>	
<b>Cylinders 4x8</b>		<b>Field</b>		<b>Tank</b>	
Contractor:		Supplier:		Mix Design Number	
Ideal Concrete		Action Ready Mix		A45BD67FCG	
Truck Number		Ticket Number		Batch Time:	
503		55875		1:59 PM	

Location:  
 Curb and gutter, northwest side of Forest Lakes Drive at fire hydrant (39.060091, -104.898840)

Slump (in.):	Air (%):	Unit Weight (PCF):	Concrete Temp (°F)	Air Temp (°F)
2.0	5.0	143.7	83	77

7-Day Strength	28-Day Strength	-Day Strength	56-Day Strength	-Day Strength
4060				
Average:	Average:	Average:	Average:	Average:
4060				
Break Date:	Break Date:	Break Date:	Break Date:	Break Date:
9/28/2020	10/19/2020			

Remarks:  
**7 Day Results**

Specifications:	Break Sequence:
4000 PSI, 5-8% Air, 4" Max Slump	1@7, 2@28, 1@hold

Summary Comments:  
**Ideal Concrete, Action Ready Mix**

Reviewed By: