



ENTECH
ENGINEERING, INC.

505 ELKTON DRIVE
COLORADO SPRINGS, COLORADO 80907

SUMMARY OF CTS TEST RESULTS

FIELD TESTING

CLIENT FLRD #5
PROJECT FOREST LAKES, FILING 5
FIELD SAMPLE ID ON-SITE
SOIL ADDITIVE TYPE I/II CEMENT

JOB NO 192273
DATE 10/13/20
BY BL

<i>ADDITIVE</i> %	<i>WATER</i> %	<i>DENSITY</i> (dry)	<i>AGE</i> (days)	<i>STRENGTH</i> (psi)
MESA TOP ROAD				
2	11.3	134.3	6	335
2	11.3	131.9	6	336
2	11.3	131.1	6	409
AVERAGE:				360
FOREST LAKES DRIVE, LOTS 18/19				
2	14.0	130.1	5	357
2	14.0	130.0	5	229
2	14.0	126.5	5	286
AVERAGE:				291
FOREST LAKES DRIVE, LOTS 32/33				
2	11.1	131.5	5	345
2	11.1	131.4	5	327
2	11.1	131.7	5	351
AVERAGE:				341

CURING METHOD

100° HUMIDIFIED OVEN