



ENTECH
 ENGINEERING, INC.
 505 Elkton Drive
 Colorado Springs, CO 80907
 (719) 531-5599 • (719) 531-5238 (fax)

Client:	FLRD #5
Project:	Forest Lakes Residential Development, Filing 5
Entech Job #	192273

CONCRETE TEST

PG			Test #:	24		
Date:	# of Specimens	Specified Strength (psi)	Time of Test	Hours Field Cured	Lab Receive Date:	
8/27/2020	4	4500	2:10 PM	24	8/28/2020	

Specimen Type	Test Type	Type of Cure
----------------------	------------------	---------------------

Cylinders 4x8	Field	Tank
----------------------	--------------	-------------

Contractor:	Supplier:	Mix Design Number
PPC Construction	Pete Lien	90DJ50

Truck Number	Ticket Number	Batch Time:
990	975160	1:03 PM

Location:
 Outlet lid, 10' south of the southeast corner of Lot 29A, Forest Lakes Drive.

Slump (in.):	Air (%):	Unit Weight (PCF):	Concrete Temp (°F)	Air Temp (°F)
4.75	8.0		87	85

7-Day Strength	28-Day Strength	-Day Strength	56-Day Strength	-Day Strength
3420	4880			
	5220			
Average:	Average:	Average:	Average:	Average:
3420	5050			
Break Date:	Break Date:	Break Date:	Break Date:	Break Date:
9/3/2020	9/24/2020			

Remarks:
 28 Day Results

Specifications:	Break Sequence:
4500 PSI, 4" Max Slump, 4.5-7.5% Air	1@7, 2@28, 1@hold

Summary Comments:
 PPC Construction, Pete Lien

Reviewed By: *RPJ*

