



ENTECH
 ENGINEERING, INC.
 505 Elkton Drive
 Colorado Springs, CO 80907
 (719) 531-5599 • (719) 531-5238 (fax)

Client:	FLRD #5
Project:	Forest Lakes Residential Development, Filing 5
Entech Job #	192273

CONCRETE TEST

EO			Test #: 18		
Date:	# of Specimens	Specified Strength (psi)	Time of Test	Hours Field Cured	Lab Receive Date:
8/17/2020	4	4500	1:20 PM	24	8/18/2020

Specimen Type	Test Type	Type of Cure
----------------------	------------------	---------------------

Cylinders 4x8	Field	Tank
----------------------	--------------	-------------

Contractor:	Supplier:	Mix Design Number
PPC Construction	Pete Lien	90DJ50

Truck Number	Ticket Number	Batch Time:
308	974491	12:19 PM

Location:
 Inlet walls, 75' west and 25' south off the northwest corner of Lot 30, Forest Lakes Drive.

Slump (in.):	Air (%):	Unit Weight (PCF):	Concrete Temp (°F)	Air Temp (°F)
3.75	5.5	140.3	87	81

<i>7-Day Strength</i>	<i>28-Day Strength</i>	<i>-Day Strength</i>	<i>56-Day Strength</i>	<i>-Day Strength</i>
3770				
Average:	Average:	Average:	Average:	Average:
3770				
Break Date:	Break Date:	Break Date:	Break Date:	Break Date:
8/24/2020	9/14/2020			

Remarks:
 7 Day Results

Specifications:	Break Sequence:
4500 PSI, 4" Max Slump, 4.5-7.5% Air	1@7, 2@28, 1@hold

Summary Comments:
 PPC Construction, Pete Lien

Reviewed By: *RPJ*