



ENTECH
 ENGINEERING, INC.
 505 Elkton Drive
 Colorado Springs, CO 80907
 (719) 531-5599 • (719) 531-5238 (fax)

Client: **FLRD #6**
 Project: **Forest Lakes Residential Development, Filing 6**
 Entech Job # **201326**

CONCRETE TEST

| | | | | | |
|---------------------------------------|--------------------------|---------------------------------------|-------------------------------|----------------------------------|-------------------------------------|
| J. Brunk | | | Test #: 9 | | |
| Date: 11/10/2021 | # of Specimens: 4 | Specified Strength (psi): 4000 | Time of Test: 11:15 AM | Hours Field Cured: 24 | Lab Receive Date: 11/11/2021 |
| Specimen Type | | Test Type | | Type of Cure | |
| Cylinders 4x8 | | Field | | Lab | |
| Contractor: Orozco Landscaping | | Supplier: Martin Marietta | | Mix Design Number: CS4304 | |
| Truck Number: 2217 | | Ticket Number: 67097844 | | Batch Time: 10:09 AM | |

Location:
 Inlet; GPS coordinates: (39.061042° N, 104.904722° W)

| | | | | |
|-------------------------------|------------------------------|---------------------------------|-------------------------------|--------------------------|
| Slump (in.): 3.0 | Air (%): 5.0 | Unit Weight (PCF): 141.6 | Concrete Temp (°F): 75 | Air Temp (°F): 54 |
| 7-Day Strength | 28-Day Strength | -Day Strength | 56-Day Strength | -Day Strength |
| 4760 | | | | |
| | | | | |
| | | | | |
| Average: 4760 | Average: | Average: | Average: | Average: |
| Break Date: 11/17/2021 | Break Date: 12/8/2021 | Break Date: | Break Date: | Break Date: |

Remarks:
7 Day Results

Specifications: **4000 PSI, 4" Max Slump, 5-8% Air** Break Sequence: **1@7, 3@28**

Summary Comments:
Orozco Landscaping, Martin Marietta

Reviewed By: *ASJ*