



ENTECH
 ENGINEERING, INC.
 505 Elkton Drive
 Colorado Springs, CO 80907
 (719) 531-5599 • (719) 531-5238 (fax)

Client:	FLRD #6
Project:	Forest Lakes Residential Development, Filing 6
Entech Job #	201326

CONCRETE TEST

VG			Test #: 15		
Date:	# of Specimens	Specified Strength (psi)	Time of Test	Hours Field Cured	Lab Receive Date:
4/27/2022	4	4500	7:50 AM	24	4/28/2022
Specimen Type		Test Type		Type of Cure	
Cylinders 4x8		Field		Lab	
Contractor:	Supplier:	Transit Mix		Mix Design Number	
Trax Construction				T34562110	
Truck Number	Ticket Number	Batch Time:			
383	86492032	6:48 AM			

Location:
 Curb & Gutter; 10' South off of the Northwest corner of Lot #14 on Mesa Top Drive.

Slump (in.):	Air (%):	Unit Weight (PCF):	Concrete Temp (°F)	Air Temp (°F)
1.0	5.5	143.6	71	55

7-Day Strength	28-Day Strength	-Day Strength	56-Day Strength	-Day Strength
5370				
Average:	Average:	Average:	Average:	Average:
5370				
Break Date:	Break Date:	Break Date:	Break Date:	Break Date:
5/4/2022	5/25/2022			

Remarks:
 7 Day Results

Specifications: 4500 PSI, 2" Max Slump, 5-8% Air	Break Sequence: 1@7, 3@28
---	------------------------------

Summary Comments:
 Trax Construction, Transit Mix

Reviewed By: *[Signature]*