



ENTECH
 ENGINEERING, INC.
 505 Elkton Drive
 Colorado Springs, CO 80907
 (719) 531-5599 • (719) 531-5238 (fax)

Client:	FLRD #6
Project:	Forest Lakes Residential Development, Filing 6
Entech Job #	201326

CONCRETE TEST

J. Barnhart			Test #:			12		
Date:	# of Specimens	Specified Strength (psi)	Time of Test	Hours Field Cured	Lab Receive Date:			
12/21/2021	4	4000	1:10 PM	24	12/22/2021			
Specimen Type			Test Type			Type of Cure		
Cylinders 4x8			Field			Lab		
Contractor:			Supplier:			Mix Design Number		
Orozco Landscaping			Martin Marietta			CS4304		
Truck Number			Ticket Number			Batch Time:		
2219			69012387			11:15 AM		

Location
 Drainage Outlet; GPS Coordinates: (39.060495° N, 104.904713° W)

Slump (in.)	Air (%):	Unit Weight (PCF):	Concrete Temp (°F)	Air Temp (°F)
5.0	5.5	140.1	65	55

7-Day Strength	28-Day Strength	-Day Strength	56-Day Strength	-Day Strength
3780	4980			
	5470			
	5310			
Average:	Average:	Average:	Average:	Average:
3780	5250			
Break Date:	Break Date:	Break Date:	Break Date:	Break Date:
12/28/2021	1/18/2022			

Remarks:
 28 day results

Specifications:	Break Sequence:
4000 PSI, 6" Max Slump, 5-8% Air	1@7, 3@28
Summary Comments:	
Orozco Landscaping, Martin Marietta	

Reviewed By: *[Signature]*

