



**ENTECH**  
ENGINEERING, INC.  
505 Elkton Drive  
Colorado Springs, CO 80907  
(719) 531-5599 • (719) 531-5238 (fax)

Client:	FLRD #6
Project:	Forest Lakes Residential Development, Filing 6
Entech Job #	201326

**CONCRETE TEST**

JC			Test #:	11		
Date:	# of Specimens	Specified Strength (psi)	Time of Test	Hours Field Cured	Lab Receive Date:	
11/24/2021	4	4000	1:30 PM	24	11/25/2021	
<b>Specimen Type</b>		<b>Test Type</b>		<b>Type of Cure</b>		
<b>Cylinders 4x8</b>		<b>Field</b>		<b>Lab</b>		
Contractor:		Supplier:		Mix Design Number		
<b>Orozco Landscaping</b>		<b>Martin Marietta</b>		<b>CS4304</b>		
Truck Number		Ticket Number		Batch Time:		
<b>2217</b>		<b>67098667</b>		<b>12:02 PM</b>		

Location:  
Forebay Walls in the detention pond; Southwest corner of the pond; 45' North & 10' East off of Lot #52 on Timber Trek Way.

Slump (in.):	Air (%):	Unit Weight (PCF):	Concrete Temp (°F)	Air Temp (°F)
3.0	6.0	140.5	69	34
<b>7-Day Strength</b>	<b>28-Day Strength</b>	<b>-Day Strength</b>	<b>56-Day Strength</b>	<b>-Day Strength</b>
4330	4450			
	5010			
	4860			
Average:	Average:	Average:	Average:	Average:
4330	4770			
Break Date:	Break Date:	Break Date:	Break Date:	Break Date:
12/1/2021	12/22/2021			

Remarks:  
**28 Day Results**

Specifications:	Break Sequence:
4000 PSI, 4" Max Slump, 5-8% Air	1@7, 3@28
Summary Comments:	
Orozco Landscaping, Martin Marietta	

Reviewed By:

