



ENTECH
 ENGINEERING, INC.
 505 Elkton Drive
 Colorado Springs, CO 80907
 (719) 531-5599 • (719) 531-5238 (fax)

Client: **FLRD #6**
 Project: **Forest Lakes Residential Development, Filing 6**
 Entech Job #: **201326**

CONCRETE TEST

J. Brunk			Test #: 8		
Date: 11/5/2021	# of Specimens: 4	Specified Strength (psi): 4000	Time of Test: 10:15 AM	Hours Field Cured: 24	Lab Receive Date: 11/6/2021
Specimen Type		Test Type		Type of Cure	
Cylinders 4x8		Field		Lab	
Contractor: Orozco Landscaping		Supplier: Martin Marietta		Mix Design Number: CS4304	
Truck Number: 1748		Ticket Number: 87097562		Batch Time: 8:51 AM	

Location:
 Forebay Base in the detention pond East of Lot #52 on Timber Trek; Southwest corner of the pond; GPS Coordinates: (39.060445° N, 104.905761° W)

Slump (in.): 3.0	Air (%): 5.5	Unit Weight (PCF): 140.0	Concrete Temp (°F): 75	Air Temp (°F): 64
7-Day Strength	28-Day Strength	-Day Strength	56-Day Strength	-Day Strength
4350	5210			
	5420			
	5190			
Average: 4350	Average: 5270	Average:	Average:	Average:
Break Date: 11/12/2021	Break Date: 12/3/2021	Break Date:	Break Date:	Break Date:

Remarks:
28 Day Results

Specifications: 4000 PSI, 4" Max Slump, 5-8% Air
 Break Sequence: 1@7, 3@28
 Summary Comments: Orozco Landscaping, Martin Marietta

Reviewed By: *ppj*

