



**ENTECH**  
 ENGINEERING, INC.  
 505 Elkton Drive  
 Colorado Springs, CO 80907  
 (719) 531-5599 • (719) 531-5238 (fax)

Client: **FLRD #6**  
 Project: **Forest Lakes Residential Development, Filing 6**  
 Entech Job # **201326**

**CONCRETE TEST**

<b>JC</b>			Test #: <b>11</b>		
Date: <b>11/24/2021</b>	# of Specimens: <b>4</b>	Specified Strength (psi): <b>4000</b>	Time of Test: <b>1:30 PM</b>	Hours Field Cured: <b>24</b>	Lab Receive Date: <b>11/25/2021</b>
<b>Specimen Type</b>		<b>Test Type</b>		<b>Type of Cure</b>	
<b>Cylinders 4x8</b>		<b>Field</b>		<b>Lab</b>	
Contractor: <b>Orozco Landscaping</b>		Supplier: <b>Martin Marietta</b>		Mix Design Number: <b>CS4304</b>	
Truck Number: <b>2217</b>		Ticket Number: <b>67098667</b>		Batch Time: <b>12:02 PM</b>	

Location:

Detention Pond Box; 45' North & 10' East off of Lot #52 on Timber Trek Way.

Slump (in.): <b>3.0</b>	Air (%): <b>6.0</b>	Unit Weight (PCF): <b>140.5</b>	Concrete Temp (°F): <b>69</b>	Air Temp (°F): <b>34</b>
<b>7-Day Strength</b>	<b>28-Day Strength</b>	<b>-Day Strength</b>	<b>56-Day Strength</b>	<b>-Day Strength</b>
4330				
Average: <b>4330</b>	Average:	Average:	Average:	Average:
Break Date: <b>12/1/2021</b>	Break Date: <b>12/22/2021</b>	Break Date:	Break Date:	Break Date:

Remarks:

**7 Day Results**

Specifications:  
 4000 PSI, 4" Max Slump, 5-8% Air

Break Sequence:  
 1@7, 3@28

Summary Comments:

**Orozco Landscaping, Martin Marietta**

Reviewed By: