



ENTECH
 ENGINEERING, INC.
 505 Elkton Drive
 Colorado Springs, CO 80907
 (719) 531-5599 • (719) 531-5238 (fax)

Client:	FLRD #6
Project:	Forest Lakes Residential Development, Filing 6
Entech Job #	201326

CONCRETE TEST

J. Barnhart			Test #: 12		
Date: 12/21/2021	# of Specimens: 4	Specified Strength (psi): 4000	Time of Test: 1:10 PM	Hours Field Cured: 24	Lab Receive Date: 12/22/2021
Specimen Type		Test Type		Type of Cure	
Cylinders 4x8		Field		Lab	
Contractor: Orozco Landscaping		Supplier: Martin Marietta		Mix Design Number: CS4304	
Truck Number: 2219		Ticket Number: 69012387		Batch Time: 11:15 AM	

Location:
 Drainage Outlet; GPS Coordinates: (39.060495° N, 104.904713° W)

Slump (in.): 5.0	Air (%): 5.5	Unit Weight (PCF): 140.1	Concrete Temp (°F): 65	Air Temp (°F): 55
7-Day Strength	28-Day Strength	-Day Strength	56-Day Strength	-Day Strength
3780				
Average: 3780	Average:	Average:	Average:	Average:
Break Date: 12/28/2021	Break Date: 1/18/2022	Break Date:	Break Date:	Break Date:

Remarks:
 7 Day Results

Specifications: 4000 PSI, 6" Max Slump, 5-8% Air	Break Sequence: 1@7, 3@28
---	------------------------------

Summary Comments:
 Orozco Landscaping, Martin Marietta

Reviewed By: *RJG*