



ENTECH
ENGINEERING, INC.
505 Elkton Drive
Colorado Springs, CO 80907
(719) 531-5599 • (719) 531-5238 (fax)

Client: **FLRD #6**
Project: **Forest Lakes Residential Development, Filing 6**
Entech Job # **201326**

CONCRETE TEST

JC			Test #: 11		
Date: 11/24/2021	# of Specimens: 4	Specified Strength (psi): 4000	Time of Test: 1:30 PM	Hours Field Cured: 24	Lab Receive Date: 11/25/2021
Specimen Type		Test Type		Type of Cure	
Cylinders 4x8		Field		Lab	
Contractor: Orozco Landscaping		Supplier: Martin Marietta		Mix Design Number: CS4304	
Truck Number: 2217		Ticket Number: 67098667		Batch Time: 12:02 PM	

Location:
Detention Pond Box; 45' North & 10' East off of Lot #52 on Timber Trek Way.

Slump (in.): 3.0	Air (%): 6.0	Unit Weight (PCF): 140.5	Concrete Temp (°F): 69	Air Temp (°F): 34
-------------------------	---------------------	---------------------------------	-------------------------------	--------------------------

<i>7-Day Strength</i>	<i>28-Day Strength</i>	<i>-Day Strength</i>	<i>56-Day Strength</i>	<i>-Day Strength</i>
4330	4450			
	5010			
	4860			
Average: 4330	Average: 4770	Average:	Average:	Average:
Break Date: 12/1/2021	Break Date: 12/22/2021	Break Date:	Break Date:	Break Date:

Remarks:
28 Day Results

Specifications: **4000 PSI, 4" Max Slump, 5-8% Air**

Break Sequence: **1@7, 3@28**

Summary Comments:
Orozco Landscaping, Martin Marietta

Reviewed By: *[Signature]*

