



**ENTECH**  
 ENGINEERING, INC.  
 505 Elkton Drive  
 Colorado Springs, CO 80907  
 (719) 531-5599 • (719) 531-5238 (fax)

Client: **FLRD #6**  
 Project: **Forest Lakes Residential Development, Filing 6**  
 Entech Job # **201326**

**CONCRETE TEST**

**J. Brunk**

Test #: **4**

Date: <b>10/29/2021</b>	# of Specimens: <b>4</b>	Specified Strength (psi): <b>4500</b>	Time of Test: <b>8:30 AM</b>	Hours Field Cured: <b>24</b>	Lab Receive Date: <b>10/30/2021</b>
-------------------------	--------------------------	---------------------------------------	------------------------------	------------------------------	-------------------------------------

<b>Specimen Type</b>	<b>Test Type</b>	<b>Type of Cure</b>
<b>Cylinders 4x8</b>	<b>Field</b>	<b>Lab</b>

Contractor: <b>Trax Construction</b>	Supplier: <b>Transit Mix</b>	Mix Design Number: <b>T34562110</b>
--------------------------------------	------------------------------	-------------------------------------

Truck Number: <b>70</b>	Ticket Number: <b>86584414</b>	Batch Time: <b>7:09 AM</b>
-------------------------	--------------------------------	----------------------------

Location:  
**Curb & Gutter; GPS Coordinates: (39.060811° N, 104.906452° W)**

Slump (in.): <b>1.0</b>	Air (%): <b>5.0</b>	Unit Weight (PCF): <b>142.0</b>	Concrete Temp (°F): <b>70</b>	Air Temp (°F): <b>43</b>
-------------------------	---------------------	---------------------------------	-------------------------------	--------------------------

7-Day Strength	28-Day Strength	-Day Strength	56-Day Strength	-Day Strength
4690	6500			
	5800			
	6080			
Average: <b>4690</b>	Average: <b>6130</b>	Average:	Average:	Average:
Break Date: <b>11/5/2021</b>	Break Date: <b>11/26/2021</b>	Break Date:	Break Date:	Break Date:

Remarks:  
**28 Day Results**

Specifications:  
**4500 PSI, 4" Max Slump, 5-8% Air**  
 Summary Comments:

Break Sequence:  
**1@7, 3@28**

**Trax Construction, Transit Mix**

Reviewed By:

