



**ENTECH**  
 ENGINEERING, INC.  
 505 Elkton Drive  
 Colorado Springs, CO 80907  
 (719) 531-5599 • (719) 531-5238 (fax)

Client:	FLRD #6
Project:	Forest Lakes Residential Development, Filing 6
Entech Job #	201326

**CONCRETE TEST**

J. Brunk			Test #: 9		
Date: 11/10/2021	# of Specimens: 4	Specified Strength (psi): 4000	Time of Test: 11:15 AM	Hours Field Cured: 24	Lab Receive Date: 11/11/2021

<b>Specimen Type</b>	<b>Test Type</b>	<b>Type of Cure</b>
<b>Cylinders 4x8</b>	<b>Field</b>	<b>Lab</b>

Contractor: <b>Orozco Landscaping</b>	Supplier: <b>Martin Marietta</b>	Mix Design Number: <b>CS4304</b>
Truck Number: <b>2217</b>	Ticket Number: <b>67097844</b>	Batch Time: <b>10:09 AM</b>

Location:  
 Inlet; GPS coordinates: (39.061042° N, 104.904722° W)

Slump (in.): <b>3.0</b>	Air (%): <b>5.0</b>	Unit Weight (PCF): <b>141.6</b>	Concrete Temp (°F): <b>75</b>	Air Temp (°F): <b>54</b>
-------------------------	---------------------	---------------------------------	-------------------------------	--------------------------

7-Day Strength	28-Day Strength	-Day Strength	56-Day Strength	-Day Strength
4760	5610			
	5530			
	5290			
Average: 4760	Average: 5480	Average:	Average:	Average:
Break Date: 11/17/2021	Break Date: 12/8/2021	Break Date:	Break Date:	Break Date:

Remarks:  
**28 Day Results**

Specifications: 4000 PSI, 4" Max Slump, 5-8% Air	Break Sequence: 1@7, 3@28
---	------------------------------

Summary Comments:  
**Orozco Landscaping, Martin Marietta**

Reviewed By: *ppj*

