



ENTECH
 ENGINEERING, INC.
 505 Elkton Drive
 Colorado Springs, CO 80907
 (719) 531-5599 • (719) 531-5238 (fax)

Client:	FLRD #6
Project:	Forest Lakes Residential Development, Filing 6
Entech Job #	201326

CONCRETE TEST

J. Brunk			Test #:			2		
Date:	# of Specimens	Specified Strength (psi)	Time of Test	Hours Field Cured	Lab Receive Date:			
10/28/2021	4	4500	8:15 AM	24	10/29/2021			
Specimen Type			Test Type			Type of Cure		
Cylinders 4x8			Field			Lab		
Contractor:			Supplier:			Mix Design Number		
Trax Construction			Transit Mix			T34562110		
Truck Number			Ticket Number			Batch Time:		
48			86584347			7:12 AM		

Location:
 Curb & Gutter; GPS Coordinates: (39.059670° N, 104.906308° W)

Slump (in.):	Air (%):	Unit Weight (PCF):	Concrete Temp (°F)	Air Temp (°F)
1.0	5.5	137.8	65	34
7-Day Strength	28-Day Strength	-Day Strength	56-Day Strength	-Day Strength
4970				
Average:	Average:	Average:	Average:	Average:
4970				
Break Date:	Break Date:	Break Date:	Break Date:	Break Date:
11/4/2021	11/25/2021			

Remarks:
 7 Day Results

Specifications:	Break Sequence:
4500 PSI, 4" Max Slump, 5-8% Air	1@7, 3@28

Summary Comments:
 Trax Construction, Transit Mix

Reviewed By: *RSJ*