



ENTECH
 ENGINEERING, INC.
 505 Elkton Drive
 Colorado Springs, CO 80907
 (719) 531-5599 • (719) 531-5238 (fax)

Client: **FLRD #6**
 Project: **Forest Lakes Residential Development, Filing 6**
 Entech Job # **201326**

CONCRETE TEST

J. Barnhart

Test #: **22**

Date: 5/31/2022	# of Specimens: 4	Specified Strength (psi): 4500	Time of Test: 8:37 AM	Hours Field Cured: 24	Lab Receive Date: 6/1/2022
------------------------	--------------------------	---------------------------------------	------------------------------	------------------------------	-----------------------------------

Specimen Type	Test Type	Type of Cure
----------------------	------------------	---------------------

Cylinders 4x8	Field	Lab
----------------------	--------------	------------

Contractor: Trax Construction	Supplier: Transit Mix	Mix Design Number: T34562110
--------------------------------------	------------------------------	-------------------------------------

Truck Number: 26	Ticket Number: 86591847	Batch Time: 7:17 AM
-------------------------	--------------------------------	----------------------------

Location:
Sidewalk; Directly in front of 4366 Mesa Top Drive.

Slump (in.): 0.5	Air (%): 4.0	Unit Weight (PCF): 144.8	Concrete Temp (°F): 77	Air Temp (°F): 51
-------------------------	---------------------	---------------------------------	-------------------------------	--------------------------

7-Day Strength	28-Day Strength	-Day Strength	56-Day Strength	-Day Strength
5210	6660			
	6030			
	5270			
Average: 5210	Average: 5990	Average:	Average:	Average:
Break Date: 6/7/2022	Break Date: 6/28/2022	Break Date:	Break Date:	Break Date:

Remarks:
28 Day Results; Low Air Recorded.

Specifications: 4500 PSI, 4" Max Slump, 5-8% Air	Break Sequence: 1@7, 3@28
---	------------------------------

Summary Comments:
Trax Construction, Transit Mix

Reviewed By: *[Signature]*

