



ENTECH
 ENGINEERING, INC.
 505 Elkton Drive
 Colorado Springs, CO 80907
 (719) 531-5599 • (719) 531-5238 (fax)

Client:	FLRD #6
Project:	Forest Lakes Residential Development, Filing 6
Entech Job #	201326

CONCRETE TEST

JC			Test #: 13		
Date:	# of Specimens	Specified Strength (psi)	Time of Test	Hours Field Cured	Lab Receive Date:
12/9/2021	4	4000	10:30 AM	24	12/10/2021

Specimen Type	Test Type	Type of Cure
Cylinders 4x8	Field	Lab

Contractor:	Supplier:	Mix Design Number
Orozco Landscaping	Martin Marietta	

Truck Number	Ticket Number	Batch Time:

Location
 Trickle Channel, 35' N. and 10' E. off Lot 52, Timber Trek Way

Slump (in.)	Air (%):	Unit Weight (PCF):	Concrete Temp (°F)	Air Temp (°F)
3.0	7	139.5	61	52

<i>7-Day Strength</i>	<i>28-Day Strength</i>	<i>-Day Strength</i>	<i>56-Day Strength</i>	<i>-Day Strength</i>
5030	6220			
	6380			
	6100			
Average:	Average:	Average:	Average:	Average:
5030	6230			
Break Date:	Break Date:	Break Date:	Break Date:	Break Date:
12/16/2021	1/6/2022			

Remarks:
 28 Day Results

Specifications: 4000 PSI, 4" Max Slump, 5-8% Air	Break Sequence: 1@7, 3@28
---	------------------------------

Summary Comments:
 Orozco Landscaping, Martin Marietta

Reviewed By: