



ENTECH
 ENGINEERING, INC.
 505 Elkton Drive
 Colorado Springs, CO 80907
 (719) 531-5599 • (719) 531-5238 (fax)

Client: **FLRD #6**
 Project: **Forest Lakes Residential Development, Filing 6**
 Entech Job # **201326**

CONCRETE TEST

J. Barnhart

Test #: **27**

Date: 6/15/2022	# of Specimens: 4	Specified Strength (psi): 4000	Time of Test: 9:25 AM	Hours Field Cured: 24	Lab Receive Date: 6/16/2022
------------------------	--------------------------	---------------------------------------	------------------------------	------------------------------	------------------------------------

Specimen Type	Test Type	Type of Cure
----------------------	------------------	---------------------

Cylinders 4x8	Field	Lab
----------------------	--------------	------------

Contractor: Trax Construction	Supplier: Transit Mix	Mix Design Number: T34592110
--------------------------------------	------------------------------	-------------------------------------

Truck Number: 35	Ticket Number: 86494315	Batch Time: 8:11 AM
-------------------------	--------------------------------	----------------------------

Location:
Curb & Gutter; Lot #23.

Slump (in.): 4.0	Air (%): 6.5	Unit Weight (PCF): 139.2	Concrete Temp (°F): 81	Air Temp (°F): 63
-------------------------	---------------------	---------------------------------	-------------------------------	--------------------------

<i>7-Day Strength</i>	<i>28-Day Strength</i>	<i>-Day Strength</i>	<i>56-Day Strength</i>	<i>-Day Strength</i>
4300				
Average: 4300	Average:	Average:	Average:	Average:
Break Date: 6/22/2022	Break Date: 7/13/2022	Break Date:	Break Date:	Break Date:

Remarks:
7 Day Results.

Specifications: 4000 PSI, 5-8% Air	Break Sequence: 1 @ 7, 3 @ 28
--	---

Summary Comments:
Trax Construction, Transit Mix

Reviewed By: