

EL PASO COUNTY STORMWATER MANAGEMENT PLAN CHECKLIST

Revised 5/21/07

	1) Applicant (owner/ designated operator), Prepared By, SWMP Administrator, and Contractor Information.
Jnresolved 02/20/2018	2) Table of Contents.
Inresolved 02/20/2018	3) Site description and location to include vicinity map (not just Section, Township, Range)
	4) Narrative description of construction activities proposed (e.g., may include clearing and grubbing, temporary stabilization, road grading, utility / storm installation, final grading, final stabilization, and removal of temporary control measures).
	5) Phasing plan – may require separate drawings indicating initial, interim, and final site phases for larger projects. Provide "living maps" that can be revised in the field as conditions dictate.
	6) Proposed sequence for major activities: Provide a construction schedule of anticipated starting and completion dates for each stage of land-disturbing activity depicting conservation measures anticipated, including the expected date on which the final stabilization will be completed.
	7) Estimates of the total site area and area to undergo disturbance. 02/20/2018
	8) An estimate of runoff coefficients before and after project construction (may not be required with/next State update). 02/20/2018
nresolved	9) Soil erosion potential and potential impacts upon discharge.
2/20/2018	Describe the potential impacts upon discharge.
	10) A description of existing vegetation at the site and percent ground cover. 02/20/2018
	11) The location and description of any other potential pollution sources such as fueling (mobile or stationary), chemical storage, etc.

12) Material find to include spill prevention and response procedures. 02/20/2018
resolved 13) Spill prevention and pollution controls for dedicated batch plants.
If there are no dedicated batch plants, add a bullet in Section 4b specifically stating as such.
14) Other SW pollutant control measures to include waste disposal and off site soil tracking. 02/20/2018
15) The location and description of any anticipated non-stormwater components of discharge (springs, irrigation, etc.). 02/20/2018
16) The name of ultimate receiving waters; size, type and location of stormwater outfall or storm sewer system discharge.
Unrest WMP Map to include: 02/20/2018 Construction boundaries Include a copy in the Report
b) all areas of disturbance
c) areas of cut and fill
d) areas used for storage of building materials, soils or wastes (stockpiles)
e) location of any dedicated asphalt / concrete batch plants
f) major erosion control facilities or structures (sedimentation ponds, etc.)
g) springs, streams, wetlands and other surface waters
h) boundaries of FEMA mapped 100 year flood plain
18) Narrative description of structural BMPs to be used, including silt fence, straw bales, check dams, sediment basins, drainage swales, etc. Ensure method is ECM / DCM approved/2018
19) Description of non-structural BMPs to be used including seeding, mulching, protection of existing vegetation, site watering, sod placement, etc. 02/20/2018

Unresolved 0) Technical drawing details for BMP installation and maintenance.
21) Procedure for how the SWMP will be revised. 02/20/2018
22) Description of Final Stabilization and Long-term Stormwater Quality (describe measures to control SW pollutants after construction operations have been completed 02/20/2018
23) Provide for vegetative cover density to be 70% of pre-disturbed levels. 02/20/2018
24) Outline of permit holder inspection procedures to install, maintain, and effectively operate/BMPs ₁ to manage erosion and sediment.
25) Record keeping procedures identified to include signature on inspection logs and location of SWMP records on-site.
Please note: all items need to be addressed. If not applicable, explain; simply identifying "not applicable" will not satisfy CDPHE requirement of explanation.