All items in the SWMP Checklist must be addressed. If not applicable, explain in SWMP text and check box on SWMP Checklist. Do not use "N/A" on SWMP Checklist.

This Item was addressed on Page 5 of SWMP, so just revise this to "x"



2880 International Circle, Suite 110 Colorado Springs, CO 80910 Phone 719-520-6300 Fax 719-520-6695 www.elpasoco.com

EL PASO COUNTY PLANNING AND COMMUNITY DEVELOPMENT DEPARTMENT

STORMWATER MANAGEMENT PLAN CHECKLIST

	Revised: July 2019		Applicant	PCD
1. <u>S</u>	TORMWATER MANAGEMENT PLAN (SWMP)			
1	Applicant (owner/designated operator), SWMP Preparer, Qualified Stormwater Manager, and Contractor Information. (On cover/title sheet)		x	Υ
2	Table of Contents		Х	Υ
3	Site description and location to include: vicinity map with nearest street/crossroads description.		x	Υ
4	Narrative description of construction activities proposed (e.g., may include clearing and grubbing, temporary stabilization, road grading, utility / storm installation, final grading, final stabilization, and removal of temporary control measures)		x	Y
5	Phasing plan – may require separate drawings indicating initial, interim, and final site phases for larger projects. Provide "living maps" that can be revised in the field as conditions dictate.		[∨] N/A	Υ
6	Proposed sequence for major activities: Provide a construction schedule of anticipated starting and completion dates for each stage of land-disturbing activity depicting conservation measures anticipated, including the expected date on which the final stabilization will be completed.		x	Y
7	Estimates of the total site area and area to undergo disturbance; current area of disturbance must be updated on the SWMP as changes occur.		x	Υ
8	Soil erosion potential and impacts on discharge that includes a summary of the data used to determine soil erosion potential		х	Υ
9	A description of existing vegetation at the site and percent ground cover and method used to determine ground cover		х	Υ
10	Location and description of all potential pollution sources including but not limited to: disturbed and store soils; vehicle tracking; management of contaminated soils; loading and unloading operations; outdoor storage of materials; vehicle and equipment maintenance and fueling; significant dust generating proces routine maintenance activities involving fertilizers, pesticides, herbicides, detergents, fuels, solvents, oils etc.; on-site waste management; concrete truck/equipment washing; dedicated asphalt, concrete batch plants and masonry mixing stations; non-industrial waste such as trash and portable toilets	s;	x	Y
11	Material handling to include spill prevention and response plan and procedures.		x	Υ
12	Spill prevention and pollution controls for dedicated batch plants		х	Υ
13	Other SW pollutant control measures to include waste disposal and off site soil tracking		x	Y
14	Location and description of any anticipated allowable non-stormwater discharge (ground water, springs, irrigation, discharge covered by CDPHE Low Risk Guidance, etc.)		x	Υ
15	Name(s) of ultimate receiving waters; size, type and location of stormwater outfall or storm sewer system discharge		x	Υ
16	Description of all stream crossings located within the project area or statement that no streams cross the project area Notate this in SWMP, even if it is 		x	Ν

All items in the SWMP Checklist must be addressed. If not applicable, explain in SWMP text and check box on SWMP Checklist. Do not use "N/A" on SWMP Checklist.

This Item was addressed on Page 11 of SWMP, so just revise this to "x"



2880 International Circle, Suite 110 Colorado Springs, CO 80910 Phone 719-520-6300 Fax 719-520-6695 www.elpasoco.com

EL PASO COUNTY PLANNING AND COMMUNITY DEVELOPMENT DEPARTMENT

STORMWATER MANAGEMENT PLAN CHECKLIST

	Revised: July 2019		Applicant	PCD	
17	SWMP Map to include:	see comments on CD's for items noted below.	x		
17a	construction site boundaries		x	comment	
17b	flow arrows to depict stormwater flow directions		x	Υ	
17c	all areas of disturbance		x	Y	
17d	areas of cut and fill		x	comment	
17e	areas used for storage of building materials, soils	(stockpiles) or wastes	x	comment	
17f	location of any dedicated asphalt / concrete batch	plants	N/A	Y	
17g	location of all structural control measures		x	comment	
17h	location of all non-structural control measures		х	comment	
17i	vegetation within 50 feet of a receiving water	rs, including areas that require maintenance of pre-existing	х	Y	
18	measures must meet or exceed County-approved		x	Y	
19	existing vegetation, site watering, sod placement,		x	Υ	
20	Technical drawing details for all control measure in details used must meet or exceed EPC standards	nstallation and maintenance; custom or other jurisdiction's	x	Y	
21	Procedure describing how the SWMP is to be revi		X	Υ	
22		tormwater Quality (describe nonstructural and structural on operations have been completed, including detention,	x	Y	
23	Specification that final vegetative cover density is	to be 70% of pre-disturbed levels	x	Υ	
24	Outline of permit holder inspection procedures to i to manage erosion and sediment	nstall, maintain, and effectively operate control measures	x	Y	
25	on-site	gnature on inspection logs and location of SWMP records	x	Y	
26		operated by another entity, a documented agreement must nstallation and design specifications, and maintenance sure(s). Notate this in SWMP.	x	Ν	
	Please note: all items above must be addresse "not applicable" will not satisfy CDPHE require	d. If not applicable, explain why, simply identifying ement of explanation.			
2. <u>A</u>	DDITIONAL REPORTS/PERMITS/DOCUMENTS				
а	Grading and Erosion Control Plan (signed)		x		
b	Erosion and Stormwater Quality Control Permit (E	SQCP) (signed)	x		
3. Applicant Comments:					
а	Item 5: Phasing Plan - No grading/EC phasing proposed. O proposed at this time.	nly grading and EC required for the construction of Filing 3 is			



2880 International Circle, Suite 110 Colorado Springs, CO 80910 Phone 719-520-6300 Fax 719-520-6695 www.elpasoco.com

EL PASO COUNTY PLANNING AND COMMUNITY DEVELOPMENT DEPARTMENT

STORMWATER MANAGEMENT PLAN CHECKLIST

	Revised: July 2019	Applicant	PCD
b	Item 17f: No dedicated asphalt or concrete batch plants are proposed on this site.		
с			
4. <u>Cl</u>	necklist Review Certifications:		
а	Engineer of Record: The Stormwater Management Plan was prepared under my direction and supervision and is correct to the best of my knowledge and belief. Said Plan has been prepared according to the criteria established by the County and State for Stormwater Management Plans. Image: County and State for Stor		Y
b	Review Engineer: The Stormwater Management Plan was reviewed and found to meet the checklist requirements except where otherwise noted or allowed by an approved deviation request. Review Engineer Date		

Please note for future projects: we have revised versions of our SWMP and GEC Checklists and the ESQCP Application available for download on our website linked below. The content (all rows/items) are the same, but the formatting has been updated to be more user-friendly --- they are now fillable PDF's. https://publicworks.elpasoco.com/stormwater/

Should this be easier for you to use with future projects. But feel free to continue using the older (non-fillable) forms.