



**ENTECH**  
 ENGINEERING, INC.  
 505 Elkton Drive  
 Colorado Springs, CO 80907  
 (719) 531-5599 • (719) 531-5238 (fax)

Client:	Proterra Properties
Project:	Winsome, LLC
Entech Job #	202064

**CONCRETE TEST**

<b>CG</b>			Test #:	<b>8</b>		
Date:	# of Specimens	Specified Strength (psi)	Time of Test	Hours Field Cured	Lab Receive Date:	
7/9/2021	4	4500	12:45 PM	24	7/10/2021	
<b>Specimen Type</b>		<b>Test Type</b>		<b>Type of Cure</b>		
<b>Cylinders 4x8</b>		<b>Field</b>		<b>Tank</b>		
Contractor:		Supplier:		Mix Design Number		
<b>Terra Builders</b>		<b>Martin Marietta</b>		<b>ZCD4195</b>		
Truck Number		Ticket Number		Batch Time:		
<b>0644</b>		<b>68111484</b>		<b>12:05 PM</b>		

Location  
 Trickle Channel; 5' North & 8' East off of Station 0 + 25.

Slump (in.)	Air (%):	Unit Weight (PCF):	Concrete Temp (°F)	Air Temp (°F)
5.0	5.3	138.9	75	89

7-Day Strength	28-Day Strength	-Day Strength	56-Day Strength	-Day Strength
3060	5440			
	4610			
	4690			
Average:	Average:	Average:	Average:	Average:
3060	4910			
Break Date:	Break Date:	Break Date:	Break Date:	Break Date:
7/16/2021	8/6/2021			

Remarks:  
 28 Day Results

Specifications:	Break Sequence:
4500 PSI, 4" Max Slump, 5-8% Air	1 @ 7, 3 @ 28

Summary Comments:  
 Terra Builders, Martin Marietta

Reviewed By:

