



ENTECH
 ENGINEERING, INC.
 505 Elkton Drive
 Colorado Springs, CO 80907
 (719) 531-5599 • (719) 531-5238 (fax)

Client:	Proterra Properties
Project:	Winsome, LLC
Entech Job #	202064

CONCRETE TEST

J. Barnhart			Test #: 11		
Date: 7/21/2021	# of Specimens: 4	Specified Strength (psi): 4500	Time of Test: 12:45 PM	Hours Field Cured: 24	Lab Receive Date: 7/22/2021
Specimen Type		Test Type		Type of Cure	
Cylinders 4x8		Field		Tank	
Contractor: Terra Builders		Supplier: Martin Marietta		Mix Design Number: ZCD4195	
Truck Number: 1751		Ticket Number: 68112290		Batch Time: 11:29 AM	

Location:
 Trickle Channel; GPS Coordinates: (39.0819004° N, 104.6130255° W)

Slump (in.): 3.0	Air (%): 5.5	Unit Weight (PCF): 141.6	Concrete Temp (°F): 78	Air Temp (°F): 86
------------------	--------------	--------------------------	------------------------	-------------------

7-Day Strength	28-Day Strength	-Day Strength	56-Day Strength	-Day Strength
3910	4730			
	4550			
	4440			
Average: 3910	Average: 4570	Average:	Average:	Average:
Break Date: 7/28/2021	Break Date: 8/18/2021	Break Date:	Break Date:	Break Date:

Remarks:
 28 Day Results

Specifications: 4500 PSI, 4" Max Slump, 5-8% Air
 Break Sequence: 1@7, 3@28

Summary Comments:
 Terra Builders, Martin Marietta

Reviewed By: *RJY*

